

May 3, 2021

Mr. Jason Picard
Project Manager
Granite Construction Company
715 Comstock Street
Santa Clara, CA 95054

Subject: Permanente Creek Flood Protection Project – Rancho San Antonio Detention Basin
Contract No. C0617, Project No. 26244001
Milestones 1-3 Completion Letter (April 28, 2021)

Dear Mr. Picard:

In accordance with **Article 21.01.04 Milestone Completion Final Inspection**, this serves as the Milestone Completion Letter for Milestones 1-3 (Article 11.04.B).

Final Inspections for the work associated with Milestones 1-3 were performed on April 22 and 30, 2021. Completion of all Deficiency List Items has been attested to by Valley Water staff, with the exception of a slurry seal application and striping on a portion of the Hammond-Snyder Loop Trail scheduled for May 24, 2021.

Valley Water is in receipt of the Milestone Completion Certification, dated May 3, 2021 from Granite Construction Company.

Therefore, in accordance with **Article 21.01.04 Milestone Completion Final Inspection**, Milestones 1-3 were completed in accordance with the contract as of April 28, 2021 on the condition that the slurry seal application and striping is completed and accepted by June 30, 2021. There are no liquidated damages to be assessed for work associated with Milestones 1-3.

Should you have any questions, please contact me at (707) 290-0384 or KGonzales@valleywater.org.

Sincerely,



Kevin Gonzales, P.E.
Associate Engineer
Construction Services Unit

cc: Contract File, A. Nicholas, L. Nishijima, N. Bullock, H. Ernst, G. Ohea
kg:kg
617

THIS PAGE INTENTIONALLY LEFT BLANK