Matadero Creek Sediment Removal & Erosion Repair and San Tomas Aquino Creek Erosion Repair Project

Notice of Completion of Construction Contract

March 12, 2019




Attachment 4
Page 1 of 19

Presentation Topics

- Project Location (four sites), Objective, and Description
- ▶ Project Construction Costs
- Construction Photos

Project Location (site 1 & 2) – Matadero Creek



Matadero Creek Sediment Removal and Erosion Repair Project - City of Palo Alto



Project Location (site 3) - San Tomas Aquino Creek Segment 1




San Tomas Aquino Creek Erosion Repair Project

Downstream - City of San Jose

Santa Clara Valley Water District Attachment 4 Page 4 of 19

Project Location (site 4) - San Tomas Aquino Creek Segment 2



San Tomas Aquino Creek Erosion Repair Project
Upstream - City of Campbell and City of San Jose

Santa Clara Valley Water District
Attachment 4
Page 5 of 19

Project Objectives

- Rebuild the damaged left bank (looking upstream) under West Bayshore Road at Matadero Creek (cost to be reimbursed by the City of Palo Alto);
- Remove sediment from West Bayshore Road to Louis Road at Matadero Creek;
- Rehabilitate the damaged concrete channel bed at San Tomas Aquino Creek from Virginia Avenue to Smith Creek confluence; and
- Rehabilitate the damaged concrete channel bed at San Tomas Aquino Creek from Williams Road to USGS Gage.

Santa Clara Valley Water District Attachment 4 Page 6 of 19

Project Construction Costs

Construction:


- ► \$1,650,750.00-Contract Award Amount
- \$165,075.00-10% Contingency
- \$1,430,940.00-Final Contract Amount (13.3% Decrease)
- \$384,885.00 -Total Savings (including contingency funds) available for transfer to WARP

Funding Source:

- Watersheds Stream Stewardship Fund 12
- Reimbursement from the City of Palo Alto: \$227,000.00.




Pre-Construction Photos - Matadero Sediment Removal






Santa Clara Valley Water District Attachment 4 Page 8 of 19


Construction Photos - Matadero Sediment Removal






Santa Clara Valley Water District Attachment 4 Page 9 of 19


Post-Construction Photos – Matadero Sediment Removal





Santa Clara Valley Water District
Attachment 4
Page 10 of 19

Pre-Construction Photos - Matadero Channel Lining Repair






Santa Clara Valley Water District
Attachment 4
Page 11 of 19


Construction Photos - Matadero Channel Lining Repair






Santa Clara Valley Water District Attachment 4 Page 12 of 19


Post-Construction Photos - Matadero Channel Lining Repair






Santa Clara Valley Water District
Attachment 4
Page 13 of 19


Pre-Construction Photos - San Tomas Upstream






Santa Clara Valley Water District
Attachment 4
Page 14 of 19


Construction Photos - San Tomas Upstream






Santa Clara Valley Water District
Attachment 4
Page 15 of 19

Post-Construction Photos - San Tomas Upstream






Santa Clara Valley Water District Attachment 4 Page 16 of 19


Pre-Construction Photos - San Tomas Downstream






Santa Clara Valley Water District Attachment 4 Page 17 of 19

Construction Photos - San Tomas Downstream





Santa Clara Valley Water District
Attachment 4
Page 18 of 19

Post-Construction Photos - San Tomas Downstream



Santa Clara Valley Water District
Attachment 4
Page 19 of 19

THIS PAGE INTENTIONALLY LEFT BLANK