Stevens Creek Bank and Access/Trail Road Repair Downstream of El Camino Real (SR 82) Project. Contract No. C0638, Project No. 62062003. Task No. 1062 Notice of Completion of Construction Contract

March 26, 2019



Presentation Topics


Project Location, Objective, and Description

Project Construction Costs

Construction Photos



Project Location



Stevens Creek Bank

and Access/Trail Road Repair

Downstream of El Camino Real (SR 82)

Project



Project Objective

• The objective of the Project :

- Perform permanent bank repair work in Fall 2018 following Emergency soldier pile bank repair work constructed in Fall 2017;
- Address the creek bank failure;
- Minimize the threat of erosion to the Stevens Creek Trail and adjacent property;
- Reconstruct Stevens Creek Trail.



Project Description

The Project included the following major items of work:

- Compliance with National Pollution Discharge Elimination System General Permit and Stream Maintenance Program-2 Permits;
- ► Traffic control;
- Trail closure coordination with the City of Mountain View and neighboring business community;
- Establishment of construction staging areas;
- Control of water;



Project Description Continued

- Clearing and grubbing within the project limits;
- Creek bank excavation and reconstruction in Fall 2018 to follow up emergency soldier-pile wall work constructed in Fall 2017;
- Installation of a new asphalt maintenance/multi-use trail and fences in Fall 2018;
- Three-year Vegetation Maintenance establishment period.



Project Construction Costs

Construction:

- \$1,110,300.00 Contract Award Amount;
- \$111,030.00 10% Contingency;
- \$918,716.00 Final Contract Amount (17% Decrease);
- \$302,614.00 Total Savings (including contingency funds) available for transfer to Fund 12;
- \$2,928,778.09 Total Project Cost for Emergency and Permanent Work;
- \$2,578,099.21 District's portion of the cost;
- \$350,678.88 City of Mountain View's portion for Trail Road Repair paid to District on Feb 16, 2019.

Funding Source:





Pre-Construction Photos (2017)





Construction Photos (October 2017)






Construction Photos (July – November 2018)



Post-Construction Photos (October 2018)





THIS PAGE INTENTIONALLY LEFT BLANK