



Valley Water

Clean Water • Healthy Environment • Flood Protection

Uvas Creek Levee Rehabilitation Project Phase 2

Construction Summary

Project No. 62084001, Task No. 5175
Contract No. C0648

Notice of Completion of Construction Contract

Prepared by: Unit 336


Roger Narsim, P.E., P.L.S., Assoc. DBIA, Capital Engineering Manager

Ted Ibarra, P.E., Project Manager

Presentation Topics

- Project Location
- Project Objectives
- Project Construction Costs
- Construction Photos

Project Location – Uvas Creek



Uvas Creek Levee Rehabilitation Project, Phase 2, Creek Side – City of Gilroy

Project Objectives – Part 1 of 2

1. Repair damage to approximately 4,100 feet of the inboard face of the levee, downstream of Miller Avenue towards the end of the levee, which is downstream of West Luchessa Avenue, adjacent to the City of Gilroy Sports Park;
2. Reduce frequent maintenance costs associated with levee erosion repair;

Project Objectives – Part 2 of 2

3. Reduce the risk of levee/bank slope failure due to damage caused by burrowing animals;
4. Rehabilitate approximately 6,700 feet of the access road/trail from Miller Avenue to the end of the levee.

Project Construction Costs

- **Construction:**

- \$3,754,817 – Contract Award Amount
- \$ 375,482 – 10% Contingency
- (\$3,347,543) – Construction Stage 1 (Milestones 1, 2 and 3) – Civil Work
- \$ 407,274 – Original Contract Remaining Amount
- (\$ 100,000)* – Construction Stage 2 (Milestone 4) – 3-yr Plant Establishment
- \$ 185,865 – City of Gilroy Trail Repairs Reimbursement
- \$ 493,139 – Total Contract Savings

- **Funding:**

- Watersheds Asset Rehabilitation Program (WARP), Fund 12
- Total contract savings of \$493,139 and unused contingency of \$375,482 are available to be transferred back to WARP, Fund 12
- * \$100,000 must remain encumbered for Construction Stage 2 (Milestone 4)



2015. 5. 15 9:10



2015. 5. 15 9:13



2019/08/15 14:40



2019/08/14 10:23





2015. 7. 29 8:05









Valley Water

Clean Water • Healthy Environment • Flood Protection

THIS PAGE INTENTIONALLY LEFT BLANK