



Valley Water

Clean Water • Healthy Environment • Flood Protection

Lower Berryessa Creek Flood Protection Project Phase 2

Notice of Completion of Construction Contract
(Construction Phase – Stage 1)
Project No. 40174005, Contract No. C0614

Presentation Topics

- Project Objective
- Project Description
- Project Location
- Project Construction Costs
- Construction Photos

Project Objective

The objective of the Lower Berryessa Creek Flood Protection Project is to:

- Protect the surrounding area by removing approximately 1800 parcels from the 1% floodplain,
- Improve the structural integrity of the levees, and
- Improve maintenance access to creek.


Project Description

This project provides flood protection improvements along Lower Berryessa Creek from Abel Street to Calaveras Boulevard and included:

- Approximately 1.1 miles of channel Improvement,
- Flood walls, levee improvements, and maintenance road
- Revegetation, and Irrigation system
- Three-year plant establishment maintenance period

Project Location

Lower Berryessa Creek (Milpitas)



Project Construction Costs

Construction Cost:

- \$38,876,550.00 – Contract Award Amount
- \$44,845,046.27 – Final Contract Amount (15.4% increase)

Funding Sources: The funding sources for the Project are the Watershed Stream Stewardship Fund and a grant from the Department of Water Resources Proposition 1E; the Safe Drinking Water, Water Quality and Supply, Flood Control, River and Coastal Protection Bond Act of 2006.

Construction Photos

8



valleywater.org

Levee 11 and 12 During Construction

Construction Photos

9



Levee 13 and 14 During Construction

Construction Photos

10



Flood Wall – During Construction

Construction Photos

11



Lower Berryessa Creek - After Construction

Construction Photos

12



valleywater.org

Lower Berryessa Creek - After Construction