

FAHCE Water Rights Petition Schedule - Revised 1/19/16 to add subtasks

Task	Description	Status	2015				2016												2017											
			Month	Nov				Dec				Jan				Feb				Mar				Apr						
			Week	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3
1	Board Updates (Quarterly)	Ongoing																												
2	EWRC Meeting (Quarterly)	Ongoing																												
3	Publish CEQA Notice of Preparation - January 2015	Complete																												
4	Hold Fisheries Science Workshop/CEQA Scoping - March 2015	Complete																												
5	Submit Petitions for Change to SWRCB - April 2015	Complete																												
6	Issue Admin Draft Fisheries Habitat Restoration Plan - June 2015	Complete																												
6a	Receive comments from signatories - August 2015	Complete																												
7	Issue Administrative Draft PEIR - August 2015	Complete																												
7a	SCVWD Temp and Flow Data to HDR - 6/15	Complete																												
7b	FHRP/Project Description- 6/15	Complete																												
8	FAHCE Settlement Agreement Meetings																													
8a	Initiating Parties Settlement /Policy discussion	Ongoing																												
8b	Technical Group Meetings (Proposed schedule)	Ongoing																												
8c	Amended Settlement Agreement per Board direction Oct. 2015	Ongoing																												
9	Prepare Revised Admin Draft FHRP																													
9a	Prepare Revised Admin Draft FHRP	Ongoing																												
9b	Revised Admin Draft FHRP Review by Initiating Parties	Ongoing																												
10	Prepare 2nd Admin Draft PEIR																													
10a	Reservoir Reoperation Modelling to suport CEQA	Ongoing																												
10b	Analysis of fisheries impacts to support CEQA																													
10c	Document Preparation																													
10d	Issue 2nd Admin Draft PEIR																													
10e	2nd Admin Draft PEIR review by Initiating Parties																													
11	Prepare Draft PEIR																													
11a	Finalize Draft PEIR per comments received																													
11b	Submit DPEIR to SWRCB and responsible organizations																													
12	Board Releases Draft PEIR for Public Review																													
13	Draft PEIR Public Review Period (60 day)																													
14	Hold Public Hearing to Receive Public Comments																													
15	Prepare Final PEIR																													
15a	Prepare Response to Comments and draft of Final PEIR																													
16	Approve FHRP/Certify and Adopt Final PEIR																													
17	Submit to SWRCB																													

