

**Anderson Dam Tunnel Project
Construction Contract Change (CO) Order Status**

CCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
		4/27/2021	Original Contract	\$161,140,321.00	\$40,000,000.00	Board	
1	1/18/2022	12/16/2021	Additional Tree Removal, Protection and Relocation	\$460,250.41	\$39,539,749.59	DOO	Approved
2	2/14/2022	4/26/2022	Outlet Works Vertical Shaft Re-sizing	\$3,783,119.15	\$35,756,630.44	CEO	Approved
3	5/16/2022	5/17/2022	Water Quality Monitoring Equipment, Miscellaneous demolition, TCEAP VHF/UHF Radios	\$131,603.28	\$35,625,027.16	AOO	Approved
4	6/13/2022	6/30/2022	Tunnel and Miscellaneous Items from CDC-001/001.1, Remove Taber Drilling from Scope	\$386,801.98	\$35,238,225.18	DOO	Approved
5	6/13/2022	6/30/2022	Upsizing Soil Nail Rows D&E from #18 to #20	\$228,562.00	\$35,009,663.18	DOO	Approved
6	7/18/2022	8/6/2022	Increased Quantity of Diversion Portal Excavation, Assistance with Geological Investigations, Internet access to Trailer # 2, and Change of Infill material for High Level Outlet Works (HLOW) Shaft	\$63,063.32	\$34,946,599.86	UM	Approved
7	9/26/2022	10/31/2022	DOS Foundation Excavation - Revised Soil Nail Wall, and Additional Environmental Compliance for Water Quality Monitoring and Soil Testing	\$1,526,724.84	\$33,419,875.02	ACEO	Approved
8	10/17/2022	10/26/2022	Disposal of Regulated and Organic Material	\$80,000.00	\$33,339,875.02	UM	Approved
9	11/14/2022	11/18/2022	3-D Modeling of HLOW Shaft	\$101,101.00	\$33,238,774.02	AOO	Approved
10	12/12/2022	12/19/2022	Monitoring of Additional Piezometer, Supplementary Support for the Transition Zone, DOS Portal Conditions, Partnering	\$1,971,946.48	\$31,266,827.54	ACEO	Approved
11	2/13/2023	12/19/2022	Time Related Overhead Time Impact Analysis 002	\$2,515,330.18	\$28,751,497.36	CEO	Approved
12	2/13/2023	1/19/2023	Increased Quantity of Diversion Tunnel Excavation Class 5	\$1,800,000.00	\$26,951,497.36	ACEO	Approved
13	2/13/2023	2/24/2023	Diversion Outlet Structure (DOS) Energy Dissipation Chamber Grated Access Opening	\$26,000.00	\$26,925,497.36	UM	Approved
14	3/20/2023	4/03/2023	Increased Quantity for 18.5 Foot Diameter Tunnel Excavation Class 5, Increased Quantity for Bid Item No. 2h, 2i, 2j, 2k. Decreased Quantity for Bid Item No. 5a and 5b.	\$156,000.00	\$26,769,497.36	AOO	Approved
15	3/20/2023	4/18/2023	Diversion Outlet Structure CLSM Saturday Premium Time, Diversion Portal Soil Nail Wall Condition	\$436,753.65	\$26,332,743.71	DOO	Approved
16	4/10/2023	5/12/2023	Surge Protection Device for Main Switchgear, CDC 015 Water Quality Instrumentation, Tree Trimming for Pacific Gas & Electric Pole Relocation	\$84,200.00	\$26,248,543.71	AOO	Approved
17	4/10/2023	5/12/2023	Increased Bid Item No. 11A Allowance - Other Wildlife and Fish Species, Specification Section 19.09	\$145,080.00	\$26,103,463.71	AOO	Approved
18	5/15/2023	5/30/2023	Traffic Support for Press Event	\$2,023.00	\$26,101,440.71	AOO	Approved
19	6/30/2023	5/25/2023	Increase Bid Item No. 5x Tunnel Excavation in Transition Zone - Class 5	\$994,500.00	\$25,106,940.71	ACEO	Approved
20	6/30/2023	8/10/2023	18" Hydro Return Line Decommissioning, Low Level Outlet Tunnel Steel Sets Enlargement, DPP8 Boring Survey Assistance, Air Vent Pipe Procurement, CDC 007.3 North Channel FWI Scope 2023, CDC 007.3 North Channel DTDS Scope 2023.	\$1,175,413.01	\$23,931,527.70	ACEO	Approved
21	6/30/2023	7/26/2023	Time Related Overhead Time Impact Analysis 003	\$884,042.66	\$23,047,485.04	ACEO	Approved
22	8/21/2023	7/31/2023	Additional Shotcrete in the Transition Zone, Increase in Bid Item No. 5g – Transition Zone Rock Bolts	\$424,016.00	\$22,623,469.04	DOO	Approved
23	8/21/2023	9/27/2023	Anderson Force Main Galvanic Cathodic Protection, Air Vent Pipe Installation	\$573,874.58	\$22,049,594.46	ACEO	Approved

**Anderson Dam Tunnel Project
Construction Contract Change (CO) Order Status**

CCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
24	10/16/2023	11/21/2023	Micro-Tunnel Boring Machine (MTBM) Lake Tap Tie Down, Reservoir Log Boom Relocation	\$108,205.00	\$21,941,389.46	AOO	Approved
25	10/16/2023	11/27/2023	North Channel Tree Removal, Allowance Increase for Additional Environmental Compliance for Water Quality Monitoring and Soil Testing, Access Hatch for HLOW Shaft.	\$848,456.00	\$21,092,933.46	ACEO	Approved
26	11/13/2023	12/23/2023	Quantity Increase for Bid Item No. 5d – 24 Foot Diameter Tunnel Excavation Class 3, Quantity Increase for Bid Item No. 5g – Transition Zone Rock Bolts, Allowance Increase for Bid Item No. 11a – Other Wildlife and Fish Species Increase, V-Ditch Extension at 460, Winterization of North Channel Dike 2023	\$833,772.00	\$20,259,161.46	ACEO	Approved
27	12/11/2023	1/04/2024	Cost Increase for DOS Foundation Excavation – Revised Soil Nail Wall ,Quantity Increase for Bid Item No. 5r – Pre-excavation Drilling Within Rock Tunnel.	\$1,341,261.43	\$18,917,900.03	ACEO	Approved
28	12/11/2023	1/19/2024	Quantity Increase for Bid Item 4c Lake-Tap Excavation (Dredging) Microtunnel Boring Machine Landing Pad	\$570,375.00	\$18,347,525.03	ACEO	Approved
29	1/22/2024	12/26/2023	Bid Item Increase 5o - Probing within Rock Tunnel	\$370,800.00	\$17,976,725.03	DOO	Approved
30	1/22/2024	2/14/2024	Revised Motor Control Center (MCCA) Schedule, Additional Telemetry Pull Box, Material Escalation due to Delay in Issuing Notice to Proceed (NTP) 2A/2B, Credit for Hoot Owl Way Landslide Supplemental Work.	-\$1,822,581.61	\$19,799,306.64	ACEO	Approved
31	2/26/2024	3/20/2024	Cost increase for North Channel Dewatering Wells, 2024 Reservoir Log Boom Relocation Allowance, Alternative Initial Lining - Sawtooth Design Method, Concrete Abrasion Testing, Allowance for Trash Rack Foundation Design Changes	\$1,457,191.11	\$18,342,115.53	ACEO	Approved
32	3/18/2024	4/09/2024	Additional Cost for Diversion Outlet Structure (DOS) Rock Anchors Installation, Geological and Phytophthora Test Pits	\$163,736.00	\$18,178,379.53	AOO	Approved
33	4/22/2024	6/17/2024	Diversion Outlet Structure Roof Top Baffle, Articulated Joint Mockup	\$1,082,734.00	\$17,095,645.53	ACEO	Approved
34	5/20/2024	9/17/2024	North Channel Extension - Dewatering and Dike Design Submittals	\$47,435.00	\$17,048,210.53	UM	Approved
35	4/22/2024	7/05/2024	Coyote Creek Modifications - North Channel	\$10,148,710.20	\$6,899,500.33	CEO	Approved
36	6/17/2024	12/08/2024	Concrete Pad for Generator, Concrete Pad for Main Switchboard (MSA), Differing Site Condition for Dredging Operation	\$2,640,685.00	\$4,258,815.33	CEO	Approved
37	7/15/2024	9/13/2024	Middle Intake Modification, Bid Item Quantity Adjustment (5e, 5o, 5r, 5s, 5t, 5u, 5v), Seismic Pipe Material Deduction	-\$14,948,984.00	\$19,207,799.33	ACEO	Approved
38	8/19/2024	9/28/2024	Bid Item 5c (18.5-foot Diameter Tunnel Excavation – Class 5) Overrun Unit Price Adjustment, Drilling Program Plan 09 (DPP 09) Phase 1, 24-in, 96-in, and 156-in Pipe Extension Material Cost	\$3,799,721.30	\$15,408,078.03	CEO	Approved
39	9/16/2024	11/07/2024	Drilling Program Plan 09 Phase 2, Diversion Outlet Structure Guardrail Kickplate, Time Related Overhead for Time Impact Analysis 004.	\$677,598.98	\$14,730,479.05	ACEO	Approved
40	11/01/2024	12/10/2024	North Channel Hinge Riprap, Coyote Creek Modifications - North Channel Extension, North Channel Extension – Tree Removal and Storage Costs, Increase in Bid Quantity – Bid Item No. 2h, 2i, 2j, and 2k, Credit for Boat Marina Landslide Supplemental Work	\$427,945.00	\$14,302,534.05	ACEO	Approved

**Anderson Dam Tunnel Project
Construction Contract Change (CO) Order Status**

CCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
41	11/01/2024	12/10/2024	Transition Zone Overrun & Underrun Unit Price Adjustments - Bid Item No. 5g, 5w and 5x, Flexterra 3.75 to 1 Slope and Disposal Pile, Trash Rack Panel Design Change.	\$3,329,997.00	\$10,972,537.05	CEO	Approved
42	12/16/2024	12/18/2024	Migratory Bird LSAA Impact Price Adjustment, Bid Item 11a - Other Wildlife and Fish Species Allowance Increase, Time Impact Analysis (TIA) 005, Bid Item Quantity Adjustment (8d)	-\$360,104.37	\$11,332,641.42	DOO	Approved
43	12/16/2024	12/18/2024	Temporary Power for Tunneling Operations.	\$2,200,000.00	\$9,132,641.42	ACEO	Approved
-	-	1/28/2025	CONTRACT CONTINGENCY FUND INCREASE (\$40,000,000)	-	\$49,132,641.42	Board	Approved
44	1/21/2025	3/06/2025	24" and 96" Steel Pipe Extension Installation Cost	\$1,537,230.00	\$47,595,411.42	ACEO	Approved
45	1/21/2025	3/06/2025	Bid Item No. 5b – 18.5 Foot Diameter Tunnel Excavation Class 4, Unit Price Adjustment, Bid Item No. 11b Increase – Sensitive Plants and Vegetation, Increase to Bid Items 2h, 2i, 2j and 2k, North Channel Boulder Import Costs, Mine Rescue Team.	\$1,249,281.72	\$46,346,129.70	ACEO	Approved
46	2/18/2025	2/28/2025	Time Related Overhead for Time Impact Analysis (TIA) 005	\$4,000,730.10	\$42,345,399.60	CEO	Approved
47	2/18/2025	5/15/2025	Trash Rack Foundation Design Changes Allowance Overrun, North Weir Over Excavation and Test Pits, Specialized Pipe Support Embeds Material Cost	\$1,076,251.10	\$41,269,148.50	ACEO	Approved
48	3/05/2025	6/18/2025	Revised Final Tunnel Lining	\$16,340,862.00	\$24,928,286.50	CEO	Approved
49	3/17/2025	5/12/2025	North Weir Mud Mat Roughening	\$23,490.00	\$24,904,796.50	AOO	Approved
50	5/19/2025	5/22/2025	Time Impact Analysis (TIA) 006, South Channel Tree Removal, North Channel Extension - Tree Removal Overrun, Expansion Joint for North Channel Weir	\$115,796.00	\$24,789,000.50	AOO	Approved
51	5/19/2025	9/16/2025	Articulated Joint Mock-up Extras, Coyote Creek Modifications - South Channel, Decommissioning of North Channel Wells, Increase to Bid Item 2e Operate ATS, Allowance increase for Additional Environmental Compliance for Water Quality Monitoring and Soil Testing, Additional Conduit and Wiring Between ATS and Generator, Removal of Milestone 3 Waterline Scope, MTBM Chamber 96-inch Pipe Material Credit, LLOT Pipe Support Embed Installation	\$2,467,509.38	\$22,321,491.12	CEO	Approved
52	6/16/2025	8/14/2025	Revised SWPPP Development, North Channel Extension Additional Dewatering	\$245,838.00	\$22,075,653.12	AOO	Approved
53	7/31/2025	12/17/2025	Tunnel Ventilation for Final Tunnel Lining	\$619,000.00	\$21,456,653.12	ACEO	Approved
54	7/31/2025	9/02/2025	Bid Item 11a - Other Wildlife and Fish Species Allowance Increase	\$250,000.00	\$21,206,653.12	AOO	Approved

**Anderson Dam Tunnel Project
Construction Contract Change (CO) Order Status**

CCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
55	8/18/2025	10/28/2025	Hydroseed Mix for South Channel Erosion Control, Allowance Increase for Additional Environmental Compliance for Water Quality Monitoring and Soil Testing, Archeological Compliance Test Pits, Time Related Overhead (TRO) for TIA 006 Through Tunnel Final Lining (September 2025 - April 2026)	\$4,527,970.00	\$16,678,683.12	CEO	Approved
56	9/29/2025	12/17/2025	Increase to Bid Items 2h, 2i, 2j and 2k; Monitoring of Piezometer VW-3DP.	\$667,103.80	\$16,011,579.32	ACEO	Approved
57	10/20/2025	1/06/2026	Bid Item No. 5y –Tunneling Standby Credit and Increase to Bid Item No. 2e – Operate Active Treatment System	-\$530,000.00	\$16,541,579.32	AOO	Approved
58	12/15/2025	12/19/2025	LLOT Bid Item No.5d &5f (24 foot Diameter Tunnel Excavation - Class 3 & 5) Overrun & Underrun	\$3,189,529.71	\$13,352,049.61	CEO	Approved
*59	12/15/2025	TBD	Bid Item No. 5p Waterproofing Membrane and Drainage Collection System Changes	-\$36,867.00	\$13,388,916.61	AOO	Pending
*60	1/26/2026	TBD	Transition Zone Pipe Extension and Contraction Zone	\$1,300,000.00	\$12,088,916.61	ACEO	Pending
*61	12/15/2025	TBD	Overhead Conduit to Control Room Building No 1; Stop Log Expedited Delivery.	\$29,500.00	\$12,059,416.61	AOO	Pending
DCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
1	09/26/22	10/05/22	Milestone 7, 9, and 10 Completion Revisions	\$0.00	\$12,059,416.61	UM	Approved

* indicates changes in pending CCO description and/or cost since previous report. See corresponding memo for details.

New CCOs for CIP Committee

Pending CCO #	CIP Committee Date	Approval Date	Description	Amount	Contingency Amount	Approval Level	Status
62	3/16/2026	TBD	Installation of Large Diameter Pipe Outside of the Tunnel; Ultrasonic Testing of Microtunneling Pipe Welds.	\$4,539,803.00	\$7,519,613.61	CEO	Pending

Total COs Approved	59	Total	\$66,647,950.39	\$13,352,049.61			
Total COs Pending	4	Total	\$5,832,436.00	\$7,519,613.61			

Total Number of COs (Approved & Pending)	Total Amount of COs (Approved & Pending)
63	\$72,480,386.39