

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

This Amendment No. 4 (Amendment), effective as of the date it is fully executed by the Parties, amends the terms and conditions of the Standard Consultant Agreement No. A3941A (Agreement) dated March 8, 2016, as amended by Amendment No. 1 dated July 26, 2016, Amendment No. 2 dated May 14, 2019, and Amendment No. 3 dated December 5, 2022, between the SANTA CLARA VALLEY WATER DISTRICT (District) and GEI CONSULTANTS, INC. (Consultant), collectively, the Parties.

**RECITALS**

**WHEREAS**, Consultant is currently providing professional design services for the District's Guadalupe Dam Seismic Retrofit Project (Project); and

**WHEREAS**, the Agreement currently expires on December 25, 2025; and

**WHEREAS**, in a letter dated November 16, 2023, the California Department of Water Resources, Division of Safety of Dams (DSOD) urged Valley Water to expedite the design completion of either the Calero Dam or Guadalupe Dam by summer 2026, and

**WHEREAS**, in response to DSOD concerns District responded in a letter dated July 1, 2024, providing an updated master schedule for the design and construction of rehabilitation projects at Valley Water's dams. To expedite the projects, District submitted a new approach involving segmenting the construction of individual projects and prioritizing the repair of embankments to mitigate the risks that led to the reservoir restrictions. Based on this approach, District anticipated that construction for Guadalupe Dam would commence by April 2029, and

**WHEREAS**, the Parties desire to amend the Agreement to incorporate terms required by the Corps Water Infrastructure Financing Program (CWIFP) loan agreement between the U.S. Army Corps of Engineers (USACE) and the Valley Water Guadalupe Dam Seismic Retrofit Project; and

**WHEREAS**, the Parties desire to amend the Agreement to modify the scope of services by adding: project management services during an extended design phase; additional geotechnical investigations; and additional design scope including, but not limited to, work required to perform separate design tasks for Package A (Embankment and Spillway) and Package B (Outlet Works); to increase the total not-to-exceed compensation limit to provide funds for Consultant to perform additional design phase services and to increase Supplemental Services task budget.

**NOW, THEREFORE**, in consideration of the mutual promises and agreements stated herein and notwithstanding anything to the contrary in the Agreement and Amendment No. 1, Amendment 2 and Amendment 3, Consultant and the District hereby agree to amend the Agreement as follows:

1. REVISED STANDARD CONSULTANT AGREEMENT, is amended as set forth in the attached REVISED STANDARD CONSULTANT AGREEMENT, and incorporated herein by this reference.
2. Revised SCHEDULE D, SCOPE OF SERVICES, is amended as set forth in the attached Revised SCHEDULE D, SCOPE OF SERVICES, and incorporated herein by this reference.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

3. All other terms and conditions of Agreement A3941A, Amendment No. 1, Amendment No. 2 and Amendment No. 3, not otherwise amended herein, remain in full force and effect.

**IN WITNESS WHEREOF, THE PARTIES HAVE SET FORTH BELOW THEIR CONSENT TO THE TERMS AND CONDITIONS OF THIS AMENDMENT NO. 4 TO AGREEMENT NO. A3941A THROUGH THE SIGNATURES OF THEIR DULY AUTHORIZED REPRESENTATIVES.**

**SANTA CLARA VALLEY WATER DISTRICT**  
District

**GEI CONSULTANTS, INC.**  
Consultant

By: \_\_\_\_\_  
Tony Estremera  
Chair, Board of Directors

Signed by:  
  
By: \_\_\_\_\_  
92D55070D9CC470  
Mark Freitas, P.E., G.E.  
Vice President

Date: \_\_\_\_\_

Date: 5/15/2025

Consultant's Address:

ATTEST:

180 Grand Avenue, Suite 950  
Oakland, CA 94612

\_\_\_\_\_  
Candice Kwok-Smith  
Clerk, Board of Directors

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**



**STANDARD CONSULTANT AGREEMENT**

Terms and Conditions Template (Capital)  
6/1/2024 – 12/31/2026

This agreement (Agreement) is effective once fully executed (Effective Date), by and between SANTA CLARA VALLEY WATER DISTRICT (Valley Water or District), and GEI CONSULTANTS, INC., Massachusetts (Consultant), individually the Party or collectively the Parties.

WHEREAS, Valley Water desires certain services hereinafter described and Consultant affirms it has the requisite experience and expertise, and desires to provide such services.

NOW, THEREFORE, Valley Water and Consultant, for the consideration and upon the Terms and Conditions specified, agree as follows:

**SECTION ONE**

**SCOPE OF SERVICES**

The Scope of Services (Services) to be performed pursuant to this Agreement is described in the Schedule(s), Scope of Services, attached hereto and incorporated herein by this reference (Schedule(s)). Services described in each Schedule are considered a Scope of Services that is separate and apart from the Scope of Services described in another Schedule.

**SECTION TWO**

**DUTIES OF CONSULTANT**

**1. Performance**

- A. Each Scope of Service described in an attached Schedule(s) must be performed by Consultant, or at its direction, to meet the purposes specified in this Agreement. References to "Consultant" herein include those performing any portion of the Services at its direction such as Subconsultants, vendors, suppliers, subcontractors, and other business entities and individuals. Consultant will collaborate with Valley Water staff in engineering, asset management, operations, and maintenance units to be made aware of Valley Water operational constraints, procedures, or preferences relevant to Consultant's performance of the Services described in the attached Schedule(s).
- B. Unless the requirements for the Services described in the attached Schedule(s) are specifically modified in writing, Consultant must perform Services and provide all deliverables as required.
- C. Consultant shall not undertake any Services not described in the attached Schedule(s) unless authorized in writing by Valley Water prior to the performance of such Services by issuance of a Task Order or pursuant to an amendment to this Agreement signed by both Parties.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

**2. Consultant Controlled Areas**

Consultant is responsible for the security and safety of the area(s) it controls wherein it is required to perform field operations pursuant to the Scope of Services.

**3. Licensing**

Services performed by Consultant will be undertaken only by persons appropriately licensed, certified, or registered in California, as applicable to the Services described herein, when required by statutes or regulations, as well as pursuant to the relevant standard of care as described in Section Two, Duties of Consultant, subsection 11. Standard of Care. Examples of such Services include those performed by: California State Licensed Contractors, Professional Engineers and Architects, Inspectors, and Surveyors. Consultant shall make available upon Valley Water's request documentation of qualifications and licensing of personnel performing Services described herein. Consultant must be registered with the California Department of Labor Standards Enforcement if the Services or a portion thereof is determined to be "Public Works" pursuant to California Labor Code §1720(a)(1).

**4. Valley Water's Approval of Deliverables**

Deliverables prepared by Consultant, notwithstanding acceptance and approval by Valley Water, which Valley Water determines must subsequently be modified due to errors or omissions, will be corrected at no additional cost to Valley Water.

**5. Errors and Omissions**

The Services may include preparation of deliverables by Consultant to be implemented in a public works construction project. Consultant is responsible for any direct or actual damages incurred by Valley Water which Valley Water determines result from Consultant's errors or omissions in Consultant's deliverables, including, but not limited to, any increase in Valley Water's payment(s) due to its construction contractor, which increase is directly attributable to required revisions to the construction Contract Documents to the extent caused by Consultant's negligent acts, errors, or omissions.

**6. Valley Water Standardization Requirements**

- A. Consultant shall perform the Services utilizing Valley Water nomenclature, standardized forms, software requirements, documented procedures, and best management practices. Consultant shall use Microsoft Office software and Autodesk Civil 3D software that is compatible with Valley Water's current Microsoft Office software and Autodesk software used at the time(s) Valley Water issues a Notice to Proceed pursuant to this Agreement.
- B. Engineering drawings prepared by Consultant must be in compliance with Valley Water's Computer-Aided Design and Drafting (CADD) standards including line types, line weights, text sizes, text orientation, dimensioning, labeling/numbering system for detailed plan views and detailed section views. Drawings prepared using different CADD

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

software and versions must be converted to be compatible with Valley Water's CADD software at no additional cost to Valley Water. Prior to acceptance, Valley Water

reserves the right to test the submitted CADD files to verify that the files are not corrupted or missing linkages (for blocks, etc., used in the drawings) and that the standards are retained during the conversion process used by Consultant.

**7. Consultant's Key Staff and Subconsultants**

- A. Consultant's Key Staff and firms subcontracted by Consultant (Subconsultants) assigned to perform the Services are identified in the Schedule(s), Scope of Services, Attachment Three, Consultant's Key Staff and Subconsultants.
- B. The Project team organization chart and delegated responsibilities of each team member will be submitted to Valley Water for concurrence.
- C. Consultant may utilize Subconsultants, subcontractors, suppliers, or vendors it deems appropriate to the complexity and nature of the required Services.
  - 1) Consultant must obtain Valley Water's approval of all Subconsultants. Upon Valley Water's request, Consultant must provide copies of all Subconsultant agreements.
  - 2) Consultant must require its delegates or Subconsultants to agree, in writing, to adhere to Terms and Conditions of this Agreement.
- D. Any delegation or use of Subconsultants by Consultant will not operate to relieve Consultant of its responsibilities as described in this Agreement.
- E. If any of Consultant's designated key staff persons or Subconsultants fail to perform to the satisfaction of Valley Water, on written notice from Valley Water, Consultant will have 15 calendar days to remove that person from the Project and provide a replacement acceptable to Valley Water.
- F. Consultant will not charge Valley Water for the time it takes Consultant's replacement personnel to obtain Valley Water-specific Project knowledge in the possession of the person(s) being replaced.
- G. Consultant's Key Staff: Valley Water's authorized representative may approve any revisions to Consultant's list of key staff assigned to the Project as an administrative modification to this Agreement, and such approval will be confirmed in writing.
- H. Consultant's Subconsultants
  - 1) Valley Water's authorized representative may approve any revisions to Consultant's list of authorized Subconsultants when the Subconsultant is deleted from the list and the Scope of Services is deleted from the Agreement or such services are assumed by the Consultant; such approval will be confirmed in writing.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

- 2) Valley Water's authorized representative may approve any revisions to Consultant's list of authorized Subconsultants when a listed Subconsultant is replaced (to perform the same Scope) or a new Subconsultant is added (to perform new Scope), provided the firm complies with all insurance requirements established by Valley Water for such work; such approval will be confirmed in writing.

**8. Compliance with All Laws**

- A. Consultant's performance must be in compliance with the most current versions of any and all laws relevant to the Services it performs pursuant to this Agreement, including, but not limited to adherence to: all applicable governmental laws, statutes, ordinances, rules, codes, regulations, orders, and other requirements; governmental requirements applicable to state and federal compliance with the Professional Land Surveyors Act; state and federal Endangered Species Act; state and federal water quality laws; and all other state and federal laws or regulations regarding environmental protection and compliance, health, safety, wages, hours, equal employment opportunity, nondiscrimination, working conditions, and transportation. In the event that Valley Water's assistance is necessary to achieve such compliance, Consultant shall promptly notify Valley Water.
- B. Consultant shall provide, at Valley Water's request, documentation demonstrating Consultant's compliance with all laws as described herein. After reasonable notice and according to reasonable conditions, Valley Water has the right to inspect and copy any records of Consultant regarding such compliance.
- C. Consultant represents and warrants that neither Consultant nor its principals are presently debarred, suspended, proposed for debarment, declared ineligible, or voluntarily excluded from participation in this transaction by any federal government department or agency.

**9. Occupational Safety and Health**

- A. Consultant will perform the Services in compliance with the most current versions of all laws, standards, rules, and regulations of the Occupational Safety and Health Act, and all state and federal laws and regulations relating to safety and health standards. Consultant shall perform the Services in compliance with, will furnish only supplies, articles, and equipment that comply with such laws, standards, and regulations.
- B. Consultant shall immediately notify Valley Water in the event of any personal injury accident or occurrence occurring during the performance of the Services. Upon Valley Water's request, Consultant shall provide Valley Water with documentation fully describing the accident and injury and the actions implemented to prevent similar occurrences.

**10. Consultant as Independent Contractor**

Consultant will perform all Services as an independent contractor and not an agent or employee of Valley Water. Consultant represents and warrants that it and its contractors

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

who are performing any of the Services as Subconsultants will perform such Services as an independent contractor, and neither Consultant nor Subconsultants nor their employees are the servants, agents or employees of Valley Water. Except as expressly provided in this Agreement, Valley Water exercises no direction, supervision or control over Consultant, its employees, agents, or Subconsultants.

**11. Standard of Care**

- A. Consultant must possess and maintain during the term of this Agreement all certifications, licenses, permits, and qualifications to perform the Services and prepare all deliverables. Consultant must perform all Services and prepare all deliverables in accordance with those standards and practices of care, skill, and diligence that are generally recognized and customarily observed by competent persons in Consultant's area of specialty in the State of California at the time such Services are rendered.
- B. Consultant shall perform the Services and prepare all deliverables without any errors or omissions, and in accordance with Section Two, Duties of Consultant, subsection 8. Compliance with All Laws.
- C. Consultant and its Subconsultants must perform the Services in compliance with all applicable written federal, state and local codes, statutes, laws, regulations, and ordinances, including, but not limited to, environmental, energy conservation, and disabled access requirements as per the provisions of Section Two, Duties of Consultant, subsection 8. Compliance with All Laws.

**SECTION THREE**

**DUTIES OF VALLEY WATER**

**1. Available Data**

Valley Water will make available to Consultant all data and information in its possession and control and which it deems necessary to the preparation of the deliverables specified in the Schedule(s). Valley Water will actively aid and assist Consultant in obtaining such information from other agencies and individuals as it deems necessary. Valley Water is not responsible for providing data and information that it does not possess.

**2. Review of Deliverables**

- A. Valley Water will designate a Project Manager (Valley Water Project Manager) for purposes of administering and managing this Agreement.
- B. Consultant's progress in completing the Services will be reviewed by Valley Water Project Manager at each milestone identified in the Schedule(s) and at such other time(s) at the discretion of Valley Water.
- C. Consultant must notify Valley Water in writing when it completes each deliverable described in the Schedule(s) and provide Valley Water with said deliverable.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

Deliverables deemed satisfactory and in compliance with this Agreement are subject to approval by Valley Water. Within 30 calendar days of receipt of each deliverable, Valley Water will either (1) notify Consultant that Valley Water accepts the deliverable, or (2) notify the Consultant that the deliverable is not acceptable and must be revised.

- D. If Valley Water advises Consultant that a deliverable must be revised due to errors or omissions by the Consultant, Consultant must correct, at no cost to Valley Water, those deficiencies as soon as possible and shall notify Valley Water upon completion of the revised deliverable and submit to Valley Water.
- E. Valley Water will then review the revised deliverable and within 30 calendar days of receipt, advise the Consultant if the revised deliverable is acceptable. All deficient deliverables will be revised at no cost to Valley Water and this process will continue until Consultant has corrected all deficiencies identified by Valley Water.
- F. None of the proposed changes or revisions or anything else in this Agreement will be construed to relieve the Consultant of professional or legal responsibility for the performance of the Services as otherwise required by the Terms and Conditions of this Agreement. Corrections to any deliverable as a result of Consultant's errors or omissions, as determined by Valley Water, will not result in additional costs or expenses to Valley Water.

**3. Access to Valley Water Facilities**

Valley Water will facilitate access to Valley Water facilities as required for the Consultant to perform the Services.

**SECTION FOUR**

**FEES AND PAYMENTS**

**1. Total Fixed Not-to-Exceed Fees**

- A. Payment for all Services performed by Consultant to the satisfaction of Valley Water, as described in the Schedule(s) will be based on the hourly rates, subject to the Total Fixed Not-to-Exceed (NTE) Fees stated in the Schedule, Attachment One, Fees and Payments, for completion of the associated tasks. Valley Water will make payments to Consultant according to the terms provided for herein and in the Schedule, Attachment One, Fees and Payments. Payments made by Valley Water to the Consultant for Services rendered will be considered full compensation for all personnel, materials, supplies, Subconsultant(s), equipment, and reimbursable expenses, incurred by the Consultant to perform the Services.
- B. Upon the written approval of Valley Water Deputy Operating Officer referenced herein, remaining funds previously budgeted for tasks that are completed, reduced, or deleted, may be reallocated to tasks that have not yet been completed, provided the Agreement Total Not-to-Exceed Fee is not exceeded. Transferring funds from a task not yet completed to a different task is not permitted.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

- C. Upon the written approval of Valley Water Deputy Operating Officer referenced herein, the Scope of Services described in a task may be reduced, revised, or deleted. If the Scope of Services of a task is reduced or deleted, the portion of the funds attributed to that reduced or eliminated task may be reallocated to existing tasks, or transferred to a Supplemental Services task, if provided for herein.
- D. Any reduction or deletion of tasks and any inter-task transfers will be clearly noted and described in the subsequent monthly progress report to Valley Water.
- E. Services to be performed pursuant to the Supplemental Services task, if provided for herein, will commence only after issuance of a fully executed Task Order.
- F. Automobile travel mileage expenses will be paid at the current Internal Revenue Services (IRS) rate. Valley Water will not reimburse Consultant nor its Subconsultants for mileage nor travel time to and from Valley Water Headquarters and surrounding campus located at 5700 Almaden Expressway, San Jose, California. However, Valley Water will reimburse Consultant and its Subconsultants for mileage incurred from Valley Water Headquarters or Consultant's and Subconsultants' firm addresses, whichever is closer to the destination, to Project site(s) and, if directed or authorized by Valley Water, to meeting locations such as with regulatory agencies, for community outreach activities and meetings, for partnering meetings, and Dispute Review Board meetings.

**2. Consultant Monthly Invoices**

- A. Consultant's monthly invoices will be prepared in accordance with the terms of this Agreement, Section Four, Fees and Payments, and represent Services performed and reimbursable costs incurred during the identified billing period. Invoices must be consistent with Scope of Services described in the Schedule(s) attached hereto, and include the following:
  - 1) Employee classification and name itemized with all labor charges by Service task;
  - 2) Summary of the amount Consultant has been billed by their Subconsultants and further detailed by Service task;
  - 3) A description of the site where Services were performed, if applicable;
  - 4) The name of Valley Water staff requesting Services;
  - 5) The dates when Services were performed;
  - 6) Other direct charges and expenses by Service task;
  - 7) Other direct charges and expenses must reflect actual fees versus the Agreement Not-to-Exceed Fees as stated in the Schedule(s), Attachment One, Fees and Payments, and/or Task Orders; and

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

- 8) To the extent that the Consultant is adding an administrative, processing, overhead or mark-up fee, Valley Water will not pay for such duplication of costs for both the Consultant and its Subconsultants.
- B. Before submitting monthly invoices, a draft invoice (in Adobe PDF format) will be provided in electronic format by the Consultant for preliminary review by Valley Water Project Manager. Upon preliminary approval by Valley Water, Consultant will email the complete, signed, and dated electronic copy invoice, including all supporting documentation. Valley Water's preliminary review of the draft invoice does not represent final approval of the electronic copy invoice, but is intended to reduce potential for re-submittals of electronic copy invoice by Consultant.
- C. Each monthly invoice must include a monthly progress report that documents whether or not the Services are on schedule to be completed in accordance with the Schedule, Attachment Two, Schedule of Completion, which applies to the specific Scope of Services, and within the Agreement NTE Fees in accordance with the Schedule, Attachment One, Fees and Payments. The progress report shall document Services completed, the execution of the tasks described in this Services, and enable Valley Water to evaluate the Consultant's progress and performance towards completion of the Services.
- 1) The monthly progress report shall include:
- a. An assessment of actual versus planned progress in completing the Services, including a description of the tasks and deliverables completed to date;
  - b. A look-ahead schedule listing deliverables and activities planned for the next two months;
  - c. A statement that progress towards completion of the Services is on schedule and will be completed within the timeline set forth in the Schedule of Completion; or, if completion of the Services is not on schedule, then a statement of the anticipated length of the delay, the cause of the delay, measures proposed or taken to prevent or minimize the delay, and the schedule for implementation of such measures;
  - d. A summary of performed tasks to date, an updated Project work plan including estimate of work required to complete this Agreement, explanation of any major variances in percentage of services to be completed compared to percentage of this Agreement NTE fees remaining, and any anticipated changes to this Agreement that may be necessary to complete the Services;
  - e. For any proposed change to the Scope of Services, provide a summary of the proposed changes, including supporting rationale for such change;
  - f. For each task, the percentage of the fees incurred for the task compared to dollar amount allocated to the task, the percentage of services performed versus the percentage of Agreement NTE fees incurred for such task, and explanation of

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

any significant variances in percentage of services performed compared to percentage of fees incurred;

- g. A statement that all tasks, as specified in this Agreement, shall be completed within the NTE amount of the Agreement;
  - h. Level of Small Business Enterprise (SBE) participation, if applicable, documenting the level of SBE participation throughout the Project; and
  - i. Any changes in Consultant's key staff or Subconsultants.
- D. Invoices will include a summary of labor expenditures, direct costs, and billed Subconsultant charges. Invoices, transmitted separately from the monthly progress reports, will be organized such that the billing categories correspond with the Services tasks.
- E. Consultant shall email all invoices to: [APinvoices5750@valleywater.org](mailto:APinvoices5750@valleywater.org)
- Valley Water mailing address for invoices, if needed:
- Santa Clara Valley Water District  
Attention: Accounts Payable  
P.O. Box 20670  
San Jose, CA 95160-0670
- F. In addition to ensuring that each invoice is accompanied with a monthly progress report, Consultant must also ensure that each invoice and corresponding attachments contain the following information:
- 1) Agreement number;
  - 2) Full legal name of Consultant/Firm;
  - 3) Payment remit-to address;
  - 4) Invoice number;
  - 5) Invoice date (the date invoice is emailed);
  - 6) Detailed description of Services provided, including the "distribution account(s)" for those Services;
  - 7) Number of hours spent by each person performing services and a brief description of the services performed by each person; and
  - 8) Beginning and end date for billing period that services were provided.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

- G. Consultant shall invoice for its performance of the Services on a monthly basis consistent with the task fee breakdown stated in the Schedule, Attachment One, Fees and Payments, which applies to the specific Scope of Services.
- H. Valley Water Project Manager will review Consultant's written invoice within five Valley Water business days of receipt, address any questions with Consultant's Contact/Principal Officer and approve the undisputed amount of the invoice within ten working days of receipt of the invoice. Valley Water will pay undisputed invoice amounts within 30 calendar days from date invoice is received by Valley Water Project Manager.
- I. Invoice Disputes
  - 1) Valley Water may in good faith assert a bona fide dispute as to all or a portion of fees specified in any invoice. If any portion of an amount due to Consultant pursuant to this Agreement is subject to a bona fide dispute between the Parties, within 30 calendar days of Consultant's submission of an invoice in which a disputed amount is included, Valley Water will notify Consultant in writing of the specific items in dispute, and will describe Valley Water's reason(s) for disputing each such item.
  - 2) Consultant and Valley Water Project Manager must act in good faith to resolve the dispute in a timely manner. If the dispute is not resolved by Consultant and Valley Water Project Manager within 30 calendar days of Consultant receiving Valley Water's written notice of dispute, Consultant and Valley Water will attempt to resolve the dispute pursuant to the Standard Consultant Agreement, Appendix Two, Dispute Resolution.
- J. Consultant's services will be performed by its staff members and Subconsultants' staff members at the lowest hourly and unit rates commensurate with the complexity of the required Services.
- K. Consultant shall ensure that its personnel performing Services pursuant to this Agreement document their time doing so.

**3. Prevailing Wages**

- A. A portion of the Services to be performed pursuant to this Agreement may be considered "Public Works" subject to California Labor Code §1771, et. seq. and the applicable implementing regulations. If Consultant's Services includes such work, Consultant and its Subconsultants must comply with all Labor Codes applicable to prevailing wages.
- B. Labor Code §1720 provides as follows:
  - "(a) As used in this chapter, "public works" means all of the following:
    - (1) Construction, alteration, demolition, installation, or repair work done under contract and paid for in whole or in part out of public funds, except work done directly by a public utility company pursuant to order of the Public Utilities Commission or other public authority. For purposes of this paragraph, "construction" includes work

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

performed during the design, site assessment, feasibility study, and other preconstruction phases of construction, including, but not limited to, inspection and land surveying work, regardless of whether any further construction work is conducted, and work performed during the postconstruction phases of construction, including, but not limited to, all cleanup work at the jobsite. For purposes of this paragraph, "installation" includes, but is not limited to, the assembly and disassembly of freestanding and affixed modular office systems."

- C. Consultant and its Subconsultants shall not engage in the performance of public work, as defined in California Labor Code §1771.1, unless currently registered and qualified to perform public work pursuant to California Labor Code §1725.5.
- D. The General Prevailing Wage Rates issued by the California Department of Industrial Relations may be adjusted by the State throughout the term of this Agreement. Notwithstanding any other provision of this Agreement, Consultant will not be entitled to any adjustment in compensation rates in the event there are adjustments to the General Prevailing Wage Rates.
- E. This Agreement is subject to compliance monitoring and enforcement by the State of California Department of Industrial Relations. Upon request, Consultant and Subconsultants must furnish the records specified in Labor Code §1776 directly to the Labor Commissioner, in a format prescribed by the Labor Commissioner.
- F. All records or documents required to be kept verifying statutory compliance with the prevailing wage requirement, such as certified payroll records, must be made available for audit at no cost to Valley Water, in electronic or hard copy format, at Valley Water's discretion, and hard copies made available at any time during regular business hours, upon written request by Valley Water.
- G. **California State Department of Industrial Relations Contractor and Sub-Contractor Registration Requirements**

Prior to Valley Water executing a Task Order for Services involving public works, as defined herein, Consultant, and its Subconsultant(s) performing public works, must provide evidence, in the form required by Valley Water, that Consultant and its Subconsultant(s) are in compliance with the California State Department of Industrial Relations Contractor and Sub-Contractor Registration Requirements.

#### **4. Retention**

- A. Unless otherwise specified in the Schedule(s), Attachment One, Fees and Payments, when the total compensation payable pursuant to this Agreement, ten percent of each invoice will be withheld by Valley Water and not paid to Consultant until 30 calendar days after the assigned Valley Water representative signs the final approval for all Services/deliverables as stated in the applicable Schedule, Attachment Two, Schedule of Completion, and Section Three, Duties of Valley Water, subsection 2. Review of Deliverables.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

- B. Provided that at any time after 50% of the work has been completed, Valley Water may, at its sole discretion, determine that satisfactory progress is being made in the completion of the Agreement, and prospectively make the remaining progress payments in full. The retention previously withheld on the first 50% of the work will continue to be withheld until final Agreement close out.
- C. Consultant may request, and Valley Water may consider and approve, release of retention withheld by Valley Water.

**SECTION FIVE**

**SCHEDULE OF COMPLETION**

**1. Performance of Tasks**

Consultant will commence performing the tasks described in this Agreement, in accordance with the attached Schedule(s), Scope of Services, upon receipt of the Notice to Proceed (NTP) issued by Valley Water.

**2. Project Schedule Table**

Consultant will perform and complete the services described in the Scope of Services in accordance with the Project Schedule table (Project Schedule) as stated in the Schedule, Attachment Two, Schedule of Completion. Consultant will coordinate services with Valley Water to provide the timeline of all tasks and subtasks, including the site visits, document review, meetings, and deliverables.

**3. Monitoring of Project Schedule**

The approved Project Schedule will be monitored monthly. Changes to the schedule for performance of tasks and deliverables are subject to advance written approval by Valley Water.

**4. Project Delays**

Consultant will make all reasonable efforts to comply with the Project Schedule as stated in the Schedule, Attachment Two, Schedule of Completion. In the event the Project Schedule will be delayed, Consultant will notify Valley Water Project Manager as soon as possible, providing the reason why, the length of the delay, and a description of the actions being taken to address the delay. In the event Consultant is delayed in performance of its services by circumstances beyond its control, Valley Water may, at its discretion, grant a reasonable adjustment in the Project Schedule.

**5. Changes to the Project Schedule**

Valley Water Project Manager and Consultant may agree to modify the Project Schedule specified for Consultant's performance as an administrative modification to the Agreement and will confirm such modifications in writing.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

**SECTION SIX**

**AGREEMENT MODIFICATIONS**

The Parties may agree to modify the Terms and Conditions of this Agreement by executing a written amendment hereto.

**SECTION SEVEN**

**TERM AND TERMINATION**

**1. Term & Automatic Termination**

This Agreement encompasses all Services that Consultant is responsible to perform within the time limits and Not-to-Exceed Fees set forth herein. Consultant will not undertake to provide Services where it reasonably appears that the Services cannot be provided and expenses cannot be incurred within said total compensation limit and the applicable Not-to-Exceed Fees of any Task Order.

**2. Valley Water Rights**

- A. Suspension: Valley Water may, by written notice to Consultant, suspend any or all Services pursuant to this Agreement or to any individual Task Order. Valley Water may subsequently terminate this Agreement or any Task Order for convenience or determine to proceed. If a decision to proceed is not made within 90 days from the date of the notice of suspension, any decision to proceed must be conditioned upon execution of a new Notice to Proceed or Task Order.
- B. Termination for Convenience: Valley Water may, by written notice to Consultant, terminate all or part of this Agreement or any Task Order at any time for Valley Water's convenience. Upon receipt of such notice, Consultant will immediately cease all work as specified in the notice. If this Agreement or any Task Order is so terminated, Consultant will be compensated as set forth in Section Seven, Term and Termination, subsection 3. Consultant's Compensation upon Termination or Suspension.
- C. Termination for Breach: If Consultant violates any of the covenants, agreements or stipulations of this Agreement or a Task Order, or if Consultant fails to fulfill in a timely and proper manner its obligations pursuant to this Agreement or any Task Order, and does not cure such failure or violation within 30 days (or a reasonable extension thereof, if requested, which extension will not be unreasonably withheld) after receipt of written notice from Valley Water specifying such failure or violation, Valley Water will thereupon have the right to terminate this Agreement and any or all uncompleted Task Orders by giving written notice to Consultant of such termination. Such notice will specify the effective date thereof, and Consultant will not be entitled to compensation for services or expenses beyond the specified termination date.
- D. If, after notice of termination for breach of this Agreement or any Task Order, it is determined that Consultant did not breach the Agreement or Task Order, the termination

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

will be deemed to have been implemented for Valley Water's convenience, and Consultant will receive payment that is allowed by this Agreement for a termination for convenience.

- E. The rights and remedies provided herein to Valley Water are in addition to any other rights and remedies provided by law, this Agreement, or a Task Order.

**3. Consultant's Compensation upon Termination or Suspension**

In the event of termination of this Agreement or any Task Order, or suspension of Services by Valley Water, Consultant shall receive compensation based on satisfactory performance, accepted by Valley Water, as follows:

- A. Direct Labor: Consultant shall be entitled to receive compensation for all authorized direct labor performed prior to termination pursuant to the provisions of this Agreement or Task Order and all authorized labor expenses incurred to demobilize from the Project after the date of termination;
- B. Other Direct Costs and Expenses: Consultant shall be entitled to receive compensation for all authorized other direct costs and expenses incurred prior to termination and all authorized expenses incurred to demobilize from the Project after the date of termination; and
- C. In no event shall the total compensation paid for any item of Service exceed the payment specified in the Agreement or applicable Task Order for that item of Service.

**4. Survival**

The Terms and Conditions of this Agreement, that by their context and a standard of reasonableness, are intended to survive termination, suspension, completion, and expiration of this Agreement, shall survive, including but not limited to, the following Sections and subsections: Independent Contractor Status, Confidentiality, Indemnification, Insurance Requirements, and Dispute Resolution, as well as any Consultant representations and warranties.

**SECTION EIGHT**

**INDEMNIFICATION**

- 1. Notwithstanding any other provision of this Agreement, Consultant agrees to indemnify, defend and hold harmless Valley Water, its agents, officers, directors, and employees from and against any and all demands, claims, damages, losses and reasonable expenses, including but not limited to liabilities, obligations, claims, costs, reasonable expenses (including, without limitation, interest, penalties and reasonable attorney's fees), fines, taxes, levies, imposts, assessment, demands, damages or judgments of any kind or nature, whether in law or equity (including, without limitation, death or injury to any person, property damage, administrative and judicial orders and consents, or any other loss) to the extent they arise out of, pertain to, or relate to the Consultant's negligence, recklessness, or willful

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

misconduct. The foregoing does not limit any strict liability imposed on the Consultant by law.

2. Notwithstanding any other provision of this Agreement, to the fullest extent permitted by law (including, without limitation, California Civil Code §2782.8), Consultant agrees to indemnify, defend and hold harmless the District, its agents, officers, directors, and employees from and against any and all demands, claims, damages, losses and reasonable expenses, including but not limited to liabilities, obligations, claims, costs, reasonable expenses (including without limitation interest, penalties and reasonable attorney's fees), fines, taxes, levies, imposts, assessment, demands, damages or judgments of any kind or nature, whether in law or equity (including without limitation, death or injury to any person, property damage, administrative and judicial orders and consents, or any other loss) to the extent they arise out of, pertain to, or relate to Consultant's negligence, recklessness, or willful misconduct in connection with the performance of any work performed pursuant to this Agreement by Consultant as a design professional; provided that this duty shall not apply to injuries or damages for which Valley Water has been found in a court of competent jurisdiction to be liable by reason of its own negligence, recklessness, or willful misconduct.
3. The rights, duties, and obligations of the Parties as set forth above in this Section Eight, Indemnification, subsections 1. and 2., survive termination, expiration, completion, and suspension of this Agreement.

**SECTION NINE**

**INSURANCE REQUIREMENTS**

Insurance requirements applicable to this Agreement are set forth in the Standard Consultant Agreement, Appendix Four, Insurance Requirements. Consultant must provide and maintain at its own expense, during the term of this Agreement, or as may be further required herein, all insurance coverages as detailed in the Standard Consultant Agreement, Appendix Four, Insurance Requirements, and comply with all provisions stated therein.

**SECTION TEN**

**OWNERSHIP AND REUSE OF DELIVERABLES**

**1. Valley Water Ownership**

All deliverables and other materials prepared by Consultant, including computer programs and media developed by the Consultant, to perform the Services, during the term of this Agreement, will be and remain the property of Valley Water following payment in full to Consultant for each task or portion of a completed task, or in accordance with Section Seven, Term and Termination. In the event the work is not completed, the completed portions thereof will become the property of Valley Water. Consultant will provide Valley Water with such deliverables and material at appropriate times during this Agreement. Consultant may retain a copy for its records. Consultant does not convey, assign, or transfer the intellectual property rights it has, so as to limit its ability or right to develop, design, or provide services on other projects of or for its other clients.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

**2. Reuse of Instruments of Service**

If Valley Water desires to reuse the completed plans, specifications, or other deliverables, in total or in part, on project sites associated with this Agreement, or any other site, or to complete any incomplete portion of construction documentation which Valley Water has already paid Consultant, Valley Water will release Consultant from any liability incurred by Valley Water from reusing said deliverables.

**3. Copies of Data**

Copies of data exchanged by, through, and between Valley Water and Consultant that may be relied upon are limited to printed copies. Computer-generated files, disks, or tapes of text, data or graphics that are furnished are only for the mutual convenience of the Parties.

**4. Computer-Generated Material**

Any risk of translation or reliance on information obtained or derived from computer-generated material is at the user's sole risk, and no representations are made, either express or implied, as to the long-term performance of data thus transferred.

**5. Work for Hire**

Any and all original correspondence, memoranda, reports, designs, plans, specifications, data compilations, computer programs, or drawings delivered to Valley Water by Consultant according to the Terms of this Agreement, in or by any medium is deemed to be "work for hire" according to the copyright laws of the United States and the copyright belongs to Valley Water.

**6. Copyright Claims**

Co-venturers, subcontractors, Subconsultants, suppliers, and vendors to Consultant are likewise bound by these copyright terms. Valley Water makes no copyright claim and requires no release for copyrighted material or trademarked names used incidentally by Consultant.

**SECTION ELEVEN**

**EQUAL OPPORTUNITY**

**1. Equal Opportunity Employer**

Valley Water is an equal opportunity employer and requires its consultants to have and adhere to a policy of equal opportunity and non-discrimination. In the performance of the Agreement, Consultant will comply with all applicable federal, state, local laws and regulations, and will not discriminate against any subcontractor, employee, or applicant for employment in the recruitment, hiring, employment, utilization, promotion, classification or reclassification, transfer, recruitment advertising, evaluation, treatment, demotion, layoff, termination, rates of pay or other forms of compensation, and selection for professional development training (including apprenticeship), or against any other person, on the basis of

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

sex (which includes pregnancy, childbirth, breastfeeding and medical conditions related to pregnancy, childbirth or breastfeeding), race, religion, color, national origin (including language use restrictions), ancestry, religious creed (including religious dress and grooming practices), political affiliation, disability (mental and physical, including HIV or AIDS), medical condition (cancer and genetic characteristics), genetic information, marital status, parental status, gender, age (40 and over), pregnancy, military and veteran status, sexual orientation, gender identity and gender expression, the exercise of family and medical care leave, the exercise of pregnancy disability leave, or the request, exercise, or need for reasonable accommodation.

**2. Compliance with Applicable Equal Opportunity Laws**

Consultant's policy must be in conformance with applicable state and federal guidelines including the Federal Equal Opportunity Clause, 41 Code of Federal Regulations, Part 60-1, §60-1.4; Title VII of the Civil Rights Act of 1964 as amended; the Americans with Disabilities Act of 1990; the Rehabilitation Act of 1973 (§503 and §504); the Age Discrimination Act of 1975 (42 U.S.C. §6101 et seq.); the California Fair Employment and Housing Act (Government Code §12900 et. seq.); and California Labor Code §1101 and §1102.

**3. Investigation of Claims**

Consultant must designate a specific position within its organization to be responsible for investigating allegations of non-compliance with the anti-discrimination and anti-harassment provisions of this Agreement. Consultant must conduct a fair, prompt, and thorough investigation of all allegations directed to Consultant by Valley Water. In cases where such investigation results in a finding of discrimination, harassment, or hostile work environment, Consultant must take prompt, effective action against the offender.

**SECTION TWELVE**

**MISCELLANEOUS PROVISIONS**

**1. Entire Agreement**

This Agreement, which includes the Terms and Conditions, Appendices, the Schedule(s), Schedule(s)' Attachments, and all executed Task Orders, represents the entire understanding between the Parties hereto relating to the Services described in this Agreement and its executed Task Orders, which are incorporated herein by this reference, and supersedes any and all prior proposals or agreements, whether written or oral, that may exist between the Parties. This Agreement may not be modified or amended except in writing as stated herein. To the extent that any Schedule conflicts with this Agreement, this Agreement shall control.

**2. Formation of Agreement**

A. No agreement between the Parties is formed until all applicable actions have been completed to the satisfaction of Valley Water. Valley Water Project Manager will not

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

issue a Notice to Proceed until all required documents have been submitted and accepted by Valley Water.

B. Formation of this Agreement between the Parties requires accomplishment of the following, as applicable:

- 1) Execution of the Agreement by Consultant;
- 2) Submission by the Consultant, and acceptance by Valley Water, of evidence of all required insurance coverages and documents;
- 3) Submission by the Consultant, and acceptance by Valley Water, of evidence of all required Form 700 documents, if applicable;
- 4) Submission by the Consultant, and acceptance by Valley Water, of all required Non-Disclosure Agreements (NDA) as provided in the Schedule(s), Attachment Four, Reference Materials, if applicable;
- 5) Submission by the Consultant, and acceptance by Valley Water, of a Health and Safety Plan, if applicable;
- 6) Any other requirements that are deemed necessary by Valley Water; and
- 7) Execution of the Agreement by Valley Water.

**3. No Assignment**

A. The expertise and experience of Consultant are material considerations for Valley Water's award and execution of this Agreement. Consultant will not assign or transfer any interest in this Agreement nor the performance of any of Consultant obligations hereunder, without prior written consent of Valley Water in the form of an amendment executed by the Parties, and any attempt to so assign this Agreement, or any rights, duties or obligations arising hereunder, will be void and of no effect. Any assignment of monies due or to become due in accordance with this Agreement, will be to the extent permitted by law, and will be subject to all proper set-offs, deductions, and withholdings in favor of Valley Water.

B. In no event shall an assignment of any interest in this Agreement release the Consultant from its duties and responsibilities as described in this Agreement nor shall the Consultant be released from liability created by the provision of Services as described in this Agreement until such assignment takes effect. Any attempted or purported assignment without Valley Water's written consent in the form of an amendment executed by the Parties is null and void.

**4. Reasonableness**

Discretionary actions or approvals to be performed by the Parties will be exercised in a reasonable manner.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

**5. Gifts**

Consultant hereby acknowledges that Valley Water policy prohibits the acceptance by Valley Water personnel of gifts of any kind from its contractors, consultants, suppliers or vendors. Consultant shall honor this policy by not sending or bringing gifts to Valley Water.

**6. Audits**

Consultant agrees that Valley Water and its agent(s) have the right to review, obtain, and copy all records pertaining to performance of this Agreement. Consultant agrees to provide Valley Water and its agent(s) with any relevant information requested, in electronic and hard copy format, at Valley Water's discretion, and will permit Valley Water and its agent(s) access to its premises, upon reasonable notice, during normal business hours for the purpose of interviewing employees (alternatively, by phone at Valley Water's discretion) and inspecting or copying books, records, accounts, computerized records, and other materials that may be relevant to the matter under investigation or subject to audit, such as by a government agency, providing Valley Water with grant funds to pay for Consultant's services, for the purpose of determining compliance with this Agreement. Consultant further agrees to maintain such records for a period of three years after final payment as provided for in this Agreement.

**7. Force Majeure**

Neither Party will be held responsible for delays caused by acts beyond its control, such as acts of God or public enemies, utility or communication delays, or failures not caused by such Party's negligence or fault, accidents not caused by such Party's negligence or fault, labor disputes, war, or failure of the other Party to provide data as required pursuant to this Agreement.

**8. Binding Effect**

This Agreement is binding on the heirs, executors, administrators, successors, and assigns of the Parties.

**9. Choice of Law and Venue**

The Parties agree that this Agreement is to be governed, construed, and enforced in accordance with the laws of the State of California. The Parties also agree that the venue of any litigation arising out of or connected with this Agreement will lie exclusively in the state trial court or Federal District Court located in Santa Clara County in the State of California. The Parties consent to jurisdiction over their persons and over the subject matter of any such litigation in such courts, and consent to service of process issued by such courts.

**10. Confidentiality**

A. Due to the nature of the services Consultant will provide pursuant to this Agreement, there may be disclosures made to Consultant of detailed information about Valley Water's operations, including on a need-to-know basis information which may be

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

protected from public disclosure by confidentiality laws, the attorney-client privilege, and/or other provisions of law which govern the nature and timing of disclosure of public information.

- B. Consultant understands and acknowledges that Valley Water staff members providing information to the Consultant do so with the understanding that such information will be handled appropriately.
- C. In the event Consultant receives such restricted or confidential information, Consultant will limit access to the information to only those of Consultant's employees, its subcontractors and its Subconsultants authorized by Valley Water to have the information.
- D. Consultant will notify Valley Water immediately of any request by any third party to have access to confidential information and will not disclose the requested information without first receiving express written authorization from Valley Water.
- E. Notwithstanding the aforementioned Confidentiality requirements, upon the request of Valley Water Project Manager, Consultant, and its Subconsultants shall execute Valley Water's most current Non-Disclosure Agreement in effect at that time.
- F. The requirements stated herein will survive completion, expiration, suspension, and termination of this Agreement.

**11. Release of Information Prohibited**

Consultant is not permitted to provide any information concerning the Project to the media nor anyone other than authorized Valley Water personnel. Consultant will not release any information pertinent to the Project for publication, public disclosure, or in any other manner without first obtaining clearance and a release in writing from Valley Water. Any media inquiry at any time to Consultant relating to any matter concerning Services provided or requested to be provided pursuant to this Agreement will be referred immediately to Valley Water. Consultant will not communicate with the media regarding any such matter.

**12. Conflict of Interest**

- A. Consultant represents that there exists no actual or potential conflict of interest concerning the services to be performed pursuant to this Agreement.
- B. Consultant represents that Consultant's performance required as stated in this Agreement does not require the breach of any agreement or obligation to keep in confidence the proprietary information of another party. Consultant will not bring to Valley Water, or use in the performance of Consultant's duties as described in this Agreement, any materials or documents of another party considered confidential or proprietary unless Consultant has obtained written authorization from such party, and the informed consent of Valley Water, for the possession and use of such materials.
- C. Consultant represents and warrants that during the term of the Agreement, Consultant, Consultant's parent company, Consultant's subsidiaries, or any affiliated entity sharing

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

substantially similar ownership of or control with Consultant, shall not act as a Consultant or expert for any party in support of any potential or active claim or legal action against Valley Water by such party.

- D. CALIFORNIA FAIR POLITICAL PRACTICES COMMISSION STATEMENT OF ECONOMIC INTEREST FORM 700 ("FORM 700"): Upon Valley Water's request, Consultant employees, officers, agents, Subconsultants, and subcontractors shall complete, execute, and submit a Form 700 as follows:
- 1) Consultant employees, officers, agents, Subconsultants, and subcontractors assigned to perform services pursuant to this Agreement, shall file, in a manner prescribed by Valley Water, an Assuming Office Statement. The Assuming Office Statement shall be filed:
    - a. Within 30 calendar days of the effective date of this Agreement; or
    - b. Within 30 calendar days of Consultant hiring, adding, or promoting to a designated filer position, employees, officers, agents, Subconsultants, and subcontractors to perform services pursuant to this Agreement;
  - 2) Consultant employees, officers, agents, Subconsultants, and subcontractors assigned to perform services pursuant to this Agreement, that filed an Assuming Office Statement, shall file in a manner prescribed by Valley Water, an amendment to their Form 700 any time there is a need to correct or change disclosure information;
  - 3) Consultant employees, officers, agents, Subconsultants, and subcontractors assigned to perform services pursuant to this Agreement, that filed an Assuming Office Statement, shall file an Annual Statement in a manner prescribed by Valley Water, during the annual filing season, as determined by Valley Water;
  - 4) Consultant employees, officers, agents, Subconsultants, and subcontractors assigned to perform services pursuant to this Agreement, that filed an Assuming Office Statement, shall file, in a manner prescribed by Valley Water, a Leaving Office Statement with Valley Water when one of the following occurs:
    - a. Upon termination of this Agreement; or
    - b. Within 30 calendar days of Consultant employees, officers, agents, Subconsultants, and subcontractors vacating a designated filing position (i.e., removed from the Project, promotion, demotion, transfer to non-designated position, end of employment, or as a result of changes in designated filer positions in Valley Water's Conflict of Interest Code);
  - 5) Consultant understands and agrees that its employees, officers, agents, Subconsultants, and subcontractors may be disqualified from providing services to Valley Water pursuant to the California Political Reform Act, Government Code §81000 et. seq. and §1090. If any of Consultant's employees, officers, agents,

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

Subconsultants, and subcontractors are disqualified from providing services, on written notice from Valley Water Project Manager, Consultant will have 15 calendar days to remove said employee(s), officer(s), agent(s), Subconsultant(s) and subcontractor(s) employee(s) from the Project and provide a replacement acceptable to Valley Water;

- 6) The failure of Consultant's employees, officers, agents, Subconsultants, and subcontractors to file an Assuming Office, Annual, Amended, or Leaving Office Statement within the time prescribed by Valley Water is deemed a material breach and may result in termination of the Agreement for cause.

**13. Task Orders**

- A. Some tasks and Services may be assigned to the Consultant through issuance of Task Orders. After the tasks and Services are identified and communicated to the Consultant by Valley Water Project Manager, Consultant will prepare a proposed Task Order (see Standard Consultant Agreement, Appendix Three, Task Order Template). The proposed Task must identify the following:
  - 1) Description of the Services, including deliverables;
  - 2) The total Not-to-Exceed Fees for Consultant to complete the Services, including estimated number of hours per assigned staff to complete the Services;
  - 3) Proposed staff that will be assigned to complete the Services, including resumes if not previously provided to Valley Water's Project Manager;
  - 4) Estimated cost of each other direct cost and reimbursable expense, including any applicable fees;
  - 5) Schedule for completing the Services; and
  - 6) Copies of applicable state and federal permits required to complete the services, unless previously provided to Valley Water.
- B. Consultant agrees that the Not-to-Exceed Fees specified in a proposed Task Order will be the product of a good faith effort in exercising its professional judgment. After an agreement has been reached on the negotiable items, the finalized Task Order will be signed by both Valley Water's authorized representative referenced in the Standard Consultant Agreement, Appendix One, Additional Legal Terms, and Consultant's authorized representative.
- C. Consultant must not commence performance of work or services on a Task Order until it has been approved by Valley Water's authorized representative and Notice to Proceed has been issued by Valley Water Project Manager. No payment will be made for any services performed prior to approval or after the period of performance of the Task Order. The period of performance for Task Orders will be in accordance with dates specified in the Task Order. No Task Order will be written which extends beyond

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

the expiration date of this Agreement. The total amount payable by Valley Water for an individual Task Order will not exceed the amount agreed to in the Task Order.

- D. Prevailing Wage Requirements: The Scope of Services may be considered by Valley Water to be "Public Works" requiring the payment of prevailing wages. See the Standard Consultant Agreement, Section Four, Fees and Payments, subsection 3. Prevailing Wages, and Appendix Three, Task Order Template.

**14. Good Neighbor**

Valley Water always strives to be a good neighbor to the community adjacent to its facilities. Consultant will ensure that disturbance to neighbors is minimized. Consultant, its staff, and Subconsultants will always interact with the members of the public in a polite and professional manner.

**15. Governmental Permits and Notifications**

Unless otherwise expressly stated herein or in an executed Task Order, Consultant represents and warrants that it has investigated the need for, and has or will procure, at its cost, and in its own name to the extent allowed by law, all governmental permits, notifications, approvals and inspections required for the performance of the Services. Consultant shall promptly notify Valley Water if any such permit or approval lapses or is modified or revoked. If, pursuant to applicable law, any such permits or approvals must be procured in Valley Water's name, Consultant shall promptly so inform Valley Water and assist Valley Water in obtaining such permits or approvals.

**16. Taxes and Benefits**

Consultant has full and exclusive liability for the payment of, and Consultant will pay, any and all taxes and contributions for unemployment insurance, retirement benefits, workers' compensation insurance or benefits, life insurance, pensions, annuities and similar benefits and any other employment-related costs, obligations, and duties that may now or hereafter be imposed by law, collective bargaining agreements or otherwise with respect to persons employed by Consultant for the performance of Services pursuant to this Agreement.

**17. Nonwaiver of Rights**

The failure of either Party to this Agreement to object to or to take affirmative action with respect to any conduct of the other Party that is in violation of the terms of this Agreement will not be construed as a waiver thereof, or as waiver of any future breach or subsequent wrongful conduct.

**18. No Third-Party Beneficiaries**

Nothing in this Agreement, whether express or implied, shall be construed to give any person or entity, other than the Parties hereto, any legal or equitable right, remedy, or claim under or in respect of this Agreement or any covenants, conditions, or provisions contained herein.

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

**19. Severability**

If a court of competent jurisdiction holds any provision of this Agreement to be illegal, unenforceable, or invalid in whole or in part for any reason, the validity and enforceability of the remaining provisions, or portions of them, will not be affected, unless an essential purpose of this Agreement would be defeated by the loss of the illegal, unenforceable, or invalid provision.

**20. Debt Limitation**

This Agreement is contingent on the appropriation of sufficient funding by Valley Water for the services described in this Agreement. Valley Water is subject to laws or policies which limit its ability to incur debt in future years. Nothing in this Agreement shall constitute an obligation of future legislative bodies of Valley Water to appropriate funds for purposes of this Agreement.

**21. Notices**

Unless otherwise specified in this Agreement, all requests for written approval or legal notices must be sent to the representatives below. All notices are deemed to have been given when made in writing and when delivered or mailed to the representatives of Valley Water and Consultant at their respective addresses as follows:

VALLEY WATER:

Deputy Operating Officer, as listed in the attached Schedule, Scope of Services, Section 1. Representatives.

CONSULTANT:

Consultant Principal Officer, as listed in the attached Schedule, Scope of Services, Section 1. Representatives.

**22. Appendices**

The following list of Standard Consultant Agreement Appendices are incorporated herein by this reference as though set forth in full:

- Revised Appendix One - Additional Legal Terms (CHANGED)
- Revised Appendix Two - Dispute Resolution (REVISED)
- Revised Appendix Three - Task Order Template (REVISED)
- Revised Appendix Four - Insurance Requirements (REVISED)

**23. Schedule(s) and Attachments**

Revised Schedule D, Scope of Services, and the following listed Attachments are incorporated herein by this reference as though set forth in full:

- Revised Attachment One - Fees and Payments (REVISED)
- Revised Attachment Two - Schedule of Completion (REVISED)

**AMENDMENT NO. 4 TO AGREEMENT A3941A  
BETWEEN THE SANTA CLARA VALLEY WATER DISTRICT  
AND  
GEI CONSULTANTS, INC.**

Revised Attachment Three - Consultant's Key Staff and Subconsultants (REVISED)  
Revised Attachment Four - Reference Materials (UNCHANGED)

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

## REVISED STANDARD CONSULTANT AGREEMENT A3941A

### REVISED APPENDIX ONE ADDITIONAL LEGAL TERMS

#### 1. Conflict of Interest for Future Services

Consultant, Consultant's parent company, Consultant's subsidiaries, or any affiliated entity sharing substantially similar ownership of or control with Consultant, or any of its Subconsultants, shall not submit a proposal independently or as part of a team:

- A. For any agreement to be awarded for construction management or the construction of any project that is related to the Services provided pursuant to this Agreement;
- B. In response to any request for proposal or Valley Water solicitation developed or prepared by or with the assistance of Consultant, Consultant's parent company, Consultant's subsidiaries, or any affiliated entity sharing substantially similar ownership of or control with Consultant; or
- C. For any single or sole source products/services related to the Services pursuant to this Agreement or have a financial stake in any single or sole source products/services resulting from this Agreement.

#### 2. Dispute Resolution

If a dispute occurs between the Parties as a result of this Agreement, then the Parties agree to use the Dispute Resolution process outlined in the Standard Consultant Agreement, Appendix Two, Dispute Resolution.

#### 3. Small Business Enterprise (SBE) Outreach Program Participation

This Agreement provides for the Consultant to include California Department of General Services certified Small/Micro Businesses in the performance of the Services, estimated to be 30% or more of the Total Not-to-Exceed Fees stated in the Standard Consultant Agreement, Attachment One Fees and Payments, to the Schedule(s), and Consultant agrees to use its best efforts to meet this goal.

#### 4. Task Order Approvals

- A. Services to be performed pursuant to a Task Order may only commence once a specific Notice to Proceed for that Task Order has been issued by Valley Water.
- B. Task Orders are subject to approval by Valley Water Deputy Operating Officer unless delegated to an Assistant Operating Officer and/or Unit Manager.
- C. Valley Water Assistant Operating Officer is authorized to approve individual Task Orders in an amount not-to-exceed \$[authorization amount]. [NOT USED]
- D. Valley Water Unit Manager is authorized to approve individual Task Orders in an amount not-to-exceed \$100,000.

**REVISED STANDARD CONSULTANT AGREEMENT A3941A**

**REVISED APPENDIX ONE  
ADDITIONAL LEGAL TERMS**

E. The total not-to-exceed amount for any one Task Order shall not exceed \$[NTE Amount]. [NOT USED]

**5. Federally Required Clauses**

Valley Water plans to enter into a federal Corps Water Infrastructure Financing Program (CWIFP) loan agreement with the U.S. Army Corps of Engineers (USACE) for the Project. The CWIFP is a credit assistance program that provides direct loans to non-federal entities for dam safety and levee projects. All contracts issued for a project receiving a CWIFP loan are subject to federal requirements review as part of the program's compliance monitoring responsibilities. Because CWIFP loan proceeds may be used to pay for the Services rendered pursuant to this Agreement, Consultant is required to adhere to certain federal contract provisions, which are attached hereto as Exhibit A, Federal Requirements, to Revised Appendix One, Additional Legal Terms, and incorporated into this Agreement by this reference. Consultant agrees to adhere to such applicable Federal Contract Provisions.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED STANDARD CONSULTANT AGREEMENT A3941A****REVISED APPENDIX ONE  
EXHIBIT A  
FEDERAL REQUIREMENTS****CWIFP FEDERAL COMPLIANCE REQUIREMENTS**

Projects receiving credit assistance must comply with all federal laws and regulations and other federal requirements. CWIFP borrowers have the prime responsibility for ensuring their staff and contractors comply with all Federal Requirements for a project. Consultant agrees to comply with the following Federal Requirements and impose these requirements on their subconsultants:

**1. DEBARMENT AND SUSPENSION**

Consultant certifies that it will not knowingly enter into a contract with anyone who is ineligible under the 2 CFR part 180 and part 1532 (per Executive Order 12549, 51 FR 6370, February 21, 1986) or who is prohibited under Section 306 of the Clean Air Act or Section 508 of the Clean Water Act to participate in the Project. Suspension and debarment information can be assessed at <http://www.sam.gov>. Consultant represents and warrants that it has or will include a term or conditions requiring compliance with this provision in all of its subcontracts under this Agreement..

**2. FEDERAL LOBBYING RESTRICTIONS (31 U.S.C. 1352)**

Recipients of federal financial assistance may not pay any person for influencing or attempting to influence any officer or employee of a federal agency, a member of Congress, an officer or employee of Congress, or an employee of a member of Congress with respect to the award, continuation, renewal, amendment, or modification of a federal grant loan, or contract. Upon award of this contract, Consultant shall complete and submit to Valley Water the Certification Regarding Lobbying and Disclosure of Lobbying Activities form (<https://cdm16021.contentdm.oclc.org/utills/getfile/collection/p16021coll11/id/1782>). Consultant shall also require all subcontractors and suppliers of any tier awarded a subcontract over \$100,000 to similarly complete and submit the Certification Regarding Lobbying and Disclosure of Lobbying Activities form.

**3. CIVIL RIGHTS OBLIGATIONS**

Consultant shall comply with the following federal non-discrimination requirements:

- a. Title VI of the Civil Rights Act of 1964, which prohibits discrimination based on race, color, and national origin, including limited English proficiency (LEP). (42 U.S.C. 20000, *et. seq*)
- b. Section 504 of the Rehabilitation Act of 1973, which prohibits discrimination against persons with disabilities. (29 U.S.C. 794, supplemented by EO 11914, 41 FR 17871, April 29, 1976 and EO 11250, 30 FR 13003, October 13, 1965)
- c. The Age Discrimination Act of 1975, which prohibits age discrimination. (42 U.S.C. 6101 *et. seq*)

**REVISED STANDARD CONSULTANT AGREEMENT A3941A**

**REVISED APPENDIX ONE  
EXHIBIT B  
CERTIFICATION REGARDING LOBBYING**

The undersigned certifies, to the best of his or her knowledge and belief that:

(1) No Federal appropriated funds have been paid or will be paid, by or on behalf of the undersigned, to any person for influencing or attempting to influence an officer or employee of any agency, a Member of Congress, an officer or employee of Congress, or an employee of a Member of Congress in connection with the awarding of any Federal contract, the making of any Federal grant, the making of any Federal loan, the entering into of any cooperative agreement, and the extension, continuation, renewal, amendment, or modification of any Federal contract, grant, loan, or cooperative agreement.

(2) If any funds other than Federal appropriated funds have been paid or will be paid to any person for influencing or attempting to influence an officer or employee of any agency, a Member of Congress, an officer or employee of Congress, or an employee of a Member of Congress in connection with this Federal contract, grant, loan, or cooperative agreement, the undersigned shall complete and submit Standard Form LLL, "Disclosure Form to Report Lobbying," in accordance with its instructions.

(3) The undersigned shall require that the language of this certification be included in the award documents for all subawards at all tiers (including subcontracts, subgrants, and contracts under grants, loans, and cooperative agreements) and that all subrecipients shall certify and disclose accordingly.

This certification is a material representation of fact upon which reliance was placed when this transaction was made or entered into. Submission of this certification is a prerequisite for making or entering into this transaction imposed by 31 U.S.C. 1352. Any person who fails to file the required certification shall be subject to a civil penalty of not less than \$10,000 and not more than \$100,000 for each such failure.

**[SIGNATURE OF CONSULTANT'S AUTHORIZED REPRESENTATIVE]**

**[TYPED NAME]**

**[TITLE IN FULL]**

DATE: \_\_\_\_\_

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX TWO  
DISPUTE RESOLUTION**

**1. Consultant's Questions and Concerns**

Questions regarding the Terms, Conditions, and Services relating to this Agreement will be decided by Valley Water who will furnish the decisions to Consultant in writing within 30 days after receiving a written request from Consultant.

**2. Dispute Resolution**

A. Alternate Dispute Resolution

Valley Water intends to use Alternate Dispute Resolution (ADR) techniques including partnering and mediation to resolve disputes relating to the Project.

B. Consultant and its Subconsultants are expected to participate in all ADR efforts.

C. The cost of partnering, training facilities, and facilitator will be paid for by Valley Water unless the Parties agree otherwise.

**3. Negotiations Before and During Mediation**

Negotiations to resolve disputes before and during mediation are initiated for settlement purposes only, are confidential, and are not binding unless otherwise agreed by Valley Water and Consultant.

**4. Voluntary Mediation**

A. Initiation of Mediation

Any Party to a dispute or claim may initiate mediation by notifying the other Party or Parties in writing.

B. Request for Mediation

A request for mediation must contain a brief written statement of the nature of the dispute or claim, and the names, addresses, and phone numbers of all parties to the dispute or claim, and those who will represent them, if any, in the mediation.

C. Selection of Mediator

- 1) Upon receipt of a written request for mediation, unless otherwise agreed by the Parties, within 14 days, the Parties will confer to select an appropriate mediator agreeable to all Parties.
- 2) If the Parties cannot agree on a mediator, they hereby agree to accept a mediator appointed by a recognized association such as the American Arbitration Association.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX TWO  
DISPUTE RESOLUTION**

**D. Qualifications of a Mediator**

- 1) Any mediator selected must have expertise in the area of the dispute and be knowledgeable in the mediation process.
- 2) No person shall serve as a mediator in any dispute in which that person has any financial or personal interest in the result of the mediation.
- 3) Before accepting an appointment, the prospective mediator must disclose any circumstances likely to create a presumption of bias or prevent a prompt meeting with the Parties. Upon receipt of such information, the Parties will confer and decide whether to select another mediator.

**E. Vacancies**

If any mediator becomes unwilling or unable to serve, another mediator will be selected unless the Parties agree otherwise.

**F. Representation**

- 1) Any Party may be represented by person(s) of their choice who must have full authority to negotiate.
- 2) The names and addresses of such person(s) must be communicated in writing to both Parties and to the mediator.

**G. Time and Place of Mediation**

- 1) The mediator will set the time of each mediation session.
- 2) The mediation will be held at a convenient location agreeable to the mediator and the Parties, as determined by the mediator.
- 3) All reasonable efforts will be made by the Parties and the mediator to schedule the first session within 60 days after selection of the mediator.

**H. Identification of Matters in Dispute**

- 1) Parties shall comply with the process as required by the mediator with regard to providing the mediator with a memorandum setting forth its position with regard to the issues that need to be resolved. At the discretion of the mediator, or otherwise agreed by the Parties, the Parties may mutually exchange such memoranda.
- 2) At the first session, the Parties will be expected to produce all information reasonably required for the Mediator to understand the issue(s) presented. The mediator may require each Party to supplement such information.

**I. Authority of Mediator**

- 1) The mediator does not have authority to impose a settlement on the Parties but will

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX TWO  
DISPUTE RESOLUTION**

attempt to assist the Parties in reaching a satisfactory resolution of their dispute.

- 2) The mediator is authorized to conduct joint and separate meetings with the Parties and to make oral and written recommendations for settlement.
- 3) Whenever necessary, the mediator may also obtain expert advice concerning technical aspects of the dispute, provided the Parties agree and assume the expenses of obtaining such advice. Arrangements for obtaining such advice will be made by the mediator or the Parties, as determined by the mediator.
- 4) The mediator is authorized to end the mediation whenever, in the mediator's judgment, further efforts at mediation would not contribute to a resolution of the dispute between the Parties.

**J. Privacy**

- 1) Mediation sessions are private.
- 2) The Parties and their representatives may attend mediation sessions.
- 3) Other persons may attend only with the permission of the Parties and with the consent of the mediator.

**K. Confidentiality**

Except as provided by California or federal law or regulation:

- 1) The mediator will not divulge confidential information disclosed to a mediator by the Parties or by witnesses in the course of the mediation.
- 2) All records, reports, or other documents received by a mediator while serving as mediator, are confidential.
- 3) The mediator must not be compelled to divulge such records or to testify in regard to the mediation in any adversary proceeding or judicial forum.
- 4) The Parties must maintain the confidentiality of the mediation and must not rely on, or introduce as evidence in any arbitration, judicial or other proceedings:
  - a. Views expressed, or suggestions made by the other Party with respect to a possible settlement of the dispute;
  - b. Statements made by the other Party in the course of the mediation proceedings;
  - c. Proposals made or views expressed by the mediator; and
  - d. Whether the other Party had or had not indicated willingness to accept a proposal for settlement made by the mediator.

**L. No Stenographic Record**

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX TWO  
DISPUTE RESOLUTION**

There shall be no stenographic record of the mediation.

**M. Termination of Mediation**

The mediation shall be terminated:

- 1) By the execution of a Settlement Agreement by the Parties;
- 2) By a written declaration of the mediator to the effect that further efforts at mediation are no longer worthwhile; or
- 3) By a written declaration of a Party or Parties to the effect that the mediation proceedings are terminated.

**N. Exclusion of Liability**

No mediator shall be a necessary Party in judicial proceedings related to the mediation.

**O. Interpretation and Application of These Mediation Provisions**

The mediator will interpret and apply these mediation provisions insofar as they relate to the mediator's duties and responsibility.

**P. Expenses**

- 1) The expenses of witnesses for each Party must be paid by the Party producing the witnesses.
- 2) All other expenses of the mediation, including required travel and other expenses of the mediator, and the expenses of any witness called by the mediator, or the cost of any proofs or expert advice produced at the direct request of the mediator, will be apportioned as the mediator finds appropriate or as otherwise agreed to by the Parties.

**5. Compensation for Participation in Mediation**

Neither Consultant nor Valley Water is entitled to compensation for time spent in or for negotiations or mediation to resolve questions or disputes between Consultant and Valley Water arising out of this Agreement.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX THREE  
TASK ORDER TEMPLATE**

Task Order No. \_\_\_\_\_

Title: \_\_\_\_\_

Agreement: Standard Consultant Agreement \_\_\_\_\_ (“Agreement”) Between the Santa Clara Valley Water District (“Valley Water”) and \_\_\_\_\_ (“Consultant”), dated \_\_\_\_\_.

Valley Water: \_\_\_\_\_

Consultant: \_\_\_\_\_

**Dollar Amount of Task Order: Not-to-Exceed \$** \_\_\_\_\_

1. Upon full execution of this Task Order No. \_\_\_\_\_, as set forth in the Standard Consultant Agreement, Section Twelve, Miscellaneous Provisions, subsection 13. Task Orders, and the issuance of a Notice to Proceed by Valley Water Project Manager, the Consultant is hereby authorized to perform the Services described in Attachment A to this Task Order. Any costs incurred, Services performed or expenditures by the Consultant before this Task Order is executed or before the issuance of the Notice to Proceed will be considered outside the contracted Scope of Services and will not be eligible for payment.
  
2. Both the Scope of Services to be performed and the deliverables to be provided in accordance with this Task Order are described in Attachment A which is attached hereto and incorporated by this reference. Attachment A shall include at a minimum the following:
  - A. The Consultant personnel to be assigned to perform the Services, including resumes if not previously provided to Valley Water;
  - B. The total not-to-exceed fees amount for Consultant to complete the Services, including estimated number of hours required to perform the Services assigned to each Consultant classification;
  - C. Estimated cost of each other direct cost and reimbursable expense, including any applicable fees; and
  - D. The distribution detail for each service, direct cost, and reimbursable expense. This information must be included in the invoice for the services authorized pursuant to this Task Order; and
  - E. Project schedule for completing the Scope of Services.
  
3. Consultant shall be compensated at fixed fees or at the hourly rates established in Revised Schedule D, Attachment One, Fees and Payments. Consultant agrees that it will provide all equipment and furnish all materials, except as may be otherwise noted in the Attachment A.
  
4. This Task Order becomes effective on the date of full execution by authorized representatives of the Parties and remains in effect until the earlier of: completion of the tasks set forth in Attachment A or [expected completion date].

**REVISED STANDARD CONSULTANT AGREEMENT A3941A  
APPENDIX THREE  
TASK ORDER TEMPLATE**

- 5. Copies of applicable local, state and federal permits required to perform the Services described in Attachment A are attached to this Task Order, unless the Consultant previously provided the appropriate permits to Valley Water.
- 6. Consultant shall perform all Services described in Attachment A to this Task Order in accordance with the Terms and Conditions of the Agreement.
- 7. Prevailing Wage Requirements [NOT USED]
  - A. The Scope of Services described in this Task Order is considered by Valley Water to be "Public Works" requiring the payment of prevailing wages. See the Standard Consultant Agreement, Section Four, Fees and Payments, subsection 3. Prevailing Wages.
  - B. In accordance with prevailing wage laws, the Director of the California Department of Industrial Relations (Director) has ascertained the general prevailing rate of wages and employer payments for health and welfare, pension, vacation, and similar purposes available to the particular craft, classification, or type of workers employed on the Project. These rates are set forth in the latest determination obtained from the Director, which is on file in Valley Water's Office of the Clerk of the Board of Directors and incorporated herein by reference the same as though set forth in full. The rates are also available on the State of California Department of Industrial Relations website at <http://www.dir.ca.gov>.

8. Signatures:

Signature:

NAME OF CONSULTANT FIRM	DATE
[PRINT NAME]	
[PRINT TITLE]	

Signature:

SANTA CLARA VALLEY WATER DISTRICT	DATE
[PRINT NAME]	
[PRINT TITLE]	

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

**Please Note: Failure to comply with the instructions below could result in a delay in receiving the Notice to Proceed. The District will not be responsible for time lost or costs incurred due to failure to comply with these requirements. Please note the check-list of documents needed at the end of this Appendix Four insurance requirement.**

Without limiting the Consultant's indemnification of, or liability to, the Santa Clara Valley Water District ("District"), the Consultant must provide and maintain at its own expense, during the term of this Agreement, or as may be further required herein, the following insurance coverages and provisions as listed below.

Consultant must provide its insurance broker(s)/agent(s) with a copy of these requirements and warrants that these requirements have been reviewed by Consultant's insurance agent(s) and/or broker(s), who have been instructed by Consultant to procure the insurance coverage required herein.

In addition to certificates, Consultant must furnish District with copies of all original endorsements affecting coverage required by this Appendix. The certificates and endorsements are to be signed by a person authorized by that insurer to bind coverage on its behalf. **All endorsements and certificates are to be received and approved by District before the Agreement is executed.** In the event of a claim or dispute, District has the right to require Consultant's insurer to provide complete, certified copies of all required pertinent insurance policies, including endorsements affecting the coverage required by this Appendix insurance document.

If your insurance broker has any questions about the above requirements, please advise him/her to email Valley Water Risk Manager at: [RiskManager@valleywater.org](mailto:RiskManager@valleywater.org).

**Certificates of Insurance**

Consultant shall furnish the District with a Certificate of Insurance. The certificates will be issued on a standard ACORD Form.

Consultant shall instruct their insurance broker/agent to submit all insurance certificates and required notices electronically in PDF format to the designated District Contract Administrator and email a copy to [valleywater@ebix.com](mailto:valleywater@ebix.com).

The certificates will:

1. Identify the underwriters, the types of insurance, the insurance limits, the deductibles and the policy term;
2. Include copies of all the actual policy endorsements required herein; and
3. In the "Certificate Holder" box include:

**Santa Clara Valley Water District  
5750 Almaden Expressway  
San Jose, CA 95118**

**Agreement A3941A/CAS No. 4675**

**IMPORTANT: The agreement or CAS number must be included.**

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

In the Description of Operations/Locations/Vehicles/Special Items Box:

1. Certificate Holder shall be named as Additional Insured;
2. District agreement or project number shall appear;
3. The list of policies scheduled as underlying on the Umbrella policy shall be listed; and
4. Waiver of Subrogation must be indicated as endorsed to all policies.

**If Consultant receives any notice that any of the insurance policies required by this Revised Appendix Four Insurance may be cancelled or coverage reduced for any reason whatsoever, Consultant or insurer shall immediately provide written notice to the designated District Contract Administrator that such insurance policy required by this Revised Appendix Four Insurance is canceled or coverage is reduced.**

**Maintenance of Insurance**

If Consultant fails to maintain such insurance as is called for herein, District, at its option, may suspend payment for work performed and/or may order Consultant to suspend all Consultant's work at Consultant's expense until a new policy of insurance is in effect.

**Renewal of Insurance**

Consultant will provide the District with a current Certificate of Insurance and endorsements within thirty (30) business days from the expiration of insurance.

Consultant shall instruct its insurance broker/agent to:

1. Submit all renewals of insurance certificates and required notices electronically in PDF format to: [valleywater@ebix.com](mailto:valleywater@ebix.com)
  
2. Provide the following information in the "Certificate Holder" box:

**Santa Clara Valley Water District  
5750 Almaden Expressway  
San Jose, CA 95118**

**Agreement A3941A/CAS No. 4675**

**IMPORTANT: The agreement or CAS number must be included.**

Consultant must, at its sole cost and expense, procure and maintain during the entire period of this Agreement the following insurance coverage(s).

**Required Coverages**

1. **Commercial General/Business Liability Insurance** with coverage as indicated:  
**\$2,000,000** per occurrence / **\$2,000,000** aggregate limits for bodily injury and property damage

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

General Liability insurance must include:

- a. Coverage at least as broad as found in standard ISO form CG 00 01.
- b. Contractual Liability expressly including liability assumed under this contract.
- c. If Consultant must be working within fifty (50) feet of a railroad or light rail operation, any exclusion as to performance of operations within the vicinity of any railroad bridge, trestle, track, roadbed, tunnel, overpass, underpass, or crossway must be deleted, or a railroad protective policy in the above amounts provided.
- d. Severability of Interest.
- e. Broad Form Property Damage liability.

**2. Business Auto Liability Insurance** with coverage as indicated:

**\$2,000,000** combined single limit for bodily injury and property damage per occurrence, covering all owned, non-owned and hired vehicles.

**3. Professional/Errors and Omissions Liability** with coverage as indicated:

**\$5,000,000** per claim/ **\$5,000,000** aggregate

Professional/Errors and Omission Liability appropriate to the Consultant's profession, and must include:

- a. If coverage contains a deductible, or self-insured retention, it shall not be greater than one hundred thousand dollars (\$100,000) per occurrence/event.
- b. Coverage shall include contractual liability
- c. If coverage is claims-made:
  - i. Certificate of Insurance shall clearly state that the coverage is claims-made.
  - ii. Policy retroactive date must coincide with or precede the Consultant's start of work (including subsequent policies purchased as renewals or replacements).
  - iii. Policy must allow for reporting of circumstances or incidents that might give rise to future claims.
  - iv. Insurance must be maintained and evidence of insurance must be provided for at least three (3) years after completion of the contract of work.

**4. Workers' Compensation and Employer's Liability Insurance**

Statutory California Workers' Compensation coverage covering all work to be performed for the District.

Employer Liability coverage for not less than \$1,000,000 per occurrence.

**General Requirements**

**With respect to all coverages noted above, the following additional requirements apply:**

**1. Additional Insured Endorsement(s):** Consultant must provide an additional insured

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

endorsement for Commercial General/Business Liability (for both on-going and completed operations) and Business Automobile liability coverage naming the **Santa Clara Valley Water District, its Directors, officers, employees, and agents, individually and collectively**, as additional insureds, and must provide coverage for acts, omissions, etc. arising out of the named insureds' activities and work. Other public entities may also be added to the additional insured endorsement as applicable and the Consultant will be notified of such requirement(s) by the District. **NOTE:** This section does not apply to the Workers' Compensation and Professional Liability policies.

(**NOTE:** Additional insured language on the Certificate of Insurance is **NOT** acceptable without a separate endorsement such as Form CG 20 10, CG 2033, CG 2037, or CG 2038. Editions dated 07/04 are not acceptable.)

2. **Primacy Clause:** Consultant will provide evidence (either through the Certificate of Insurance, endorsement or language in the insurance contract) that consultant's insurance is primary with respect to any other insurance which may be carried by the District, its Directors, its officers, agents and employees, and the District's coverage must not be called upon to contribute or share in the loss. **NOTE:** This section does not apply to the Workers' Compensation policies.
3. **Cancellation Clause:** Consultant will provide endorsements for all policies stating that the policy will not be cancelled without 30 days prior notification to the District.
4. **Acceptability of Insurers:** All coverages must be issued by companies admitted to conduct business in the State of California, which hold a current policy holder's alphabetic and financial size category rating of not less than A- V, according to the current Best's Key Rating Guide or a company of equal financial stability that is approved by the District's Risk Manager. Non-Admitted companies may be substituted on a very limited basis at the Risk Manager's sole discretion.
5. **Self-Insured Retentions or Deductibles:** Any deductibles or self-insured retentions must be declared to and approved by the District. At the option of the District, either: the insurer shall reduce or eliminate such deductibles or self-insured retentions as respects the District, its officers, officials, employees and volunteers; or the Consultant shall provide a financial guarantee satisfactory to the Entity guaranteeing payment of losses and related investigations, claim administration, and defense expenses. Consultant agrees that in the event of a claim they will pay down any agreed upon SIR in a prompt manner as soon as bills are incurred in order to trigger the insurance related to the SIR.
6. **Subconsultants:** The Consultant shall secure and maintain or shall be responsible for ensuring that all subconsultants performing the Contract Services secure and maintain all insurance coverages appropriate to their tier and scope of work in a form and from insurance companies reasonably acceptable to the District.
7. **Amount of Liability not Limited to Amount of Insurance:** The insurance procured by Consultant for the benefit of the District must not be deemed to release or limit any liability of Consultant. Damages recoverable by the District for any liability of Consultant must, in any event, not be limited by the amount of the required insurance coverage.

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

8. **Coverage to be Occurrence Based:** Except for Professional Liability, all coverage must be occurrence-based coverage. Claims-made coverage is not allowed.
  
9. **Waiver of Subrogation:** Consultant agrees to waive subrogation against the District to the extent any loss suffered by Consultant is covered by any Commercial General Liability policy, Automobile policy, Workers' Compensation policy described in **Required Coverages** above. Consultant agrees to advise its broker/agent/insurer and agrees to provide evidence (either through the Certificate of Insurance, endorsement or language in the insurance contract) that subrogation has been waived by its insurer.
  
10. **Non-compliance:** The District reserves the right to withhold payments to the Consultant in the event of material noncompliance with the insurance requirements outlined above.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED APPENDIX FOUR TO THE  
REVISED STANDARD CONSULTANT AGREEMENT A3941A  
INSURANCE REQUIREMENTS**

**CHECK LIST OF DOCUMENTS NEEDED**

<b>General Liability:</b>	A.	Limits <b>(\$2,000,000)</b>	
	B.	Additional Insured (Endorsement)	
	C.	Waiver of Subrogation (COI, Endorsement or policy language)	
	D.	Primacy (COI, Endorsement or policy language)	
	E.	Cancellation Endorsement	
<b>Auto Liability:</b>	A.	Limits <b>(\$2,000,000)</b>	
	B.	Additional Insured (Endorsement)	
	C.	Waiver of Subrogation (COI, Endorsement or policy language)	
	D.	Primacy (COI, Endorsement or policy language)	
	E.	Cancellation Endorsement	
<b>Umbrella:</b>	A.	Limits (\$)	
	B.	Primacy (Endorsement or policy language)	
<b>Workers Comp:</b>	A.	Limits <b>(\$1,000,000)</b>	
	B.	Waiver of Subrogation (Endorsement or policy language)	
	C.	Cancellation Endorsement	
<b>Professional Liability:</b>	A.	Limits <b>(\$5,000,000)</b>	
	B.	Cancellation Endorsement	

Appendix IV ConsultantGL2AL2PL5\_rev. 5.15.25

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

## REVISED SCHEDULE D SCOPE OF SERVICES

### 1. Representatives (REVISED)

- A. The District's representatives are as listed below. Unless otherwise provided in this Agreement, all correspondence to the District shall be addressed to the District Project Manager (DPM).

Bal Ganjoo, P.E. (District Project Manager, DPM)  
Senior Project Manager  
Dam Safety Program and Project Delivery Unit  
Dam Safety and Capital Delivery Division  
Santa Clara Valley Water District  
5750 Almaden Expressway  
San Jose, CA 95118-3638

Phone: 408-630-3117  
Email: [bganjoo@valleywater.org](mailto:bganjoo@valleywater.org)

Hemang Desai, P.E., (District Unit Manager)  
Dam Safety Program and Project Delivery Unit  
Dam Safety and Capital Delivery Division  
Santa Clara Valley Water District  
5750 Almaden Expressway  
San Jose, CA 95118-3638

Phone: 408-630-3017  
Email: [hdesai@valleywater.org](mailto:hdesai@valleywater.org)

Ryan McCarter, P.E.,  
Deputy Operating Officer (DOO)  
Dam Safety and Capital Delivery Division  
Santa Clara Valley Water District  
5750 Almaden Expressway  
San Jose, CA 95118-3638

Phone: 408-630-2983  
Email: [rmccarter@valleywater.org](mailto:rmccarter@valleywater.org)

- B. The Consultant's Project Manager is as listed below. All District questions and correspondence pertaining to this Agreement shall be referred to the Consultant's Project Manager.

Matthew Powers, P.E. (Consultant Project Manager)  
Senior Engineer Branch Manager  
GEI Consultants, Inc.  
180 Grand Avenue, Suite 1410  
Oakland, CA 94612

Phone: 510-350-2902  
Email: [mpowers@geiconsultants.com](mailto:mpowers@geiconsultants.com)

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- C. The Consultant's Principal Officer for this Agreement is as listed below. As per the Agreement, Section Twelve, Miscellaneous Provisions, Subsection 19 Notices, all notices pertaining to this Agreement shall be sent to the Consultant's Principal Officer.

Mark Freitas, P.E., G.E. (Consultant Principal Officer)  
Vice President  
GEI Consultants, Inc.  
180 Grand Avenue, Suite 950  
Oakland, CA 94612

Phone: 510-350-2906  
Email: [mfreitas@geiconsultants.com](mailto:mfreitas@geiconsultants.com)

### **2. Scope of Services (UNCHANGED)**

This Revised Schedule D, Scope of Services, describes the professional design services to be performed by Consultant for the District's **Guadalupe Dam Seismic Retrofit** (Project). The District may, at its discretion, choose to negotiate an amendment to this Agreement with Consultant, as engineer-of-record, for construction phase engineering support services. The District reserves the right to initiate a new consultant agreement selection process for services for any subsequent phase(s) and/or utilize District staff to perform such services.

### **3. Project Objectives (UNCHANGED)**

- A. Stabilize the Guadalupe Dam embankment to withstand a Maximum Credible Earthquake (MCE).
- B. Implement improvements as necessary for the Dam system to safely pass the Probable Maximum Flood (PMF).
- C. Ensure that the outlet works and hydraulic control system meet the Division of Safety of Dams (DSOD) requirements.
- D. Relocate the Guadalupe Dam intake structure out of the upstream berm.
- E. Incorporate other measures to address seismic and other dam safety deficiencies that are identified through the Project delivery process.

### **4. Project Background (REVISED)**

The District manages an integrated water resources system that includes the supply of clean safe water, flood protection, and stewardship of streams on behalf of Santa Clara County's 1.8 million residents and businesses. The District effectively manages 10 (ten) dams and surface water reservoirs, 3 (three) water treatments plants, nearly 400 (four hundred) acres of groundwater recharge ponds and more than 275 (two hundred seventy-five) miles of streams.

This Project was initiated to remediate seismic deficiencies at Guadalupe Dam identified in the Seismic Stability Evaluation of Guadalupe Dam (SSE1B-C) Report dated May 22, 2012. The report indicated that since construction in the mid 1930's, Guadalupe Dam has performed well, and endured the significant ground shaking during the 1989 Loma Prieta

## REVISED SCHEDULE D SCOPE OF SERVICES

earthquake with only minor settlement of the dam and cracking observed along the dam crest and the top of the 1972 berm. The dam was evaluated for earthquake loading in the 1970s and 1980s and found to meet then-current dam safety criteria.

Since that time, the criteria for evaluating ground motions have changed and evaluation procedures have advanced. For those reasons the District performed a new seismic safety evaluation. The 2012 SSE findings conclude that the Guadalupe Dam has inadequate seismic stability, with anticipated large embankment deformations, under the anticipated design Maximum Credible Earthquake (MCE) loading.

The Guadalupe Dam is currently operating with a reservoir restriction as an interim risk reduction measure, until the seismic deficiencies are remediated. The restriction has been approved by the Division of Safety of Dams (DSOD).

DSOD reviewed a Guadalupe Dam Seismic Retrofit Project delivery schedule submitted by the District in Spring 2023. In their letter dated November 16, 2023, DSOD indicated that the submitted delivery schedule was unacceptable, and they requested that District accelerate and complete the design of the Project earlier.

The previous design effort was based on drawdown of the reservoir to dead pool at the onset of construction and allowing the contractor to maintain a dewatered (dead pool) reservoir condition as needed to complete construction activities. This would likely result in little to no downstream flows from the reservoir during the 3-year construction period, particularly during dry summer months. However, District has existing commitments to maintain continuous minimum flows to Guadalupe Creek, as indicated in the District's Fish and Aquatic Habitat Collaborative Effort (FAHCE) Final Environmental Impact Report. In addition, as indicated in the Santa Clara Valley Habitat Plan, Guadalupe Reservoir is subject to specific minimum reservoir flows during dewatering events in order to meet cold water and fish management objectives. To address this, the District is evaluating alternatives that minimize the need for complete reservoir dewatering throughout the planned construction period and can accommodate provision of downstream flow release during construction as required by project stakeholders.

On July 1, 2024, the District wrote to DSOD explaining a new approach involving segmenting the construction of the Project and prioritizing the repair of embankments to mitigate the risks that led to the reservoir restrictions. Based on this approach, it is anticipated that construction for Guadalupe Dam would commence by April 2029.

To address DSOD's concerns the District will undertake a design effort expediting project delivery through two-phased construction and innovative procurement methods that allow District to retain water in the reservoir during construction. The first phase of construction, Package A, will include constructing the Retrofitted Embankment, New Spillway, and Existing Intake Modifications. The second phase of construction, Package B, will include constructing New Outlet Works.

On August 22, 2024, DSOD wrote to the District accepting the new approach to expedite construction of the Project.

DSOD expects that the remedial construction work will commence April 2029 for Package A and April 2032 for Package B, respectively.

## REVISED SCHEDULE D SCOPE OF SERVICES

### Description of Dam and Reservoir

The Guadalupe Dam was constructed in 1936. The reservoir has a capacity of 3,460 acre-feet.

The Guadalupe Dam was designed as an earthfill dam with upstream and downstream embankment zones. Subsequent investigations have shown the upstream and downstream embankment materials are similar in nature and engineering characteristics, thus the dam could essentially be treated as a homogeneous dam. No internal drainage or filter zones are incorporated in the dam.

### Spillway and Outlet Works

The spillway is a reinforced concrete-lined side-weir channel cut into the left abutment and has a capacity of 9,000 cfs.

The outlet works consists of an intake structure, an outlet pipe and an outlet structure. The intake is 72-inch-diameter reinforced concrete box-type structure which was modified in 1972 when an upstream embankment stabilizing berm was added. The outlet structure was extended vertically through the berm. In the event of an earthquake the estimated deformations of the upstream embankment/berm have the potential to impact the intake and associated hydraulic lines that control the slide gate in the intake structure. In such an event the outlet could become inoperable and hence it needs to be relocated outside the berm.

Centered underneath the dam is the low-level outlet pipe which is a 36-inch-diameter, 720-foot long cast-in-place concrete pipe with steel liner. The outlet structure is located at the downstream toe and includes a 30-inch butterfly valve used to control flow to Guadalupe Creek. The outlet pipe discharges to a stilling basin before reaching the creek channel.

## 5. Assumptions and Requirements (REVISED)

### A. General Assumptions and Requirements: (REVISED)

1. **Manage Scope of Services.** Consultant shall manage the Scope of Services such that the work is completed within the Not-to-Exceed Fees limit and in accordance with the Project schedule and ensure that all Services and deliverables meet the District and Project objectives and requirements.
2. **Deliverable Format.** Consultant shall submit deliverables in both electronic and hardcopy format, if requested. Deliverables shall be submitted in PDF and native (editable) format, including Word documents, Excel spreadsheets, PowerPoint files, AutoCAD files, etc. The hard copy deliverables shall be printed in professional quality presentation and submitted in 5 (five) copies, if requested. District may require original copies of signed documents and/or scanned (Adobe PDF) versions.
3. **Review of Deliverables.** The District will review and comment on all Project deliverables and forward to Consultant for revision and preparation of final versions as determined by the District, some of the deliverables may also be

## **REVISED SCHEDULE D SCOPE OF SERVICES**

subject to review and comment from regulatory agencies and stakeholders following the District review process.

4. **District Quality Environmental Management System.** The District maintains a Quality Environmental Management System (QEMS) which has procedures, guidelines and work instructions for the performance of various District work. Consultant will perform the Agreement tasks and/or sub-tasks in accordance with the QEMS framework.
5. **Consultant Responsibility.** Consultant, with its expertise in performing the Services described herein, is responsible for making the appropriate assumptions in each task to complete each task's deliverables and to achieve the Project objectives of this Agreement as described in Section 2, Scope of Services.
6. **Document Control.** The Consultant is responsible for establishing and maintaining its own document control system to execute this Scope of Services. An internal document control system for this project is maintained by the District.
7. **File Exchange Service.** Consultant will provide a file exchange service to facilitate communications; particularly of large files over three (3) megabytes. Difficulties in using and transmitting information with this exchange service shall be resolved by the Consultant. In the event that transmitting or receiving information does not occur in a timely manner, the District will not be responsible for delays in completing Project work. Consultant may need to work with District's Information Technology Unit to address any firewall issues and/or permissions required to allow for these communications.
8. **Completeness**
  - a. The completeness of a design set is determined primarily by the substance of the materials on the set, including the adequacy of background and relevant information. Three levels of completeness of a design set are defined using these four terms PARTIALLY COMPLETE; SUBSTANTIALLY COMPLETE; VIRTUALLY COMPLETE; and COMPLETE.
  - b. Complete design set must include all the information required for a constructible set of plans, specifications and estimate of cost and giving such directions to enable the construction to be carried out. The set must be ready for engineering certification (stamping, signing and dating) by a Registered Professional Engineer(s). The set must show the work with complete details and dimensions; identify all constraints; include all background information and call out dimensions, and comply with all drafting, specifications and cost estimating standards.

### **B. Project-Specific Assumptions and Requirements (REVISED)**

#### **1. Changed Project Requirements Since Planning Study Report (PSR) (2015)**

## **REVISED SCHEDULE D SCOPE OF SERVICES**

Following the preparation of the Planning Study Report in 2015 and the subsequent continuing design effort, Valley Water has made changes to the Project Requirements related to:

### a) Draining of Reservoir During Construction

The PSR Staff Recommended Alternative assumed that the Guadalupe Reservoir was fully drained for about 36 months during construction. Due to water supply operations and environmental requirements Valley Water now requires the design to minimize the time that the reservoir is drained during construction or even better, not to drain the reservoir at all during construction.

The Consultant will propose modification to the sequence of construction from what is set forth in planning documents to improve constructability and/or to minimize impact on Valley Water's water supply operations and environmental requirements.

### b) Spillway

The existing spillway will be replaced with a new spillway meeting all current design and regulatory standards.

## **2. Valley Water Intent Pertaining to Construction Sequencing of Major Segments of Work**

The Project consists of three main work segments:

- (i) Embankment,
- (ii) Spillway and,
- (iii) Outlet Works.

Valley Water plans to build the Outlet Works [Referred to as construction Package B below] separately from the other components [Referred to as construction Package A below]. The Outlet Works include the sloping intake, tunnel and pipe, outlet chamber. However, under this new plan the existing outlet works will be rehabilitated, if required, and retained during the construction of Package A as well as until such time as the Package B is constructed. The existing outlet works will be removed once the new outlet works are built and functional. The goal is to improve the embankment and the spillway for earthquake safety and do other works without draining the Guadalupe Reservoir. The Outlet Works may be built separately in the future.

## **6. Design Phase Tasks (RENUMBERED AND REVISED)**

- A. Task included in this Revised Scope of Services are described in detail in this section. The task structure established for the original Agreement, Amendment No. 1, Amendment No. 2 and Amendment No. 3 have been revised to appropriately separate services for Package A and Package B for the Project. As shown in the Revised Task Description table certain tasks have been modified and subdivided between the two Packages.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

**REVISED TASK DESCRIPTIONS**

Original Agreement through Amendment No. 3		Amendment No. 4	
Task No.	Task Description	Task No.	Task Description
1	Project Management	10	Project Management
2	Data Collection and Investigations	20	Data Collection and Investigations
3	Basis for Design	30	Basis for Design
4	30 Percent Design Document Preparation	40	30 Percent Design Document Preparation (COMPLETED)
5	60% Design Document Preparation	50 A	60 Percent Design Document Preparation, Package A (NOT USED)
		50B	60 Percent Design Document Preparation, Package B
6	90% Design Document Preparation	60A	90 Percent Design Document Preparation, Package A
		60B	90 Percent Design Document Preparation, Package B
7	Final Design Document Preparation	70A	Final Design Document Preparation, Package A
		70B	Final Design Document Preparation, Package B
8	Bid and Award Services	80A	Bid and Award Services, Package A
		80B	Bid and Award Services, Package B
9	Independent Technical Review Board	90	Independent Technical Review Board (DELETED)
10	Supplemental Services	100	Supplemental Services

**Task 10 - Project Management (REVISED)**

The purpose of this task is for Consultant to manage this Scope of Services such that the work is completed within the not-to-exceed fees limit stated in Revised Attachment One to Revised Schedule D, Fees and Payments, and in accordance with the Project Schedule stated in Revised Attachment Two to Revised Schedule D, Schedule of Completion, while ensuring that all services and deliverables by the Consultant meet the District and Project requirements.

**10.1 Project Design Work Plan.** Consultant will prepare a Project Design Work Plan in accordance with this Scope of Services. **(COMPLETED)**

**10.1.1** The Project Design Work Plan shall include Project objectives, requirements, constraints, a detailed Project Schedule (showing major tasks and deliverables), a breakdown of Consultant’s costs for the major tasks, a list of the Consultant’s team members and their roles and responsibilities, communication protocols (internal and external), document control procedures, and other administrative procedures.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- 10.1.2** The Project Design Work Plan shall include a Project Quality Assurance and Quality Control (QA/QC) Plan documenting the Consultant's procedures to ensure the Consultant's services and deliverables meet District requirements and accepted practices and standards of the Consultant's profession. The District reserves the right to request and review the Consultant's Project documentation demonstrating its adherence with their own quality assurance procedures.
- 10.2 Progress Meetings and Workshops.** District and Consultant key staff and subconsultants as determined necessary and appropriate by Consultant, subject to DPM approval, will coordinate and attend periodic progress meetings and workshops with District staff, regulatory and resource agencies, and review boards, as needed, to review, discuss and progress of the work. For each meeting or workshop, the Consultant will prepare the meeting agenda and notes and submit them for review by the District.
- 10.3 One-on-One Meetings with District.** The Consultant Project Manager must provide a brief update of the teams work activities completed within the week, the look-ahead activities, and the issues and actions that require the District's attention, in a weekly/ bi-weekly meeting/conference call with the DPM; frequency of these meetings and calls will be as directed by the District.
- 10.4 Coordination and Communication with External Agencies.** Consultant will assist the DPM with coordination and communication with appropriate regulatory or other agencies, as necessary, to execute this Scope of Services. This task includes support in drafting correspondence related to the Consultant's Project design activities as requested by the District.
- 10.5 Public Outreach.** If requested, the Consultant will provide support and assistance to the District's public outreach activities and will relate to coordination, preparation, and participation including, preparing presentation materials, attendance at meetings, preparation of newsletters, graphics, updates to the Project website, developing responses to questions, and other tasks as directed by the DPM.
- 10.6 Project-Specific Sub-Tasks**
- 10.6.1 Additional Review Meetings.** Consultant shall recommend convening and attending meetings, workshops and consultations with the District as needed to complete the 30% design tasks, 60% design tasks, 90% design tasks, and other design tasks.
- 10.6.2** Not Used
- 10.7 Other Project Management Services during Extended Design Phase**
- Consultant will perform Project Management services and manage scope of services during the extended design phase. Consultant will update the Project Design Work Plan and schedule, participate in weekly/monthly meetings with District PM, attend meetings with the District and external agencies (DSOD and regulatory agencies), prepare meeting materials, conduct coordination and communication, and document control.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

Support will be provided by subconsultants as appropriate and necessary.  
**(COMPLETED)**

**10.8 Additional Project Management Services during Extended Design Phase (Revised Construction Sequencing of Major Segments of Work) (NEW)**

Consultant will perform Project Management services and manage scope of services during the extended design phase. Project Management services will include:

- Update the Project Design Work Plan and schedule,
- Participate in bi-weekly meetings with District PM,
- Coordination and participate in design review meetings / workshops with the District
- Coordination and participate in design review meetings / workshops with external agencies (DSOD and regulatory agencies),
- Participate in regular CEQA coordination meetings with the District
- Prepare meeting materials, conduct coordination and communication, and document control.

Support will be provided by subconsultants as appropriate and necessary.

**Task 10 - Deliverables (REVISED)**

1. Project Design Work Plan including QA/QC Plan (Draft, Final Draft and Final)
2. Meeting Agendas, Minutes, and Presentations
3. Weekly or Bi-weekly Meetings/Conference Calls attendance and notes; frequency of meetings and calls will be at District’s discretion
4. Updated Project Design Work Plan including QA/QC Plan (Draft, Final Draft and Final) (for sub-task 10.7)
5. Meeting Agendas, Minutes, and Presentations (for sub-task 10.7)
6. Weekly or Twice-a-week Meetings/Conference Calls attendance and notes; frequency of meetings and calls will be at District’s discretion (for sub-task 10.7)
7. Updated Project Design Work Plan including QA/QC Plan (Draft, Final Draft and Final) (for sub-task 10.8)
8. Meeting Agendas, Minutes, and Presentations (for sub-task 10.8)
9. Bi-weekly Meetings/Conference Calls attendance and notes; frequency of meetings and calls will be at District’s discretion (for sub-task 10.8)

**Task 10 - Assumptions (REVISED)**

1. Budgeted level-of-effort (LOE) for Project Management in the original Agreement was based on Project duration of 32 months from design Notice to Proceed through opening of construction bids. Pursuant to Amendment No. 2 the anticipated Project duration estimated to be extended four years.
2. Level of effort (LOE) for subtask 10.2 is estimated to include:
  - a. Five (5) design progress meetings/workshops with District staff (Kickoff, 30%, 60%, 90% and Draft 100%); meetings/workshops to be held in San Jose.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- b. Four (4) review meetings with DSOD (30%, 60%, 90% and 100%); meetings to be held in Sacramento.
3. LOE for subtask 10.3 is estimated to include:
    - a. Bi-weekly coordination meetings with District PM; with approximately 90% by teleconference, and remainder in-person at District office or GEI Team office in San Jose.
    - b. Ongoing coordination/management of the design team, and preparation of status reports and other documentation to accompany monthly invoices to District.
    - c. QA review of major deliverables and ongoing oversight of QA/QC process. QC reviews are not included in this subtask, but are covered under the relevant design task.
  4. LOE for subtask 10.4 is estimated to include: an allowance of 160 hours for participation in four (4) meetings with external agencies as directed by the District PM.
  5. LOE for subtask 10.5 is estimated to include: an allowance of 160 hours to assist District staff with outreach materials or attend public meetings as directed by the District PM.
  6. LOE for subtask 10.6 is estimated to include: an allowance of 160 hours for four (4) additional design coordination meetings with District staff.
  7. Project Management Services during Extended Design Phase (sub-task 10.7)
    - a. During the four-year extended design phase, the anticipated schedule duration and level of effort assumptions are as follows:
      1. Project Management Services for 2 years are expected to include bi-weekly meetings with District Project Manager are estimated to include a full LOE allowance.  
  
Bi-weekly coordination meetings with District PM; will be held during the completion of design documentation and, during Bid and Award Services tasks, with approximately 90% by teleconference, and remainder in-person at District office or GEI Team office in San Jose. LOE is estimated to include an allocation of 864 hours.
      2. Project Management Services for one year are expected to include monthly meetings with District Project Manager and are estimated to be one-half of the full LOE budget allocation.  
  
Monthly coordination meetings with District PM; will be held during the District and DSOD review of design documentation, with approximately 90% by teleconference, and remainder in-person at District office or GEI Team office in San Jose. LOE is estimated to include an allocation of 234 hours.
      3. Project Management Services for one year are estimated to be about one-quarter of the full LOE allocation.  
  
Coordination meetings with District PM; will be held between completion of Final Design Documents and start of Bid and Award Services. LOE is estimated to include an allocation of 96 hours.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

- b. LOE for Coordination and Communication with External Agencies is estimated to include an additional allocation of 40 hours for participation in meetings with external agencies.
  - c. LOE for Additional Review Meetings and Workshops is estimated to include an additional allocation of 80 hours.
  - d. Consultant will be responsible for ongoing coordination/management of the design team, and preparation of status reports and other documentation to accompany monthly invoices to District.
  - e. Consultant will be responsible for QA review of major deliverables and ongoing oversight of QA/QC process. QC reviews are not included in this subtask, but are covered under the relevant design task.
8. Additional Project Management Services during Extended Design Phase (sub-task 10.8)
- a. During the extended design phase, the anticipated schedule duration and level of effort assumptions are as follows:
    - 1. The duration of extended design phase will begin June 1, 2025, and conclude December 25, 2028 (43 months total).
    - 2. Project Management Services for 43 months are expected to include bi-weekly meetings with District Project Manager during the completion of design documentation and, during Bid and Award Services tasks, with approximately 90% by teleconference, and remainder in-person at District office or GEI Team office in San Jose.
  - b. LOE for Coordination and participation in Design Review Meetings and Workshops with District staff include 6 total meetings (1. Package A / Package B kickoff / approach review, 2. Package A 90% design review, 3. Package B 60% design review, 4. Package B 90% design review, 5. TBD, Package A - as-needed design review / workshop, 6. TBD, Package B - as-needed design review / workshop); meetings/workshops to be held virtually
  - c. LOE for Coordination and participation in design review meetings / workshops with External Agencies (DSOD and regulatory agencies) is estimated to include 6 total meetings, 4 with DSOD (1. Package A / Package B kickoff / approach review, 2. Package A 90% design review, 3. Package B 60% design review, 4. Package B 90% design review, 5. TBD agency, Package A - as-needed design review / workshop, 6. TBD, Package B - as-needed design review / workshop); meetings/workshops to be held virtually
  - d. LOE for participation in regular District CEQA coordination meetings is estimated to include an allocation of 8 hours per month.
  - e. Consultant will be responsible for ongoing coordination/management of the design team, and preparation of status reports and other documentation to accompany monthly invoices to District.
  - f. Consultant will be responsible for QA review of deliverables and ongoing oversight of QA/QC process. QC reviews are not included in this subtask but are covered under each relevant design task.

## REVISED SCHEDULE D SCOPE OF SERVICES

### Task 20 - Data Collection and Investigations (REVISED)

The purpose of this task is to research, review, and use Planning Phase deliverables as a basis for the design, as well as to conduct necessary field investigations (i.e., geotechnical, hydrological, hydraulic, etc.) to establish a Project Base Map, and prepare reports that will inform the design. Consultant is responsible for collecting all the data and conducting all investigations that are needed to complete the final design.

Services shall include but not be limited to:

**20.1 Research and Review of Available Project Documentation.** Consultant will research and review available relevant documents and standards provided by the District.  
**(COMPLETED)**

**20.2 Project Base Map.** Consultant will prepare and submit a Project Base Map, survey data, drawings, utility info, etc. and data as necessary to complete required studies and prepare contract drawings for the Project. Base Map preparation shall include, but not be limited to:

**20.2.1** Collect existing survey, topographical, GIS, property, easements and rights of way and utility/infrastructure data as applicable to generation of the Project Base Map for purposes of final design.

**20.2.2** Review data for existing utilities, pipelines, and other infrastructure to determine where it is necessary to verify locations for design and inclusion in final drawings. At critical locations, the Consultant will pothole existing utilities, pipelines, and other infrastructure as necessary to verify location for design and inclusion in the final drawings.

**20.2.3** Conduct field survey work as necessary to verify and supplement existing topographical data for the Project work. Survey work shall be adequate for preparation of base mapping data as well as the LiDAR survey (if needed). The survey work will be conducted at high density and with accuracy capable of supporting 1-foot contours. In addition, aerial photography will be obtained at 1:3600 photo scale to provide 1" = 40' scale mapping and 1-foot contours. LiDAR data together with aerial photography will be used to generate a base map covering the Project work area.

**20.2.4** Perform land surveying to identify Project site utilities and other features for incorporation into the Project base map as well as support any LiDAR collection and validation. Land surveying will include a GPS survey to establish precise horizontal and vertical coordinates on a local control station. Checkpoints will be surveyed throughout the mapping area to validate existing LiDAR data (if any) and support new LiDAR data collection, if needed. The survey will include horizontal and vertical control stations published by the National Geodetic Survey (NGS) and/or NGS-published Continuously Operating Reference Stations in order to reference the Project to a specified geodetic coordinate system and vertical datum.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

**20.2.5** Base map preparation must conform to Santa Clara Valley District Standards for GIS Products (Revised Attachment Four to Revised Schedule D, Reference Materials, document reference number 4). **(COMPLETED)**

**20.3 Geotechnical Investigations.** Consultant shall review previously completed relevant geotechnical reports and recommend additional investigations, if needed. Consultant shall prepare a Geotechnical Investigations Work Plan, which will describe the goals of the investigations needed, the exploration locations and depths, the access and drilling methods, and the instrumentation and in-situ testing methods (if needed). The investigation will be designed to provide adequate data for the engineering analyses, the development of the Geotechnical Data Report and the Basis of Design Report. **(COMPLETED)**

**20.3.1** Conduct Geotechnical/Subsurface Investigations as needed for the detailed design and identified in the Geotechnical Investigations Work Plan. Consultant is responsible for the proper disposal of spoils generated from the investigations activities and to provide documentation of such disposal actions to District.

**20.3.2** Additional Geotechnical Investigations may be approved by the District with justification, to fill in data gaps identified as the detailed design progresses.

**20.3.3 Laboratory Testing Program.** Consultant shall develop a material testing program to provide all necessary data (index and performance testing) for analysis and design of the Project, for approval by the District and other stakeholders identified by the District PM. The tests will include index, hydraulic conductivity, compaction, consolidation, and strength tests.

**20.3.4 Geotechnical Investigations/Data Report.** Consultant shall develop a Geotechnical Investigation/Data Report which will document the investigations performed and present the data obtained and the results of the field exploration and laboratory testing work completed as well as other the results of other investigations previously completed relating to this Project. The report shall also include a summary of the soil and geologic conditions, previous and current investigations and explorations, methodology, materials encountered and the laboratory testing program.

**20.3.5 Geotechnical Design/Baseline Report.** Consultant shall prepare and submit a Geotechnical Design/Baseline Report that provides an analysis, assessment and interpretation of the existing subsurface conditions. The report will also provide appropriate design recommendations for the basis of design, final design and construction. It will also provide information to the contractor and guidance to the District in the management and monitoring performance during construction. The report shall reference other geotechnical studies previously performed on the Project and other historical studies from the site vicinity. This report may or may not be combined with the Geotechnical Investigation/Data Report if directed by the District.

**20.3.6 Other Geotechnical Investigations (COMPLETED)**

**20.3.6.1** Conduct additional geotechnical / sub-surface investigations for the

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

detailed design at the right downstream groin / abutment area, borrow area, downstream bridge abutment location as well as for other miscellaneous elements.

- 20.3.6.2** Perform additional geological mapping, borings using standard drilling techniques.
- 20.3.6.3** Conduct all the required geotechnical and environmental laboratory testing including performing unconfined compression (UC) strength test on rock samples, index testing on mélange, and geotechnical data reporting.
- 20.3.6.4** The field geotechnical and laboratory testing data will be included in a revision to the Geotechnical Investigation / Data Report (GBR) and shall supplement other data previously gathered to prepare the Geotechnical Baseline Report.
- 20.3.6.5** Continue to conduct the ongoing monthly vibrating wire piezometer data collection, processing, and equipment maintenance.

**20.3.4 Additional Geotechnical Investigations (NEW)**

- 20.3.4.1 For the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A).**
  - a. Conduct additional geotechnical / sub-surface investigations for the detailed design at the borrow area(s), downstream outlet conduit extension and outlet structure, as well as for other miscellaneous elements.
  - b. Perform additional geological mapping, borings using standard drilling techniques.
  - c. Conduct all the required geotechnical and environmental laboratory testing including performing unconfined compression (UC) strength test on rock samples, index testing on mélange, and geotechnical data reporting.
  - d. The field geotechnical and laboratory testing data will be included in an addendum to the existing Geotechnical Investigation / Data Report (GDR) and shall supplement other data previously gathered to prepare the Geotechnical Baseline Report.
  - e. Continue to conduct the ongoing vibrating wire piezometer data collection, processing, and equipment maintenance.
- 20.3.4.2 For the Outlet Works segment only (Package B)**
  - a. Conduct additional geotechnical / sub-surface investigations for the detailed design at the left abutment intake area for the new outlet works system.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

- b. Perform additional geological mapping, borings using overwater drilling techniques including barge support.
- c. Conduct all the required geotechnical and environmental laboratory testing including performing unconfined compression (UC) strength test on rock samples, index testing on mélange, and geotechnical data reporting.
- d. The field geotechnical and laboratory testing data will be included in an addendum to the existing Geotechnical Investigation / Data Report (GDR) and shall supplement other data previously gathered to prepare the Geotechnical Baseline Report.

**20.4 Watershed/Flood Protection Projects: Hydrologic/Hydraulic Analyses and Studies. (Not Used)**

**20.5 Project-Specific Sub-Tasks (COMPLETED)**

**20.5.1 Planning Studies Review and Adoption Memorandum.** Consultant shall prepare a Planning Studies Review and Adoption Memorandum accepting the findings of the referenced documents (Revised Attachment Four to Revised Schedule D, Reference Materials) and identifying assumptions and findings contained in the planning documents that require clarifications or changes as required to move forward with these documents as a Basis of Design work.

**20.5.2 Upstream Berm Investigations.** Consultant shall conduct overwater Geotechnical/Subsurface Investigations in the upstream berm as identified in the Geotechnical Investigations Work Plan. The overwater explorations in the upstream berm shall be used to characterize and evaluate the engineering properties of the berm for additional seismic stability evaluations. The explorations will allow for geologic identification and sampling of the materials in the berm and the coarse foundation layer. Laboratory tests will be performed on collected samples to support characterization of the berm (including the coarse foundation).

**Task 20 - Deliverables (REVISED)**

- 1. Project Base Map, Package A, survey data and drawing, utility Information, etc.
- 2. Project Base Map, Package B, survey data and drawing, utility Information, etc.
- 3. Geotechnical Investigation Work Plan, for Package A additional explorations (Draft, Final Draft and Final)
- 4. Geotechnical Investigation Work Plan, for Package B additional explorations (Draft, Final Draft and Final)
- 5. Geotechnical Investigation/Data Report, current draft updated to incorporate Package A and Package B additional explorations (Draft, Final Draft and Final)
- 6. Geotechnical Baseline/Design Report, for Package A (Draft, Final Draft and Final)
- 7. Geotechnical Baseline/Design Report, for Package B (Draft, Final Draft and Final)

**Task 20 - Assumptions (REVISED)**

- 1. General

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- a. Subtask 20.1 Research and Review of Available Project Documentation, includes a 1-day site reconnaissance visit with the design team and District staff to review existing site conditions and constraints.
  - b. District staff will arrange with County of Santa Clara/private property owners for mapping and geotechnical exploration access to areas outside District property.
  - c. Access and permitting approvals for geotechnical exploration will be secured to allow completion of base geotechnical explorations described in subtask 20.3.1 Subsurface Geotechnical Investigation.
  - d. Permitting/environmental compliance documentation required for geotechnical explorations will be prepared by the District's Planning Consultant.
  - e. The District will pay all application fees associated with the environmental permitting of design investigations.
  - f. Water for drilling and potable water for packer testing will be provided by District near the site.
  - g. Drilling and well construction permits will be provided by the District at no cost.
  - h. District will provide onsite space for storage containers for drilling equipment and boring samples.
  - i. Reservoir water levels will be high enough to launch and recover drilling barge and tender with a small crane from the right upstream groin area of the dam.
2. Base Mapping under subtask 20.2 Project Base Map:
- a. The topographic base map will be produced by photogrammetric methods from new color aerial photography, supplemented by a topographic survey in areas of dense trees and vegetation, to obtain spot elevations of key dam components and to locate geotechnical explorations.
3. Geotechnical investigations described in subtask 20.3 Geotechnical Investigations:
- a. Geologic Mapping: Reconnaissance level geologic mapping, including analysis of aerial photography and field mapping will be performed in vicinity of the dam site and borrow areas to confirm previously identified geologic conditions. It is anticipated that field mapping activities will take place before, during and after surface geophysical and subsurface geotechnical investigations. A map will be prepared including a plan and representative cross sections of geologic features in the project vicinity. The findings of the geologic mapping will be incorporated into the Geotechnical Data and Geotechnical Baseline Reports.
  - b. Access Construction: Land-based boring locations will be in roadway areas that will not require grading or are accessible by track mounted rigs in areas with only minor grading or disturbance to existing vegetation. Any minor grading performed for the development of short access ramps or level pads will be regraded to conform to existing topography. Any overwater borings will be accessed by a barge that can be launched from existing access corridors adjacent to the right abutment of the dam.

## REVISED SCHEDULE D SCOPE OF SERVICES

- c. Land Drilling/Packer Testing: Up to 22 land based borings with an estimated total lineal footage of 1,300 feet will be advanced to characterize soil and rock conditions for design components of the dam, including the spillway, outlet works, dam buttress and foundation, access roads, borrow areas and the relocation of Hicks Road. Land based borings will also be advanced in borrow area locations above the restricted water surface elevation of the dam. The borings will be drilled using rotary wash and wireline coring techniques. Drive samples will be collected at a minimum interval spacing of 5 feet in soils or severely weathered rock materials. Rock core samples will be collected in the underlying bedrock materials. Water permeability (wire-line packer) testing will be conducted through the core barrel in select outlet works borings to evaluate the bedrock permeability at the proposed outlet tunnel section. Packer testing will be performed in up to five borings.
- d. Test Pits: Up to 25 test pits will be excavated in borrow, spoils disposal, stockpile and access road areas to characterize subsurface conditions for foundations and cut and fill grading. Bulk samples of excavated test pit materials from borrow areas may be used to determine rock process-ability, durability and shear strength characteristics.
- e. Overwater Drilling: Up to 11 overwater borings with an estimated total lineal footage of 600 feet will be advanced to characterize soil and rock conditions for upstream design components of the dam, including the new sloping intake, outlet tunnel, upstream berm and underlying foundation, and borrow area location below the restricted water surface elevation of the dam. The borings will be drilled using rotary wash and wireline coring techniques. Drive samples will be collected at a minimum interval spacing of five feet in soils or severely weathered rock materials. Rock core samples will be collected in the underlying bedrock materials.
- f. Geophysical Surveys: Borehole shear wave velocity surveys will be performed to determine geologic boundaries, and rock properties (dynamic moduli and velocities) of the buttress foundation in one boring. Televiwer surveys will also be performed in up to 8 borings to evaluate rock mass fracture patterns. Up to 4,800 lineal feet of surface seismic refraction surveys will be performed in borrow and potential major excavation areas to evaluate rock quality, weathering depth and potential ripability.
- g. Piezometers: Open standpipe or vibrating wire piezometers will be installed in up to eight select land based borings in the buttress foundation, outlet tunnel and borrow areas. The piezometers will be used to measure groundwater levels outside of areas previously explored, and to assist in the development of phreatic surfaces for embankment and borrow cut slope stability analysis. Piezometers will be measured for a period of up to two years, generally on a quarterly basis.
- h. Site Management and Restoration: Following completion of drilling, borings will be tremie backfilled with neat cement–bentonite grout in accordance with Santa Clara Valley Water District Requirements. Test pits will be backfilled and the site restored to the original grade. The Consultant will temporarily store the drilling spoils in sealed 55-gallon drums or a disposal bin onsite and disposed of offsite after completion of drilling activities. Applicable District Best Management Practices and relevant avoidance measures from the Santa Clara Valley Habitat Conservation Plan and other environmental permits and clearances will be performed.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

- i. **Field Investigation Logs:** Logs will be prepared for all borings, test pits and open standpipe piezometers. Soils and rock physical and strength descriptions on the logs will be prepared in general accordance with applicable ASTM and USBR standards. The logs will include recorded blow counts from Standard Penetration Tests (SPT's) to estimate degree of relative density and consistency of soils. The final logs will be prepared under the direction of a licensed field engineering geologist or geotechnical engineer. The logs will be presented in the Geotechnical Data Report and will be incorporated into baseline reports that will be used as information for the Contractor during construction.
- j. **Core Storage:** The recovered core will be placed in wooden boxes, photographed and stored in a water tight container onsite or at a District facility within 5 miles of the site until a construction contract is awarded by District; disposal to be performed by the construction contractor awarded a contract by District.
- k. **General:**
  - i. Additional Investigations may be approved by the District with justification, to fill in data gaps identified as the detailed design progresses. The LOE for offsite Project components does not include the need to investigate potential major slope stability issues related to the relocation/reconfiguration of the Hicks Road.
  - ii. For offsite exploration work for Hicks Road, the Consultant will assist the District to coordinate with the County of Santa Clara with respect to required traffic control and temporary road closures.
  - iii. The Geotechnical Baseline Report will be provided along with the Geotechnical Data Report as part of the construction bid documents to prospective bidders.
  - iv. The Geotechnical Design Report will identify design considerations, engineering analyses recommendations for design for all onsite project components. Detailed final geotechnical design analyses will be included in the applicable Technical Memoranda prepared in subtask 3.3 Project Specific Basis of Design Subtasks, and compiled in the Basis of Design Report; and not be included in the Geotechnical Design Report. A separate stand-alone report will be prepared for the off-site component related to Hicks Road realignment.
- 4. **Other Geotechnical Investigations described in subtask 20.3.6 Other Geotechnical Investigations:**
  - a. Consultant will collect available LiDAR in the right downstream groin/abutment area to better define the geomorphology, followed by up to two (2) days of geologic mapping in this area;
  - b. Up to three (3) borings in the proposed borrow area assumed five (5) days to complete. Explorations in the borrow area can only be performed when the reservoir level is low enough to track from the upstream boat ramp;
  - c. Up to three (3) borings in downstream embankment and toe area assumed three (3) days to complete;

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- d. Up to three (3) borings in the right downstream groin/abutment area assumed three (3) days to complete;
  - e. Up to two (2) borings at the proposed downstream access bridge abutment locations assumed one (1) day to complete.
  - f. Three (3) days of test pits in various locations.
  - g. Additional geotechnical and environmental laboratory testing associated with the additional exploration program;
  - h. Amendment of the Final Geotechnical Data Report to include the above described exploration and laboratory data;
  - i. Ongoing monthly vibrating wire piezometer data collection, processing, and equipment maintenance.
5. Other Geotechnical Investigations described in subtask 20.3.7 Additional Geotechnical Investigations:
- a. Up to three (3) days of additional geologic mapping with focus in the downstream toe/buttress limit area of planned outlet works extension and proposed borrow area expansion limits (Package A) and left abutment area of the planned outlet works (Package B);
  - b. Up to three (3) land based borings in the proposed borrow area expansion limits, assumed five (5) days to complete. Explorations in the borrow area can only be performed when the reservoir level is low enough to track from the upstream boat ramp;
  - c. Up to two (2) land based borings in downstream toe/buttress limit area of planned outlet works extension (Package A), assumed two (2) days to complete;
  - d. Up to three (3) borings in left abutment area of the planned outlet works (Package B), assumed ten (10) days to complete. Explorations in the left abutment area will require overwater drilling access and equipment;
  - e. Two (2) days of test pits in various locations (Package A and Package B).
  - f. Additional geotechnical and environmental laboratory testing associated with the additional exploration program;
  - g. Revision of the Final Geotechnical Data Report to include the above-described exploration and laboratory data, by addendum;
  - h. Ongoing vibrating wire piezometer data collection, processing, and equipment maintenance, assume eight (8) additional reading and data update instances (approximately quarterly for 2 years).

## REVISED SCHEDULE D SCOPE OF SERVICES

### Task 30 - Basis for Design (REVISED)

The purpose of this Task is to perform the engineering analyses, calculations, and interpretations that are required to support and develop the Basis of Design for the Project. Consultant is responsible for developing a comprehensive scope of work and performing independent analyses, as appropriate, to fully develop the Basis of Design without relying solely on work completed by others to achieve this purpose. The supporting analyses, calculations, and other standards and detailed design information shall be used to prepare a biddable and constructible set of Plans and Specifications and Engineering Cost Estimates for the Project.

**30.1 Design Criteria Memorandum.** The Design Criteria Memorandum (DCM) will define the basic criteria and guidance that will be utilized during design. It will include District basic operations requirements, Project performance requirements, and other stakeholders' design criteria as identified by the District. It will include known relevant constraints such as environmental restriction dates, etc. It will document geotechnical, civil, structural, electrical, mechanical, hydrologic and/or hydraulic standards to be used in the analyses and design. Pertinent codes and references will be cited. The Design Criteria Memorandum will be issued in Draft form and updated as design progresses through the various design stages.

**30.1.1B** – Develop preliminary 60% DCM, Package B, as above.

**30.1.2B** – Develop 60% DCM, Package B, as above.

**30.1.3A** – Develop 90% DCM, Package A, as above, and including design criteria developed in Task Order 1013 (Existing Intake Interim Strengthening Modifications).

**30.1.3B** – Develop 90% DCM, Package B, as above.

**30.2 Basis of Design Report.** Consultant shall prepare a full Basis of Design Report to define the technical requirements and parameters for the entire Project including the fields of civil, geotechnical, structural, hydrologic, hydraulic, mechanical, electrical, instrumentation, controls, maintenance, and others, as appropriate.

**30.2.1** The Basis of Design Report (BODR) may include but is not limited to the following: description of the general arrangement of existing and new Project facilities; summary of the pertinent findings of field investigations; basis for material properties for use in analyses; construction materials source assessment (on-site and commercial); foundation characterization to assess excavation requirements and foundation acceptance criteria; groundwater dewatering requirements; civil and geotechnical design of the Project elements for analyses; design of disposal sites; hydraulic and structural design of various elements; mechanical and electrical facilities design; and access roadwork.

**30.2.1A** - Develop preliminary BODR, Package A, as above, and including basis of design developed in Task Order 1013 (Existing Intake Interim Strengthening Modifications).

**30.2.1B** - Develop preliminary BODR, Package B, as above.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

**30.2.2** The Basis of Design Report is to be updated throughout the design phase, if required. Upon completion of final design, the Basis of Design Report shall be updated to reflect any changes or additions that occurred over the course of the design development as detailed in the final design document preparation.

**30.2.2A** - Develop Final BODR for Package A, as above, and including basis of design developed in Task Order 1013 (Existing Intake Interim Strengthening Modifications).

**30.2.2B** - Develop Final BODR for Package B, as above.

### **30.3 Project-Specific Basis of Design Sub-Tasks**

**30.3.1 Outlet System Hydraulic and Operational Analysis.** Consultant shall evaluate the proposed outlet system to confirm, select, and refine the proposed system features and hydraulics as necessary to support detailed design. The outlet system shall be capable of meeting all established operational and regulatory requirements; including, but not limited to, passing the range of District operational flows in and out of the reservoir, passing the required DSOD drawdown requirement. Consultant will prepare a Technical Memorandum (TM) which shall include necessary alternative analyses as required to select the configuration of the piping and control for final design.

**30.3.1A** – Develop Outlet System Hydraulic and Operational Analysis TM, Package A, as above.

**30.3.1B** - Develop Outlet System Hydraulic and Operational Analysis TM, Package B, as above.

**30.3.2 Outlet Works.** Consultant shall evaluate the proposed outlet works to confirm, select, and refine the proposed outlet works as necessary to support detailed design. The outlet works shall be capable of meeting all established operational, regulatory and District requirements. Consultant shall provide the size, horizontal and vertical layout, hydraulic, structural and geotechnical design details as well as control and operational requirements for the District. The TM shall summarize Basis of Design for the outlet works. Operations and maintenance input will be incorporated into this memo including lessons learned from the new Lenihan outlet commissioning and operation.

**30.3.2A** – Develop Outlet Works TM, Package A, as above.

**30.3.2B** – Develop Outlet Works TM, Package B, as above.

**30.3.3 Reservoir Operations.** Consultant shall prepare a Technical Memorandum that evaluates and addresses reservoir operations, flow releases to Guadalupe, and management of inflows to the reservoir over the expected duration of construction. This TM must establish clear baselines for inflows into the reservoir and requirements for design of temporary cofferdams, if required. This TM must further define schedule baselines for reservoir lowering to facilitate construction and for maintaining the existing intake in service, if required.

## REVISED SCHEDULE D SCOPE OF SERVICES

**30.3.3A** – Develop Reservoir Operations TM, Package A, as above.

**30.3.3B** - Develop Reservoir Operations TM, Package B, as above.

**30.3.4 Embankments Evaluation.** Consultant shall evaluate seepage, settlement, erosion, and stability and seismic response deformation of the modified dam embankment and foundations, and develop remedial measures to fully address the dam safety requirements of the District and DSOD. Consultant shall perform stability analyses to confirm stability during construction and other loading conditions, stability of all temporary and permanent slopes on the upstream and downstream slopes and include long-term steady-state seepage and rapid drawdown conditions.

The modeling work shall include sufficient number of dam sections to evaluate the various conditions and potential response of the embankments. The models shall incorporate appropriate phreatic conditions for the loading conditions being evaluated. Seepage analysis shall also be performed using 2-dimensional finite element methods to evaluate pore pressures for stability and deformation analysis, seepage control measures for embankment modifications, and seepage control and monitoring measures along the abutments of the dam. An Embankment Evaluation Technical Memorandum presenting the methodologies used, input parameters and assumptions used, and the results of all the analyses will be prepared.

**30.3.4A** – Develop Embankments Evaluation TM, Package A, as above.

**30.3.4B** – Develop Embankments Evaluation TM, Package B – Not Used.

**30.3.5 Material Development and Handling.** Consultant shall prepare a Technical Memorandum with recommendations on material development and handling as required to facilitate construction. Specific recommendations on development of borrow and disposal areas shall be developed, along with staging requirements to facilitate these operations, including haul roads associated with borrow and disposal areas and associated reclamation of borrow areas. Mass balance calculations should be performed and summarized in the TM to reflect anticipated excavation volumes, requirements for new fills, and shrink/swell factors.

**30.3.5A** – Develop Material Development and Handling TM, Package A, as above.

**30.3.5B** - Develop Material Development and Handling TM, Package B, as above.

**30.3.6 Temporary Cofferdam.** Consultant shall prepare a Technical Memorandum that defines the Basis of Design for temporary cofferdam to facilitate upstream work in the dry. The TM should focus on defining criteria for design, including requirements for foundation treatment, freeboard requirements and seepage control.

**30.3.6A** – Develop Temporary Cofferdam TM, Package A – Not Used.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

**30.3.6B** – Develop Temporary Cofferdam TM, Package B, as above.

**30.3.7 Instrumentation.** Consultant will prepare a Technical Memorandum describing basis and the selection of instrumentation and instrumentation details required for construction and for permanent operation of the Guadalupe Dam. Instrumentation designs shall be coordinated with the District operations units to ensure system compatibility, and maintenance requirements are adequately incorporated.

**30.3.7A** – Develop Instrumentation TM, Package A, as above.

**30.3.7B** – Develop Instrumentation TM, Package B – Not Used.

**30.3.8 Civil, Roads, Utilities.** Consultant shall prepare a Technical Memorandum describing the Basis of Design for permanent site access roads, other civil works, and utilities.

**30.3.8A** – Develop Civil, Roads, Utilities TM, Package A

**30.3.8B** – Develop Civil, Roads, Utilities TM, Package B – Not Used

**30.3.9 Existing Spillway Structure.** Consultant shall evaluate the existing transition, chute and stilling basin to meet new design requirements.

**30.3.9A** – Develop Spillway Design TM, Package A

**30.3.9B** – Develop Spillway Design TM, Package B – Not Used

**30.3.10 Upstream Berm Investigation, Studies and Analyses Report.** Consultant shall perform evaluations and analyses necessary to investigate, characterize, model and perform deformation analyses of the upstream berm. These evaluations and analyses shall be used to inform outstanding questions regarding the SSE-1B upstream berm analyses which predicted high deformations associated with potential liquefaction of the coarse fill layer. (Note that the Guadalupe SSE1B recommendations did not include retrofit of the existing upstream berm, nor does the Guadalupe SRA include retrofit of the upstream berm).

The upstream berm shall be incorporated into the seismic stability model of the remediated Guadalupe Dam and deformation analyses shall be performed. The stability evaluation will include sensitivity analyses considering variability of the coarse fill layer’s characteristics, which may include its strength, resistance to liquefaction, thickness, and composition. The seismically-induced deformations of the dam, including the upstream berm, will then be reviewed with the District and DSOD to determine whether predicted deformations are acceptable for dam safety and/or whether the District wishes to retrofit the upstream berm to avoid potential future post-earthquake repairs.

**30.3.10A** - Upstream Berm Investigation, Studies and Analyses Report, Package A – Not Used.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

30.3.10B - Upstream Berm Investigation, Studies and Analyses Report, Package B – Not Used.

### **Task 30 - Deliverables (REVISED)**

1. Design Criteria Memorandum, Package A (Draft and Final)
2. Design Criteria Memorandum, Package B (Multiple Drafts and Final)
3. Basis of Design Report, Package A (Draft, Final Draft and Final)
4. Basis of Design Report, Package B (Draft, Final Draft and Final)
5. Outlet System Hydraulic and Operational Analysis Technical Memorandum, Package A (Draft, Final Draft and Final)
6. Outlet System Hydraulic and Operational Analysis Technical Memorandum, Package B (Draft, Final Draft and Final)
7. Outlet Works Design Technical Memorandum, Package A (Draft, Final Draft and Final)
8. Outlet Works Design Technical Memorandum, Package B (Draft, Final Draft and Final)
9. Reservoir Operations Technical Memorandum, Package A (Draft, Final Draft and Final)
10. Reservoir Operations Technical Memorandum, Package B (Draft, Final Draft and Final)
11. Embankment Evaluation Technical Memorandum, Package A (Draft, Final Draft and Final)
12. Material Development and Handling Technical Memorandum, Package A (Draft, Final Draft and Final)
13. Material Development and Handling Technical Memorandum, Package B (Draft, Final Draft and Final)
14. Temporary Cofferdam Technical Memorandum, Package B (Draft, Final Draft and Final)
15. Instrumentation Technical Memorandum, Package A (Draft, Final Draft and Final)
16. Civil, Roads, Utilities Technical Memorandum, Package A (Draft, Final Draft and Final)
17. Modified Spillway Structure Technical Memorandum, Package A (Draft, Final Draft and Final)

### **Task 30 – Assumptions (REVISED)**

1. General
  - a. Level-of-effort estimates to develop appropriate basis of design documentation for Package A and Package B deliverables are based on:
    - i. existing 90% design documents previously developed and relevance to Package A and/or Package B design approach and Project design elements.
    - ii. Consultants understanding of necessary revisions, updates, and/or additions to previously developed design documents for each specific deliverable associated with Package A and/or Package B.
  - b. District will be responsible for coordination and negotiation with County of Santa Clara and landowners for acquisition of rights-of-way.
  - c. District will coordinate meetings with the County of Santa Clara and other agencies to identify and confirm requirements for realignment of Hicks Road as well as construction access from Hicks Road or via Almaden-Quicksilver Park.
  - d. District will coordinate with PG&E and other utilities for any necessary relocation of electrical power lines or other utilities.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

- e. Spillway hydraulic design evaluations will be based on PMF Hydrology prepared during the planning phase study that has been approved by DSOD. 2-D hydraulic modeling will be based on 2 flow events, 3 potential weir configurations and 2 potential downstream channel configurations.
  - f. The existing seismic input ground motions developed for the 2012 SSE1B studies will be used for the design seismic deformation analyses.
  - g. Geotechnical analyses will utilize the SSE1B embankment characterization material properties supplemented with additional data collected during the Task 2 investigations.
2. **Outlet Works:** This task also includes establishment of electrical and instrumentation & control (I&C) requirements for operation of the outlet works, and design requirements for the outlet conduit tunnel, temporary extension of the existing outlet conduit for stream diversion, and the approach to abandonment of the existing outlet works once the new outlet works is in service. Construction methods and staging of temporary works associated with the outlet pipe, backfill and the foundation excavations at both ends will also be evaluated, and up to two configurations will be considered based on different construction methods. Consideration will also be given to inclusion of bid options for contractor flexibility to suit their preferred equipment and methods.
3. **Reservoir Operations:** To estimate reservoir inflows during construction, the consultant may rely on observed (gauged) streamflow data, historical reservoir operational data, and rainfall-runoff modeling. Using observed streamflow data from nearby, hydrologically similar watersheds, the Consultant will estimate seasonal base-flows to Guadalupe Reservoir, adjusting for differences in watershed area, elevation, and orographic effects. With historical reservoir data (e.g., reservoir storage and outflow time series), the consultant will develop a period of record inflow time series from which reservoir inflows of various durations and annual exceedance properties can be estimated. With rainfall-runoff modeling, the consultant will simulate the inflow resulting from applying NOAA Atlas 14-based precipitation for developing design storms to the watershed. Using the results from these analyses, the Consultant will provide information that will support reservoir lowering, reservoir operations during construction, and the sizing of a possible cofferdam.
- a. The Technical Memorandum will also include recommendations to minimize the mobilization of sediment in the reservoir that may contain mercury and bypass existing flows as available. Sediment control measures could include construction of the stream bypass at the upper end of the reservoir to avoid scouring of sediment into the bypass or constructing the diversion with an intake pond that will allow sediment to settle before entering the bypass. Mitigation measures included in the Dam Maintenance Program Final EIR will also be incorporated as applicable.
4. **Embankment:** Steady-state seepage and stability analyses of the dam will be performed to evaluate the dam during construction, end of construction, long-term steady-state, and rapid drawdown loading conditions. Seepage pressures will be estimated using the finite element program SEEP/W 2012. Slope stability calculations will be performed with SLOPE/W 2012, which can perform stability calculations with the seepage pressures calculated from SEEP/W. The models will be calibrated against piezometer measurements and observed performance to ensure the models predict reasonable responses.

## REVISED SCHEDULE D SCOPE OF SERVICES

- a. Seismic deformations of the dam with proposed remedial measures may be estimated with either or both equivalent linear analyses with QUAD4M and nonlinear analyses with FLAC. QUAD4M analyses will be performed to provide baseline estimates of deformations with the proposed improvements and will provide baseline estimates of deformations for more detailed analyses with FLAC. FLAC analyses are considered to be more accurate because they can capture the inherent nonlinearities of the embankment response to seismic loading. Seismically-induced settlement of the dam crest and deformation of the upstream and downstream slopes will be estimated from the analyses. The estimated seismically-induced deformations will be used to determine the size of the proposed downstream buttress and to also evaluate the seismic performance of the existing upstream berm.
  - b. Settlement of the dam due to the addition of a downstream buttress will be estimated. Settlements will be estimated based on available laboratory testing and estimated changes in stresses estimated from SIGMA/W analyses models and / or FLAC analyses.
5. Material Development and Handling: Dredging and dredging design not required. No in-water permanent relocation of material is assumed. Other activities to be performed, as necessary, in the material development and handling task include:
- a. Identifying potential commercial sources of filter materials based on proximity to the Guadalupe Dam site and material suitability.
  - b. Alternative uses for oversize rock materials including riprap placement for embankment and scour protection.
  - c. Disposal requirements for potential mercury-contaminated sediments.
  - d. Development of earth/rock material balance flow diagrams for incorporation and use in the 30, 60 and 90 percent design documents.
6. Temporary Cofferdam: Temporary cofferdam requirements will be based on the Reservoir Operations TM and the Geotechnical Baseline Report prepared under separate subtasks, and on risk-management criteria established during constructability review and discussions with the District and DSOD. The requirements will also need to be coordinated with environmental controls and mitigation requirements identified during preparation of CEQA documentation. Consultant will develop a preliminary design for the temporary cofferdam that can be used to define minimum cofferdam requirements and constraints to be included in the contract documents and for permitting and DSOD review. Consideration will also be given to whether the preferred outlet works configuration and a specified construction sequence/schedule might allow elimination of the cofferdam as a Contractor bid option.
7. Instrumentation: This task includes geotechnical instrumentation to monitor performance of the dam.
8. Civil, Roads, Utilities: The Consultant will work with the District, County, and DSOD to establish operational needs and design criteria for the onsite access roads, including Hicks Road modification/relocation, the dam crest access bridge, Guadalupe Creek low-water crossing, on- and offsite surface drainage features, and related appurtenant utility components, the operational needs and design criteria will be documented in a Technical

## REVISED SCHEDULE D SCOPE OF SERVICES

Memorandum. The Basis of Design for each individual component will reflect the land ownership and operation of that component.

9. Criteria for design of on-site components such as road geometry, cut slope and embankment configurations, pavement structural sections, low water crossings, control or utility vaults, and related features will be based on the District's operational needs and performance criteria as required by DSOD. Conventional civil design criteria based on current codes will be incorporated unless superseded by specific District or DSOD requirements.
  
10. Criteria for design of off-site project components will be developed based on the conventional engineering principles and practices and the specific requirements of off-site stakeholder(s), the primary of which is anticipated to be the County. The major offsite component will be the modifications to Hicks Road and the dam access bridge which will span from Hicks Road over the spillway and onto the left abutment of the dam. The development of the design criteria for the relocation of Hicks Road will require coordination with the road department at the County and with District staff. The goal of the modifications to the road will be to facilitate improved accessibility and while maintaining the current equivalent service level for the existing, narrow rural county road. The consultant will assist the District in negotiating with the County as needed to reach a mutually agreed upon level of work to serve as criteria for design of the road modification and the access bridge related to the project. In general, the criteria will be based on County and/or Caltrans standards for roads, pre-fabricated vehicular access bridges, retaining walls, and drainage structures.
  - a. The Technical Memorandum will discuss the means by which basis of design criteria was developed and documentation of discussions and negotiations between the District, DSOD, and the County. Component-specific geotechnical analyses and recommendations will be completed and included in the memorandum. Preliminary structural and pavement design analyses will also be completed and included. Exceptions to standard design requirements and the justification for each exception will be detailed in the memorandum.
  
11. Spillway: To support the spillway design modifications the consultant will refine the existing HEC-RAS 1-D model and develop a HEC-RAS 2-D model. These models will be used to evaluate the hydraulic conditions of the spillway associated with the design alternatives. The 2-D model will include a portion of the reservoir, the spillway inlet structure (including the side channel weir), the spillway chute, the stilling basin, and a portion of the downstream discharge channel. Since the 2-D model will include a portion of the reservoir, the model will be capable of simulating the flow from the reservoir into the spillway intake structure (and over the weir) and will be used to evaluate the lengthening of the weir crest and associated water level within the intake structure. The 2-D model will also be capable of simulating the hydraulics of the spillway chute (including super-elevation associated with curved alignment and freeboard within the chute), the stilling basin (including the hydraulic jump), and the downstream discharge channel. The 1-D model results will be used as a check on the 2-D results within the spillway chute and to estimate the effect of air bulking on the water surface profile in the chute.

### **Task 40 - 30 Percent Design Document Preparation (UNCHANGED) (COMPLETED)**

The 30% design set shall establish primary drawings and specifications for all major Project

## REVISED SCHEDULE D SCOPE OF SERVICES

components and shall include newly developed design details and/or refinement of the preliminary design prepared during the planning phase. It shall translate major/minor requirements and criteria identified in the Basis of Design documents and describe the construction scope in more detail. The level of completeness shall be Partially Complete to Substantially Complete.

- 40.1 Sample Drawings and Specifications.** Consultant shall prepare, and submit to the , sample drawings and specifications for District review and approval to ensure that Drafting Standards are being adopted into the plan set and the specifications also follow District Specification standards.
- 40.1.1** The sample drawings shall include an index drawing numbering scheme, file naming labeling, layout, and format.
- 40.1.2** For specification development, the Consultant shall use the District's Standard Provisions (Boiler Plate) and the District's Special Provisions Format. Consultant shall recommend edits and additions to the District Provisions where appropriate.
- 40.1.3** Consultant shall submit a recommended format for the Technical provisions, for review and approval by the District.
- 40.2 30% Plans, Specification and Cost Estimate.** Consultant shall prepare and submit 30% drawings, specifications, and an Association for the Advancement of Cost Engineering (AACE) Class 4 construction cost estimate. The plans shall include the detailed design elements, at the 30% level of design, and the specification shall include detailed outlines of the technical specifications. Cost estimates for the most significant lines of the work breakdown structure shall be "bottom-up" estimates. The basis for field and office overhead, other markups, and profit shall be clearly identified in the estimate.
- 40.2.1** The District has a separate bid proposal package/template for which the Consultant shall provide input, as requested by the District. Multiple, intermediate submittals of Special Provision sections to the District are anticipated to reconcile referencing and formatting issues.
- 40.3 Right of Way.** The 30% plans shall also include clear delineation of existing property lines and take lines (i.e., rights of way, easements, or property acquisitions) needed for Project construction and/or ongoing maintenance or access.
- 40.4 Review Meetings.** Consultant will conduct a 30% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded pursuant to subtask 10.2. Progress Meetings and Workshops.
- 40.5 Additional Review Meetings.** Consultant shall identify and attend meetings, workshops and consultations with the District as needed to complete the 30% design tasks. This subtask is funded pursuant to subtask 10.6.1. Additional Review Meetings.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

### **40.6 Project-Specific Subtasks**

#### **40.6.1 Not Used**

#### **Task 40 - Deliverables (UNCHANGED)**

1. Sample Drawings and Specifications
2. 30% Plans and Specifications, and 30% AACE Class 4 Construction Cost Estimate (Preliminary and Final)

#### **Task 40 - Assumptions (UNCHANGED)**

1. 30% Drawings: Approximately 60-65 30% Drawings will be prepared to define the configuration and key features of the project for general endorsement by the District; the 30% design is intended to provide a basis for preparation of CEQA documentation (Project Definition), for initiating ROW acquisition discussions, and for establishing the basis for detailed design analyses required for 60% design.
2. Technical Specifications: An outline will be prepared to identify the technical specification sections that are required for bidding and construction. In addition, a draft technical specification section will be prepared to serve as a template for development of the other specification sections.
3. Construction Schedule and Costs: A preliminary construction schedule and AACE Class 4 cost opinion will be prepared based on the 30% design. The preliminary schedule and construction quantities will provide a basis preparation of CEQA documentation.
4. The District will review the 30% Plans, Specification and Cost Estimate (PS&E) review package concurrent with review of Draft Design Criteria Memorandum and any draft Basis of Design (BOD) TM's that have been completed at the time of the 30% submittal. Responses to District review comments to the 30% PS&E package and Draft Design Criteria Memorandum will be documented on a comment response form and provide the basis for proceeding with 60% design and development of BOD TM's. Revisions to Preliminary 30% Drawings will be incorporated as part of 60% PS&E submittal and will not be submitted as a separate (conformed) Final 30% Drawings.
5. The District will coordinate with the County of Santa Clara and others as needed for review of the applicable 30% drawings for the realignment of Hicks Road, the dam crest access bridge, and construction access from Hicks Road or via Almaden-Quicksilver County Park.

#### **Task 5 - 60% Design Document Preparation. (REVISED)**

The 60% design set shall incorporate additional requirements, criteria, and details that were not included in the 30% design set. It shall address the comments received and reflect necessary revisions and resolved issues from the 30% design set. It shall be ready for agency permitting review. The level of completeness shall be Substantially Complete to Virtually Complete and ready for permitting agency review.

## REVISED SCHEDULE D SCOPE OF SERVICES

### **50A - 60 Percent Design Document Preparation (Package A) – Not Used**

### **50B - 60 Percent Design Document Preparation (Package B)**

Consultant will prepare one set of 60 percent Design Documents for the Outlet Works segment only (Package B). Preparation of 60 percent drawings for the Embankment retrofit and the Spillway and all other work except for Outlet Works segment (Package A) is not required and Package A will be developed at the revised 90% level from existing Project 90% design documents. The 60% design set shall be a complete drawing and specification set. Plan and section drawings shall be Substantially Complete.

**50.1 60% Plans, Specification and Cost Estimate.** Consultant shall prepare and submit 60% drawings, specifications, and an AACE Class 3 construction cost estimate. The drawings, sections, and details must be substantially completed. Cost estimates for the most significant lines of the work breakdown structure shall be “bottom-up” estimates based on assumed productivity, equipment, and labor spreads for the activities. The basis for field and office overhead, other markups, and profit shall be clearly identified in the estimate. The submittal shall address the review comments in the 30% Design Comment Resolution Document.

#### **50.1A - 60% Plans, Specification and Cost Estimate (Package A) – Not Used**

#### **50.1B – 60% Plans, Specification and Cost Estimate (Package B).**

Consultant shall prepare and submit 60% drawings, specifications, and an AACE Class 3 construction cost estimate. The drawings, sections, and details must be substantially completed. Cost estimates for the most significant lines of the work breakdown structure shall be “bottom-up” estimates based on assumed productivity, equipment, and labor spreads for the activities. The basis for field and office overhead, other markups, and profit shall be clearly identified in the estimate.

**50.2 Review Meetings.** Consultant will conduct a 60% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded in subtask 10.2. Progress Meetings and Workshops.

#### **50.2A - Review Meetings (Package A) – Not Used**

**50.2B - Review Meetings (Package B).** Consultant will conduct a 60% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded in subtask 10.8.

**50.3 Additional Review Meetings.** Consultant shall identify and attend design input meetings, workshops and consultations with District as needed to complete the 60% design tasks. This subtask is funded in subtask 10.2.1, Additional Review Meetings.

## REVISED SCHEDULE D SCOPE OF SERVICES

### **50.3A - Additional Review Meetings (Package A) – Not Used**

**50.3B - Additional Review Meetings (Package B).** Consultant shall identify and attend design input meetings, workshops and consultations with District as needed to complete the 60% design tasks. This subtask is funded in subtask 10.8.

**50.4 Draft Bid Sheet.** Consultant shall prepare a draft bid sheet at the 60% level of design, including a Technical Memorandum that explains the basis for the bid sheet and the strategies related to risk and cost uncertainty associated with work that may be difficult to define.

### **50.4A - Draft Bid Sheet (Package A) – Not Used**

**50.4B - Draft Bid Sheet (Package B).** Consultant shall prepare a draft bid sheet at the 60% level of design, including a Technical Memorandum that explains the basis for the bid sheet and the strategies related to risk and cost uncertainty associated with work that may be difficult to define.

**5.5 Project Completion.** Provisions regarding milestones, testing, and acceptance schedule and criteria for the Project aligned with completion and payment for the Contractor's completion of each milestone are to be included in the Project specifications.

### **50.5A - Project Completion (Package A) – Not Used**

**50.5B - Project Completion (Package B).** Provisions regarding milestones, testing, and acceptance schedule and criteria for the Project aligned with completion and payment for the Contractor's completion of each milestone are to be included in the Project specifications.

## **50.6 Project-Specific Sub-Tasks REVISED**

**50.6.1 Construction Sequencing Plan.** Consultant shall prepare a Construction Sequencing Plan (CSP) to identify the Consultant's intended construction sequencing to meet Project requirements, including excavations for foundation, abutments, outlet works, stockpiling, embankment construction and other constructability considerations, including maintaining the required reservoir levels and service. The CSP shall be used to guide the detailed design and shall be updated as the design is refined. The CSP shall eventually be incorporated into the specifications as a guide to the construction contractor awarded a contract by the District and to establish requirements for the construction contractor to meet in creating its own sequencing plans as needed to confirm continuance of reservoir operations.

### **50.6.1A - Construction Sequencing Plan (Package A) – Not Used**

**50.6.1B - Construction Sequencing Plan (Package B).** Consultant shall prepare a Construction Sequencing Plan (CSP) to identify the Consultant's intended construction sequencing to meet Project requirements, including excavations for foundation, abutments, outlet works, stockpiling, embankment construction and other constructability considerations, including maintaining the required reservoir levels and service. The CSP shall be used to guide the detailed design and shall be updated as the design is refined.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

The CSP shall eventually be incorporated into the specifications as a guide to the construction contractor awarded a contract by the District and to establish requirements for the construction contractor to meet in creating its own sequencing plans as needed to confirm continuance of reservoir operations.

**50.6.2A - CEQA Project Description (Package A) – Not Used**

**50.6.2B - CEQA Project Description (Package B).** Consultant will provide Valley Water’s Planning consultant with a general description of the proposed Project design to assist in preparing the Project Description in the CEQA document. The Consultant will develop the design description at 60 percent and update at the 90 percent and 100 percent design.

**Task 50 - Deliverables (REVISED)**

**Task 50B Deliverables for the Outlet Works segment only (Package B)**

1. 60% Plans, Specifications, and AACE Class 3 Construction Cost Estimate (Preliminary and Final)
2. Agenda and 60% Design Comment Resolution Document
3. Draft Bid Sheet & Supporting Technical Memorandum
4. Construction Sequencing Plan (draft and final)
5. CEQA Project Description

**Task 50 - Assumptions (REVISED)**

1. No Package A 60% design submittal. Package A revisions will commence at the 90% design level (Task 60).
2. 60% Drawings (Package B): A package of up to 60 Drawings will be prepared to fully delineate the design layout, sizing and features of construction including representative sections and details sufficient for review by the District and DSOD. List of drawings is estimated to be as follows:
  - 10 General Drawings
  - Geotechnical Drawings
  - 15 Civil Drawings
  - 10 Structural Drawings
  - Mechanical Drawings
  - Electrical Drawings
  - Instrumentation Control Drawings
  - Other / Detail / Demolition Drawings
3. Dredging of the left abutment area for Outlet works construction is not required and not included in (Package B) design scope of work.
4. Technical Specifications (Package B): Initial draft version of all technical specification sections that are expected to be required. Assume up to 20 technical specifications

## REVISED SCHEDULE D SCOPE OF SERVICES

required.

5. Construction Schedule and Costs (Package B): Develop 60% construction schedule and construction cost estimate to an AACE Class 3 level of accuracy.
6. The District will review the 60% PS&E review package concurrent with review of the updated Design Criteria Memorandum and draft BOD TM's, and a preliminary draft of the BOD Report. Responses to District review comments to the 60% PS&E package and will be documented on a comment response form and provide the basis for proceeding to 90% design and finalization of the BOD TM's and Report. Revisions to Preliminary 60% Drawings will be incorporated as part of 90% PS&E submittal and will not be submitted as a separate conformed Final 60% Drawings.
7. The District will coordinate with the County and others as needed for review of the applicable 60% drawings and specifications.

### **Task 60 - 90% Design Document Preparation (REVISED)**

The 90% design set shall reflect the revisions and resolutions required from the comments received for the 60% design set. It shall also incorporate any permit conditions established by regulatory agencies. The level of completeness shall be Complete.

#### **60A - 90 Percent Design Document Preparation, Package A**

#### **60B - 90 Percent Design Document Preparation, Package B**

Consultant will prepare two sets of 90 percent Design Documents. One set will be prepared for the Embankments retrofit and the Spillway and rehabilitation of existing inlet pipe, and all other work except for Outlet Works segment (Package A). The second set of 90 percent Design Documents will be prepared for the Outlet Works segment only (Package B).

**60.1 90% Plans, Specification and Cost Estimate.** Consultant shall prepare and submit 90% drawings, specifications, and an AACE Class 2 construction cost estimate. The submittal shall be a complete drawing and specification set at or near the level of completion for construction. The cost estimate shall be based on an updated, detailed logical work breakdown structure based on the 90% plans and specifications. The submittal shall address the comments in the Design Comment Resolution Document.

60.1.1 90% Plans, Specifications, and Cost Estimate will include design of the following Project elements:

- a. New outlet works discharge configuration based on Value Engineering Concept No. 84 (Reference No. 22);
- b. Secondary construction access route based on Value Engineering Concept No. 25 (Reference No. 22);
- c. Hicks Road realignment soil nail supported retaining wall required to provide a stable slope arrangement;
- d. Oxygenation system relocation;

## REVISED SCHEDULE D SCOPE OF SERVICES

- e. Full span bridge over Guadalupe creek downstream of the dam including location adjustments, widening, and abutments;
- f. Detailed video security monitoring.

**60.1.1A - 90% Plans, Specification and Cost Estimate (Package A).** Consultant shall prepare and submit 90% drawings, specifications, and an AACE Class 2 construction cost estimate. The submittal shall be a complete drawing and specification set at or near the level of completion for construction. The cost estimate shall be based on an updated, detailed logical work breakdown structure based on the 90% plans and specifications.

**60.1.1B - 90% Plans, Specification and Cost Estimate (Package B).** Consultant shall prepare and submit 90% drawings, specifications, and an AACE Class 2 construction cost estimate. The submittal shall be a complete drawing and specification set at or near the level of completion for construction. The cost estimate shall be based on an updated, detailed logical work breakdown structure based on the 90% plans and specifications. The submittal shall address the comments in the Package B 60% Design Comment Resolution Document.

**60.2 Mitigation and Permitting.** Consultant shall identify all applicable mitigation requirements in the certified CEQA document, and incorporate the requirements into the 90% design documents. Consultant shall assist the District in preparing submittals or other supporting documents during the permit acquisition process.

**60.2A – Mitigation and Permitting (Package A).** Consultant shall identify all applicable mitigation requirements in the certified CEQA document, and incorporate the requirements into the 90% design documents. Consultant shall assist the District in preparing submittals or other supporting documents during the permit acquisition process.

**60.2B - Mitigation and Permitting (Package B).** Consultant shall identify all applicable mitigation requirements in the certified CEQA document, and incorporate the requirements into the 90% design documents. Consultant shall assist the District in preparing submittals or other supporting documents during the permit acquisition process.

**60.3 Review Meetings.** Consultant will conduct a 90% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded in subtask 10.2. Progress Meetings.

**60.3A - Review Meetings (Package A).** Consultant will conduct a 90% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded in subtask 10.8.

## REVISED SCHEDULE D SCOPE OF SERVICES

**60.3B - Review Meetings (Package B).** Consultant will conduct a 90% review meeting/workshop with the District to review and discuss District comments. Consultant will compile a Comment Resolution Document. The Comment Resolution Document shall list collected comments, proposed means of resolution, and means to document that resolution is completed in the next design submittal. This subtask is funded in subtask 10.8.

**60.4 Additional Review Meetings.** Consultant shall identify and attend design input meetings, workshops, and consultations with District as needed to complete the 90% design tasks. This subtask is funded in subtask 10.6.1. Additional Review Meetings.

**60.4A – Additional Review Meetings (Package A).** Consultant shall identify and attend design input meetings, workshops, and consultations with District as needed to complete the 90% design tasks. This subtask is funded in subtask 10.8.

**60.4B – Additional Review Meetings (Package B).** Consultant shall identify and attend design input meetings, workshops, and consultations with District as needed to complete the 90% design tasks. This subtask is funded in subtask 10.8.

**60.5 Technical Design Document Update.** Consultant shall prepare and/or update the Basis of Design Report, Design Criteria (Technical) Memorandums, analyses, calculations, etc., as identified in previous task.

**60.5A – Technical Design Document Update (Package A).** Consultant shall prepare and/or update the Basis of Design Report, Design Criteria (Technical) Memorandums, analyses, calculations, etc., as identified in previous task.

**60.5B - Technical Design Document Update (Package B).** Consultant shall prepare and/or update the Basis of Design Report, Design Criteria (Technical) Memorandums, analyses, calculations, etc., as identified in previous task.

**60.6 Draft Bid Sheet.** Consultant shall update the draft bid sheet to the 90% level of design, including a Technical Memorandum that explains the basis for the bid sheet and the strategies related to risk and cost uncertainty associated with work that may be difficult to define. Provisions regarding milestones, testing, and acceptance schedule and criteria for the Project aligned with completion and payment for the Contractor's completion of each milestone to be included in the Project specifications.

**60.6A – Draft Bid Sheet (Package A).** Consultant shall update the draft bid sheet to the 90% level of design, including a Technical Memorandum that explains the basis for the bid sheet and the strategies related to risk and cost uncertainty associated with work that may be difficult to define. Provisions regarding milestones, testing, and acceptance schedule and criteria for the Project aligned with completion and payment for the Contractor's completion of each milestone to be included in the Project specifications.

**60.6B - Draft Bid Sheet (Package B).** Consultant shall update the draft bid sheet to the 90% level of design, including a Technical Memorandum that explains the basis for the bid sheet and the strategies related to risk and cost uncertainty associated with work that may be difficult to define. Provisions regarding milestones, testing, and acceptance

## REVISED SCHEDULE D SCOPE OF SERVICES

schedule and criteria for the Project aligned with completion and payment for the Contractor's completion of each milestone to be included in the Project specifications.

- 60.7 Constructability/Sequencing requirements for the Contractor.** Consultant shall prepare/update a Construction Sequencing Plan and/or Specification, which will identify key milestone dates to be met during construction and will include specific provisions for incorporation into the Contractor's plan, as needed.

**60.7A – Constructability/Sequencing requirements for the Contractor (Package A).** Consultant shall prepare/update a Construction Sequencing Plan and/or Specification, which will identify key milestone dates to be met during construction, and will include specific provisions for incorporation into the Contractor's plan, as needed.

**60.7B - Constructability/Sequencing requirements for the Contractor (Package B).** Consultant shall prepare/update a Construction Sequencing Plan and/or Specification, which will identify key milestone dates to be met during construction, and will include specific provisions for incorporation into the Contractor's plan, as needed.

- 60.8 Water Utility Projects: Commissioning and Training Plans, and Operations and Maintenance Manual.** Consultant shall develop a Commissioning, Training and Maintenance Plan to prepare District staff for different operational modes: through the construction milestones, start-up and testing, and through the first year of operation. The plan shall assure the facility can continue to operate through construction and not disrupt the ability to meet its delivery obligations and assist the District Operations and Maintenance staff to continue to complete their primary duties of operating the facility on a day-to-day basis and not be dedicated to supporting the Project.

**60.8A – Water Utility Projects: Commissioning and Training Plans, and Operations and Maintenance Manual (Package A).** Consultant shall develop a Commissioning, Training and Maintenance Plan to prepare District staff for different operational modes: through the construction milestones, start-up and testing, and through the first year of operation. The plan shall assure the facility can continue to operate through construction and not disrupt the ability to meet its delivery obligations and assist the District Operations and Maintenance staff to continue to complete their primary duties of operating the facility on a day-to-day basis and not be dedicated to supporting the Project.

**60.8B - Water Utility Projects: Commissioning and Training Plans, and Operations and Maintenance Manual (Package B).** Consultant shall develop a Commissioning, Training and Maintenance Plan to prepare District staff for different operational modes: through the construction milestones, start-up and testing, and through the first year of operation. The plan shall assure the facility can continue to operate through construction and not disrupt the ability to meet its delivery obligations and assist the District Operations and Maintenance staff to continue to complete their primary duties of operating the facility on a day-to-day basis and not be dedicated to supporting the Project.

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

**60.9 Watershed/Flood Protection Projects: Operation and Maintenance Manual**

**60.9.1** Not Used

**60.10 Project-Specific Sub-Tasks**

**60.10.1 Construction Management, Testing and Inspection Plan.** Consultant will develop recommendations for construction management, observation and inspection, and testing during construction, and document these in a Construction Management, Testing and Inspection Plan.

**60.10.1A - Construction Management, Testing and Inspection Plan (Package A).** Consultant will develop recommendations for construction management, observation and inspection, and testing during construction, and document these in a Construction Management, Testing and Inspection Plan.

**60.10.1B - Construction Management, Testing and Inspection Plan (Package B).** Consultant will develop recommendations for construction management, observation and inspection, and testing during construction, and document these in a Construction Management, Testing and Inspection Plan.

**Task 60 - Deliverables (REVISED)**

**Task 60A Deliverables for the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A).**

1. 90% Plans, Specifications, and AACE Class 2 Construction Cost Estimate (Preliminary and Final)
2. Agenda and 90% Design Comment Resolution Document (Preliminary and Final)
3. Updated Basis of Design Report, Design Criteria Technical Memorandums, and all supporting analyses and calculations, as identified in this Scope of Services (Draft and Final)
4. Updated Draft Bid Sheet and Supporting Technical Memorandum (Draft and Final)
5. 90% Construction Sequencing Plan and Specification (Draft and Final)
6. Commissioning and Training Plans Plan and Operations and Maintenance Manual (Preliminary and Final)
7. Construction Management, Testing and Inspection Plan (Draft and Final)

**Task 60B Deliverables for the Outlet Works segment only (Package B).**

8. 90% Plans, Specifications, and AACE Class 2 Construction Cost Estimate (Preliminary and Final)
9. Agenda and 90% Design Comment Resolution Document (Preliminary and Final)
10. Updated Basis of Design Report, Design Criteria Technical Memorandums, and all supporting analyses and calculations, as identified in this Scope of Services (Draft and Final)
11. Updated Draft Bid Sheet and Supporting Technical Memorandum (Draft and Final)
12. 90% Construction Sequencing Plan and Specification (Draft and Final)
13. Commissioning and Training Plans Plan and Operations and Maintenance Manual (Preliminary and Final)
14. Construction Management, Testing and Inspection Plan (Draft and Final)

## **REVISED SCHEDULE D SCOPE OF SERVICES**

### **Task 60 - Assumptions (REVISED)**

1. The EIR and associated environmental mitigation and monitoring requirements will be available concurrently with applicable District and DSOD reviews of the 60% PS&E package so that there is a clear basis for proceeding with 90% design.
2. Package A 90% Drawings: A package of up to 210 Drawings will be prepared, utilizing existing draft drawings from previous 90% Project submittal (GEI, 2021). It is estimated that 110 existing 90% draft drawings will require moderate to significant updates and 100 existing 90% draft drawings will require minor updates.
3. Evaluations and design work associated with Task Order 1013 (Existing Intake Interim Strengthening Modifications) will be incorporated into Package A 90% design deliverables including design criteria, basis of design, drawings, specifications, cost estimate and construction schedule.
4. Package B 90% Drawings: A package of up to 100 Drawings will be prepared to fully delineate the design layout, sizing and features of construction including representative sections and details sufficient for review by the District and DSOD. List of drawings is estimated to be as follows:
  - 10 General Drawings
  - 5 Geotechnical Drawings
  - 20 Civil Drawings
  - 20 Structural Drawings
  - 10 Mechanical Drawings
  - 15 Electrical Drawings
  - 15 Instrumentation Control Drawings
  - 5 Other / Detail / Demolition Drawings
5. Package A Technical Specification: Final draft technical specifications sections for anticipated specification sections. Assume that existing 90% design specifications will require minor revisions for Package A 90% submittal.
6. Package B Technical Specification: Final draft technical specifications sections for anticipated specification sections. Assume up to 20 technical specification sections required.
7. In preparing the Construction Sequencing Plan and Specification, the Consultant will evaluate the timing and duration of proposed construction activities relative to the requirements included in the CEQA document and available permit documents. The Consultant will utilize information from the Dam Maintenance Program Final EIR and the Valley Habitat Plan to develop initial sequencing requirements and identify any specific needs that should be resolved in the project-specific environmental documents. Measures most likely to affect construction sequencing include water quality, bypass flows, nesting birds, traffic, and coordination with other District dam retrofit projects.
8. The District will review the 90% PS&E review package concurrent with final updated Design Criteria Memorandum and BOD Report. Responses to District review comments to the 90% PS&E package will be documented on a comment response form and provide the basis for

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

finalizing the 100% plans for approval by the District and DSOD. Any revisions to 90% Drawings will be incorporated as part of 100% PS&E submittal for approval by the District and DSOD, and will not be submitted as conformed final 90% Drawings.

- 9. The District will coordinate with the County of Santa Clara and others as needed for review of the applicable 90% drawings and specifications for realignment of Hicks Road, the Access Bridge, and construction access from Hicks Road or via Almaden-Quicksilver Park.

**Task 70 - Final Design Document Preparation (REVISED)**

**70A - Final Design Document Preparation, Package A**

**70B - Final Design Document Preparation, Package B**

Consultant will prepare two sets of 100 percent Design Documents. One set will be prepared for the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A). The second set of 100 percent Design Documents will be prepared for the Outlet Works segment only (Package B).

The 100% Design Set shall be a fully completed, signed, and sealed set of Plans, Specifications and Cost Estimate that is ready for construction bidding. The 90% design set will be revised, as necessary, to address any remaining permitting agency comments.

**70.1 100% Plans, Specifications, Cost Estimate and Engineering Documents.**

Consultant shall prepare and submit 100% Design and Contract Documents for District review, including the following Project elements:

**70.1.1** Consultant shall perform additional 100% designs for the following:

- 70.1.1.1** New outlet works discharge configuration based on Value Engineering Proposal No. 84 (Reference No. 22);
- 70.1.1.2** Secondary construction access route based on Value Engineering Proposal No.25 (Reference No. 22);
- 70.1.1.3** Hicks Road realignment soil nail supported retaining wall required to provide a stable slope arrangement;
- 70.1.1.4** Oxygenation system relocation;
- 70.1.1.5** Full span bridge over Guadalupe creek downstream of the dam including location adjustments, widening, and abutments;
- 70.1.1.6** Detailed video security monitoring.

**70.1A - 100% Plans, Specifications, Cost Estimate and Engineering Documents (Package A).** Consultant shall prepare and submit 100% Design and Contract Documents for District review, including the Project elements listed above in 70.1.1

## **REVISED SCHEDULE D SCOPE OF SERVICES**

**70.1B - 100% Plans, Specifications, Cost Estimate and Engineering Documents (Package B).** Consultant shall prepare and submit 100% Design and Contract Documents for District review, including the Project elements listed above in 70.1.1

**70.1.2** Plans and Specifications that address 90% review comments and design modifications or clarifications, as required.

**70.1.2A** - Package A Plans and Specifications that address 90% review comments and design modifications or clarifications, as required.

**70.1.2B** - Package B Plans and Specifications that address 90% review comments and design modifications or clarifications, as required.

**70.1.3** 100% Class 2 Engineer's Estimate as defined by AACE.

**70.1.3A** – Package A, 100% Class 2 Engineer's Estimate as defined by AACE.

**70.1.3B** – Package B, 100% Class 2 Engineer's Estimate as defined by AACE.

**70.1.4** The Final Basis of Design Report with all revisions incorporated.

**70.1.4A** – Package A Final Basis of Design Report with all revisions incorporated.

**70.1.4B** - Package B Final Basis of Design Report with all revisions incorporated.

**70.1.5** All Engineering Analysis and Calculations completed and checked as per the QA/QC Plan and assembled in accordance with the relevant design analyses sections in the Basis of Design Report.

**70.1.5A** – Package A, All Engineering Analysis and Calculations completed and checked as per the QA/QC Plan and assembled in accordance with the relevant design analyses sections in the Basis of Design Report.

**70.1.5B** – Package B, All Engineering Analysis and Calculations completed and checked as per the QA/QC Plan and assembled in accordance with the relevant design analyses sections in the Basis of Design Report.

**70.1.6** 100% Design Comments Resolution Form.

**70.1.6A** – Package A, 100% Design Comments Resolution Form.

**70.1.6B** – Package B, 100% Design Comments Resolution Form.

**70.2 Bid Set.** Prepare and submit Bid Set including:

**70.2.1** Final plans and specifications, Engineer's Estimate, Basis of Design Report, and Engineering Calculations, if necessary, which include revisions that address and resolve all outstanding issues.

**70.2A Bid Set, Package A.** Prepare and submit Bid Set including:

## **REVISED SCHEDULE D SCOPE OF SERVICES**

Final plans and specifications, Engineer's Estimate, Basis of Design Report, and Engineering Calculations, if necessary, which include revisions that address and resolve all outstanding issues.

**70.2B Bid Set, Package B.** Prepare and submit Bid Set including:

Final plans and specifications, Engineer's Estimate, Basis of Design Report, and Engineering Calculations, if necessary, which include revisions that address and resolve all outstanding issues.

**70.3 Design-to-Construction Phase Transition Report.** Consultant shall prepare a Design-to-Construction Phase Transition Report.

**70.3A Design-to-Construction Phase Transition Report, Package A.** Consultant shall prepare a Design-to-Construction Phase Transition Report.

**70.3A Design-to-Construction Phase Transition Report, Package B.** Consultant shall prepare a Design-to-Construction Phase Transition Report.

**70.4 Project-Specific Sub-Tasks**

**70.4.1** Not Used

**Task 7 - Deliverables (REVISED)**

**Task 70A Deliverables for the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A).**

1. 100% Plans, Specifications, AACE Class 2 Cost Estimate and Engineering Documents stamped, signed, and authored, by a California registered PE
2. Final Basis of Design Report
3. Engineering Analysis and Calculations
4. 100% Comment Resolution Document
5. Bid Set that includes Final Plans and Specifications, including Standard Provisions, Special Provisions, Technical Provisions, Appendices, Notice to Bidders, Geotechnical Data Report, Geotechnical Baseline Report, and other bid documents
6. Design-to-Construction Phase Transition Report (Draft, Final Draft and Final)

**Task 70B Deliverables for the Outlet Works segment only (Package B).**

7. 100% Plans, Specifications, AACE Class 2 Cost Estimate and Engineering Documents stamped, signed, and authored, by a California registered PE
8. Final Basis of Design Report
9. Engineering Analysis and Calculations
10. 100% Comment Resolution Document
11. Bid Set that includes Final Plans and Specifications, including Standard Provisions, Special Provisions, Technical Provisions, Appendices, Notice to Bidders, Geotechnical Data Report, Geotechnical Baseline Report, and other bid documents
12. Design-to-Construction Phase Transition Report (Draft, Final Draft and Final)

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

**Task 70 - Assumptions (REVISED)**

1. 100% submittal will consist of (5) five stamped and signed hardcopies + (1) one electronic copy.
2. Package A 100% Drawings: A package of up to 210 Drawings will be prepared.
3. Package B 100% Drawings: A package of up to 100 Drawings will be prepared.

**Task 80 - Bid and Award Services (REVISED)**

**80A - Bid and Award Services, Package A**

**80B - Bid and Award Services, Package B**

Consultant will prepare two sets of 100 percent Design Documents. One set will be prepared for the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A). The second set of 100 percent Design Documents will be prepared for the Outlet Works segment only (Package B).

Upon the District's request, the Consultant shall assist during the bidding process of the Project by:

**80.1 Bidder's Questions.** Responding to bidders' questions pertaining to the Bid Set within two business days of receipt of District's written request. Consultant will maintain a log of bidders' questions and responses, including whether any questions require preparing addenda to the Bid Set.

**80.1A – Bidder's Questions, Package A.** Responding to bidders' questions pertaining to the Bid Set within two business days of receipt of District's written request. Consultant will maintain a log of bidders' questions and responses, including whether any questions require preparing addenda to the Bid Set.

**80.1B – Bidder's Questions, Package B.** Responding to bidders' questions pertaining to the Bid Set within two business days of receipt of District's written request. Consultant will maintain a log of bidders' questions and responses, including whether any questions require preparing addenda to the Bid Set.

**80.2 Pre-Bid Meeting.** Attending the pre-bid conference, including a site visit, and assisting with preparation of documents to be distributed at the conference.

**80.2A - Pre-Bid Meeting, Package A.** Attending the pre-bid conference, including a site visit, and assisting with preparation of documents to be distributed at the conference.

**80.2B - Pre-Bid Meeting, Package B.** Attending the pre-bid conference, including a site visit, and assisting with preparation of documents to be distributed at the conference.

**80.3 Addenda.** Preparing bid document addenda if clarifications or changes to documents in the Bid Set are needed, which includes:

80.3.1 Changes to drawings will be shown on 8.5 x 11 sheets to the extent possible.

## **REVISED SCHEDULE D SCOPE OF SERVICES**

80.3.2 Changes to drawings will be signed and stamped by California registered professional engineers and will be provided within five business days of the written request from District.

80.3.3 During preparation of each addendum, Consultant shall evaluate any construction schedule and cost impact of the addendum and submit to District for consideration prior to finalizing addendum.

**80.3A – Addenda, Package A.** Preparing bid document addenda if clarifications or changes to documents in the Bid Set are needed, which includes:

80.3.1A Changes to drawings will be shown on 8.5 x 11 sheets to the extent possible.

80.3.2A Changes to drawings will be signed and stamped by California registered professional engineers and will be provided within five business days of the written request from District.

80.3.3A During preparation of each addendum, Consultant shall evaluate any construction schedule and cost impact of the addendum and submit to District for consideration prior to finalizing addendum.

**80.3B – Addenda, Package B.** Preparing bid document addenda if clarifications or changes to documents in the Bid Set are needed, which includes:

80.3.1B Changes to drawings will be shown on 8.5 x 11 sheets to the extent possible.

80.3.2B Changes to drawings will be signed and stamped by California registered professional engineers and will be provided within five business days of the written request from District.

80.3.3B During preparation of each addendum, Consultant shall evaluate any construction schedule and cost impact of the addendum and submit to District for consideration prior to finalizing addendum.

**80.4 Conformed Contract Documents.** Preparing a Conformed Set of construction Contract Documents after construction bids are received for use during construction.

**80.4A - Conformed Contract Documents, Package A.** Preparing a Conformed Set of construction Contract Documents after construction bids are received for use during construction.

**80.4B - Conformed Contract Documents, Package B.** Preparing a Conformed Set of construction Contract Documents after construction bids are received for use during construction.

### **80.5 Project-Specific Sub-Tasks**

8.5.1 Not Used

## **REVISED SCHEDULE D SCOPE OF SERVICES**

### **Task 80 - Deliverables (REVISED)**

#### **Task 80A Deliverables for the Embankments retrofit and the Spillway and all other work except for Outlet Works segment (Package A).**

1. Written responses to bidders' questions and associated log
2. Attendance at pre-bid conference, including site visit, and preparation of minutes
3. Addenda to bid documents
4. Electronic versions of stamped and signed conformed set of construction Contract Documents
5. Stamped and wet-signed conformed set of contract documents (electronic and hard copy) for use during Project construction

#### **Task 80B Deliverables for the Outlet Works segment only (Package B).**

6. Written responses to bidders' questions and associated log
7. Attendance at pre-bid conference, including site visit, and preparation of minutes
8. Addenda to bid documents
9. Electronic versions of stamped and signed conformed set of construction Contract Documents
10. Stamped and wet-signed conformed set of contract documents (electronic and hard copy) for use during Project construction

### **Task 80 - Assumptions (UNCHANGED)**

1. District staff will be responsible for distribution of bid sets and addenda to potential bidders.
2. Construction Contract Documents will include (5) five stamped and signed hardcopies + (1) one electronic version.

### **Task 90 - Independent Technical Review Board (DELETED – NOT PERFORMED)**

### **Task 100 - Supplemental Services (REVISED)**

The District may require, and the Consultant will perform, Supplemental Services on an as needed basis. Prior to performing any Supplemental Services, Consultant must receive an approved Task Order issued by the District and executed by both Parties. Refer to the Standard Consultant Agreement, Section Twelve, Miscellaneous Provisions, subsection 13. Task Orders, and Appendix Three, Task Order Template.

#### **100.1 Specific Supplemental Services (REVISED)**

Specific examples of possible Supplemental Services include:

- |         |  |
|---------|--|
| 100.1.1 | Spillway modeling and design using computational and/or physical modeling. |
| 100.1.2 | Site specific land surveys.  |
| 100.1.3 | Constructability review and risk workshops.                                |

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

- 100.1.4 Additional engineering surveys and geotechnical investigations; Configuration Resolution Evaluation; Flood mapping below toe of dam; Investigation of Scour and Erosion of Channel Downstream of spillway.
- 100.1.5 Updating Seismic Hazards ground motions to current attenuation relationships.
- 100.1.6 Design of an upstream buttress to reduce upstream deformations
- 100.1.7 Tree surveys and harvest/removal permits.
- 100.1.8 Design of additional facilities, construction sequencing or mitigation required by the FAHCE agreement.
- 100.1.9 Additional I&C design for SCADA integration of Guadalupe facilities with other District facilities.
- 100.1.10 Environmental investigation, permitting and clearances during the design phase activities.
- 100.1.11 Design of improvements to Hicks / Pheasant Road staging area.
- 100.1.12 Additional H&H analysis to confirm flood extents and routing downstream of dam
- 100.1.13 Package A to Package B Design Transition Memorandum
- 100.1.14 Additional Package A and Package B Design Drawings and technical specifications, as-needed.

**100.2 Additional Services (UNCHANGED)**

Consultant will provide additional quantities of previously identified services as requested by District. Consultant will provide additional services for any quantity of tasks and deliverables beyond those stated in Tasks 1 through 9 as Task 10 Supplemental Services, to include but not be limited to:

- 100.2.1** Additional meetings;
- 100.2.2** Additional time allotted for meetings;
- 100.2.3** Additional status/progress reports;
- 100.2.4** Additional phone conference calls;
- 100.2.5** Additional pages or copies of technical memoranda, plans, reports, drawings, and specifications; and
- 100.2.6** Additional public outreach visual materials.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED SCHEDULE D  
SCOPE OF SERVICES**

**7. Attachments (REVISED)**

The following listed Attachments are incorporated herein by this reference as though set forth in full:

Revised Attachment One to Revised Schedule D - Fees and Payments (REVISED)  
Revised Attachment Two to Revised Schedule D - Schedule of Completion (REVISED)  
Revised Attachment Three to Revised Schedule D - Consultant's Key Staff and Subconsultants (REVISED)  
Revised Attachment Four to Revised Schedule D - Reference Materials (REVISED)

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED ATTACHMENT ONE  
TO REVISED SCHEDULE D  
FEES AND PAYMENTS**

**1. Total Authorized Funding**

Total payment for Services performed, to the satisfaction of District, as described in the Schedule(s) will not exceed a total amount of **\$13,934,848 (Not-to-Exceed Fees or NTE)**. Under no conditions will the total compensation to the Consultant exceed this NTE payment amount without prior written approval in the form of an amendment to this Agreement executed by the District's Board of Directors (Board), or Chief Executive Officer, or designee, as authorized by the Board.

**2. Cost Breakdown**

The NTE total compensation of this Agreement consists of the following task fee breakdown. No Services will be performed or fees paid by the District to the Consultant for Supplemental Services without prior written authorization by the District as stated in Revised Schedule D, Scope of Services.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED ATTACHMENT ONE  
TO REVISED SCHEDULE D  
FEES AND PAYMENTS**

**COST BREAKDOWN**

**ORIGINAL AGREEMENT THROUGH AMENDMENT NO. 3 PER ORIGINAL TASK  
NUMBERS**

<b>Task</b>	<b>Description</b>	<b>Original Total Fixed NTE Fees</b>	<b>Administrative Amendment Effective 9/5/2018</b>	<b>Amendment No. 2 NTE Fees</b>	<b>Amendment No. 3 NTE Fees</b>	<b>Revised Total Fixed NTE Fees</b>
1	Project Management	\$529,717	-	\$315,949	-	\$845,666
2	Data Collection and Investigations	\$10,215,256	-	\$440,516	-	\$1,655,772
3	Basis for Design	\$1,079,229	-	-	-	\$1,079,229
4	30 Percent Design Document Preparation	\$490,795	-	-	-	\$490,795
5	60 Percent Design Document Preparation	\$727,917	-	-	-	\$727,917
6	90 Percent Design Document Preparation	\$654,575	-	\$266,233	-	\$920,808
7	Final Design Document Preparation	\$375,454	-	\$51,871	-	\$427,325
8	Bid and Award Services	\$70,275	-	-	-	\$70,275
9	Independent Technical Review Board	\$58,000	(\$58,000)	-	-	-
10	Supplemental Services	\$700,000	\$58,000	\$400,000	-	\$1,158,000
<b>Total Not-to-Exceed Fees</b>		<b>\$5,901,218</b>	<b>-</b>	<b>\$1,474,569</b>	<b>-</b>	<b>\$7,375,787</b>

Notes:

1. Amendment No. 1 was a no-cost amendment and Task 9 Independent Technical Review Board was deleted.
2. Amendment No. 2 Cost Breakdown table includes fees allocated from previously deleted Task 9 Independent Technical Review Board to current incomplete tasks
3. Amendment No. 3 was a time extension only, no-cost amendment

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED ATTACHMENT ONE  
TO REVISED SCHEDULE D  
FEES AND PAYMENTS**

**COST BREAKDOWN**

**AMENDMENT NO. 3 THROUGH AMENDMENT NO. 4 PER NEW TASK NUMBERS**

<b>Task</b>	<b>Description</b>	<b>Original Total Fixed NTE Fees</b>	<b>Amendment No. 3 NTE Fees</b>	<b>Amendment No. 4 NTE Fee</b>	<b>Amendment No. 4 Total Fixed NTE Fees</b>
10	Project Management	\$529,717	\$845,666	\$941,429	\$1,787,095
20	Data Collection and Investigations	\$1,215,256	\$1,655,772	\$692,230	\$2,348,002
30	Basis for Design	\$1,079,229	\$1,079,229	\$1,108,941	\$2,188,170
40	30 Percent Design Document Preparation	\$490,795	\$490,795	-	\$490,795
50A	60 Percent Design Document Preparation [Package A]	\$727,917	\$727,917	-	\$727,917
50B	60 Percent Design Document Preparation [Package B]	N/A	N/A	\$694,766	\$694,766
60A	90 Percent Design Document Preparation [Package A]	\$654,575	\$920,808	\$719,179	\$1,639,987
60B	90 Percent Design Document Preparation [Package B]	N/A	N/A	\$701,777	\$701,777
70A	Final Design Document Preparation [Package A]	\$375,454	\$427,325	\$162,396	\$589,721
70B	Final Design Document Preparation [Package B]	N/A	N/A	\$469,249	\$469,249
80A	Bid and Award Services [Package A]	\$70,275	\$70,275	\$118,849	\$189,124
80B	Bid and Award Services [Package B]	N/A	N/A	\$250,245	\$250,245
90	Independent Technical Review Board	\$58,000	-	-	-
100	Supplemental Services	\$700,000	\$1,158,000	\$700,000	\$1,858,000
<b>Total Not-to-Exceed Fees</b>		<b>\$5,901,218</b>	<b>\$7,375,787</b>	<b>\$6,559,061</b>	<b>\$13,934,848</b>

**Notes:**

1. Amendment No. 1 was a no-cost amendment and Task 9 Independent Technical Review Board was deleted.
2. Amendment No. 3 was a no-cost amendment, time extension only
3. Amendment No. 3 NTE amounts have been redistributed using Amendment 4 Task structure as shown in Revised Schedule D

**3. Terms and Conditions (REVISED)**

Payments for Services performed, as described in this Schedule, which applies to the specific Services, will be based on the following terms:

**REVISED ATTACHMENT ONE  
TO REVISED SCHEDULE D  
FEES AND PAYMENTS**

- A.** The District will pay for Services provided by the Consultant according to the schedule of rates for professional, technical, and administrative personnel as well as materials and supplies as listed below in the Hourly/Unit Rate Schedule.
- B.** The stated hourly rates are effective for the term of this Agreement unless otherwise revised as indicated. After 12 months from the date this Agreement is entered into by parties (“anniversary date”), and each 12 months thereafter, these hourly rates may be negotiated by the Consultant and the District, provided Consultant submits written notice to District of Consultant’s request to revise the hourly rates 90 calendar days prior to the anniversary date of this Agreement. Both parties will use as a benchmark for negotiations the percent change for the previous 12 months of the “Employment Cost Index (ECI), for total compensation for private industry workers, for the San Francisco-Oakland-San Jose, CA CSA Census region and metropolitan area (not seasonally adjusted)” as published by the U.S. Department of Labor, Bureau of Labor Statistics, or 3%, whichever is less. A negative index will result in rates remaining the same. Such rate revisions are subject to written approval by the District’s Deputy Officer or his/her designee.

**C. Reimbursable Expenses**

1. All reimbursable expenses not already covered in overhead may include, but are not limited to, mapping, rendering, printouts, leased equipment, mailing and delivery services, printing services, film and processing, plotting, and supplies. These other direct expenses will be billed on a monthly basis at actual cost plus 5% linked to each Agreement Task, as approved by the District Project Manager, provided that the Agreement total NTE amount is not exceeded. Consultant shall provide receipts for each other direct expense item(s) with monthly invoices submitted.
2. Equipment purchased on behalf of the District that costs \$50 or more must receive the prior written approval of the District Project Manager. All equipment purchased on behalf of the District and paid for the District shall become the property of the District and be delivered to District prior to expiration of this Agreement.
3. Travel expenses are reimbursed at actual costs. Travel and overnight accommodations, including per diem, required for performance of this Agreement will be paid at reasonable cost not to exceed the U.S. General Services Agency Per Diem Rates for Sunnyvale/Palo Alto/San Jose, California area, provided prior approval has been obtained from the District Project Manager. For air travel, District will pay the cost of a coach class or equivalent ticket. Where air travel is required, District will pay the total cost of taxi, rideshare, public transportation, or a rental car, which may include insurance, gas, car fee, and taxes and will be paid at the actual costs incurred. Vehicle rental is limited to a compact or economy model.
4. Expenses incurred by the Consultant for Subconsultants, subcontractors and vendors, including lab services, will be reimbursed at actual cost plus 5%. Consultant shall provide invoices for all such services regardless of cost. The 5% markup will be applied only once, either by the Consultant or by its subconsultants, subcontractors, or vendors.

- D.** For staff with rates exceeding the rate of \$350/hr., the Consultant shall obtain written

**REVISED ATTACHMENT ONE  
TO REVISED SCHEDULE D  
FEES AND PAYMENTS**

approval from the District Project Manager as to the numbers of hours per task prior to that individual working on the Project.

**E. Prevailing Wage Requirements.**

1. The Scope of Services described in Task 2 Data Collection and Investigation is considered by the District to be "Public Works" requiring the payment of prevailing wages. See the Revised Standard Consultant Agreement Section Four, Fees and Payments, subsection 3. Prevailing Wages.
2. In accordance with the prevailing wage law, the Director of the California Department of Industrial Relations (Director) has ascertained the general prevailing rate of wages and employer payments for health and welfare, pension, vacation, and similar purposes available to the particular craft, classification, or type of workers employed on the Project. These rates are set forth in the latest determination obtained from the Director, which is on file in the District's Office of the Clerk of the Board of Directors and incorporated herein by reference the same as though set forth in full. The rates are also available on the State of California Department of Industrial Relations website at <http://www.dir.ca.gov>.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*



	HOURLY/ UNIT RATE MARCH 25, 2016 ORIGINAL AGREEMENT	AMENDMENT NO. 1 EFFECTIVE JULY 26, 2016	HOURLY/ UNIT RATE EFFECTIVE APRIL 1, 2017	HOURLY/ UNIT RATE EFFECTIVE APRIL 1, 2018	AMENDMENT NO. 2 HOURLY/ UNIT RATE EFFECTIVE MAY 14, 2019	HOURLY/ UNIT RATE EFFECTIVE JULY 1, 2020	HOURLY/ UNIT RATE EFFECTIVE AUGUST 1, 2022	HOURLY/ UNIT RATE EFFECTIVE JUNE 1, 2023	HOURLY/ UNIT RATE EFFECTIVE AUGUST 1, 2024	Hourly Unit Effective Commence of A
	-	-	-	\$101.74	\$104.79	\$107.51	\$110.74	\$114.06	-	
	\$96.27	-	\$98.77	\$101.74	\$104.79	\$107.51	\$110.74	\$114.06	\$117.48	
	<b>Key &amp; Aldrich (formerly Cal Engineering &amp; Geology)</b>									
	\$228.00	-	\$233.93	\$240.95	\$248.17	\$254.63	\$262.27	\$270.13	\$278.24	
	\$218.00	-	\$223.67	\$230.38	\$237.29	\$243.46	\$250.76	\$258.29	\$266.03	
	-	-	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	-	-	
Associate	\$196.00	-	\$201.10	\$207.13	\$213.34	\$218.89	\$225.46	\$232.22	\$239.19	
Senior	\$180.00	-	\$184.68	\$190.22	\$195.93	\$201.02	\$207.05	\$213.26	\$219.66	
Project	\$144.00	-	\$147.74	\$152.18	\$156.74	\$160.82	\$165.64	\$170.61	\$175.73	
	\$129.00	-	\$132.35	\$136.32	\$140.41	\$144.07	\$148.39	\$152.84	\$157.42	
	-	-	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	-	-	
	\$108.00	-	\$110.81	\$114.13	\$117.56	\$120.61	\$124.23	\$127.96	\$131.80	
	\$85.00	-	\$87.21	\$89.83	\$92.52	\$94.93	\$97.77	\$100.71	\$103.73	
	<b>SchEngineering</b>									
Engineering	\$185.00	-	\$189.81	\$195.50	\$201.37	206.61	\$212.80	\$219.19	\$225.76	
Attachment #6	-	-	-	-	-	-	-	-	-	
Attachment #106	\$170.00	-	\$174.42	\$179.65	\$185.04	\$189.85	\$195.55	\$201.42	\$207.46	
	\$148.00	-	\$151.85	\$156.40	\$161.10	\$165.28	\$170.24	\$175.35	\$180.61	
	\$110.00	-	\$112.86	\$116.25	\$119.73	\$122.85	\$126.53	\$130.33	\$134.24	
	<b>Millen</b>									
Corrosion	-	-	-	-	-	-	-	-	-	
	<b>H Corrosion</b>									











**REVISED ATTACHMENT TWO  
TO REVISED SCHEDULE D  
SCHEDULE OF COMPLETION**

1. This Agreement commences on the Effective Date, subject to accomplishment of all of the conditions to formation of an agreement listed in the Agreement at Section Twelve Miscellaneous Provisions, subsection 2. Formation of Agreement.
2. This Agreement expires on **December 31, 2028**, unless, prior to its expiration, its term is modified by a written amendment hereto, signed by both Parties.
3. District’s Project Manager and Consultant may agree to modify the schedule specified for Consultant’s performance as an administrative modification to the Agreement and will confirm such modification in writing.

**PROJECT SCHEDULE**

Task	Description	Duration From Notice to Proceed (months)
10	Project Management	Agreement Term
20	Data Collection and Investigations	134
30	Basis of Design	134
40	30% Design Document Preparation	Completed
50B	60% Design Document Preparation [Package B]	134
60A	90% Design Document Preparation [Package A]	122
60B	90% Design Document Preparation [Package B]	134
70A	Final Design Document Preparation [Package A]	134
70B	Final Design Document Preparation [Package B]	146
80A	Bid and Award Services [Package A]	140
80B	Bid and Award Services [Package B]	Agreement Term
90	Independent Technical Review Board (DELETED)	Deleted
100	Supplemental Services	Agreement Term

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED ATTACHMENT THREE  
TO REVISED SCHEDULE D  
CONSULTANT'S KEY STAFF AND SUBCONSULTANTS**

1. Consultant's key staff assigned to the Project are as follows:

<b>Team Member</b>	<b>Project Role</b>	<b>Contact Information</b>
Matthew Powers	Project Manager	180 Grand Ave., Suite 950 Oakland, CA 94612 510-350-2902 <a href="mailto:mpowers@geiconsultants.com">mpowers@geiconsultants.com</a>
Mark Freitas	Principal-in-Charge	180 Grand Ave., Suite 950 Oakland, CA 94612 510-350-2910 <a href="mailto:mfreitas@geiconsultants.com">mfreitas@geiconsultants.com</a>
Stephen Oldemeyer	Engineering Manager	11010 White Rock Road, Suite 200 Rancho Cordova, CA 95670 916-631-4524 <a href="mailto:soldemeyer@geiconsultants.com">soldemeyer@geiconsultants.com</a>
Dave Gutierrez	QA/QC and DSOD Liaison	11010 White Rock Road, Suite 200 Rancho Cordova, CA 95670 916-596-1799 <a href="mailto:dgutierrez@geiconsultants.com">dgutierrez@geiconsultants.com</a>
Alberto Pujol	Lead Dam Engineer	180 Grand Ave., Suite 950 Oakland, CA 94612 510-350-2908 <a href="mailto:apujol@geiconsultants.com">apujol@geiconsultants.com</a>
Mark Freitas	Lead Geotechnical Engineer	180 Grand Ave., Suite 950 Oakland, CA 94612 510-350-2906 <a href="mailto:mfreitas@geiconsultants.com">mfreitas@geiconsultants.com</a>

2. The following Subconsultants are authorized to perform Services on the Project:

<b>Firm</b>	<b>Project Role</b>	<b>Contact Information</b>
AECOM	CEQA permit coordination, and constructability reviews	1333 Broadway, Suite 800 Oakland, CA 94612 510-893-3600 Steve Leach 510-874-3205 <a href="mailto:Steve.leach@aecom.com">Steve.leach@aecom.com</a>
Haley & Aldrich, Inc. (formerly Cal Engineering & Geology)	Geotechnical engineering services and civil engineering design for the Hicks Road realignment.	1870 Olympic Boulevard, Suite 100 Walnut Creek, CA 94596 925-935-9771 Chris Hockett 925-935-9771 <a href="mailto:chockett@haleyaldrich.com">chockett@haleyaldrich.com</a>

**REVISED ATTACHMENT THREE  
TO REVISED SCHEDULE D  
CONSULTANT'S KEY STAFF AND SUBCONSULTANTS**

<b>Firm</b>	<b>Project Role</b>	<b>Contact Information</b>
Mott McDonald	Services associated with tunnel analyses and designs for the new outlet works	4301 Hacienda Drive, Suite 300 Pleasanton, CA 94588 925-469-8010 Shawna Von Stockhausen 604-637-4563 <a href="mailto:shawna.v@mottmac.com">shawna.v@mottmac.com</a>
Wood Rodgers, Inc.	Surveying services	180 Grand Ave., Suite 400, Oakland, CA 94612 510-208-2400 Dan Matthies 510-208-0342 <a href="mailto:dmatthies@woodrodgers.com">dmatthies@woodrodgers.com</a>
Frisch Engineering, Inc.	Electrical engineering services	13405 Folsom Blvd., Unit 600 Folsom, CA 95630 916-353-1025 Thomas Frisch 916-353-1025 <a href="mailto:tfrisch@frischengineering.com">tfrisch@frischengineering.com</a>
JDH Corrosion Consultants, Inc.	Corrosion engineering and evaluations	100 Willow Pass Court Concord, CA 94520 925-927-6630 J. Darby Howard 925-927-6330 <a href="mailto:dhoward@jdhcorrosion.com">dhoward@jdhcorrosion.com</a>
Taber Drilling	Provide equipment and labor to complete exploration borings	536 Galveston Street West Sacramento, CA 95691 916-371-8234 Contact: Brian Young 916-371-8234 <a href="mailto:byoung@taberdrilling.com">byoung@taberdrilling.com</a>
Cooper Testing Labs, Inc.	Laboratory testing and analysis of soil and rock samples	937 Commercial Street Palo Alto, CA 94303 650-213-8436 Contact: Peter Jacke 650-213-8436 <a href="mailto:peter@coopertestinglabs.com">peter@coopertestinglabs.com</a>
Dan Hertel & Associates, LLC.	Construction cost estimating, sequencing, and scheduling. Constructability reviews.	P.O. Box 11983 Bozeman, MT 59719 Dan Hertel 406-579-6261 <a href="mailto:dhertel@engineering-solutionsmt.com">dhertel@engineering-solutionsmt.com</a>

**REVISED ATTACHMENT THREE  
TO REVISED SCHEDULE D  
CONSULTANT'S KEY STAFF AND SUBCONSULTANTS**

<b>Firm</b>	<b>Project Role</b>	<b>Contact Information</b>
McMillen	Project design support, QA/QC	7935 East Prentice Avenue, Suite 310W Greenwood Village, CO 80111 720-826-6515 Paul Eggers 720-826-6515 Eggers@mcmillen.com

\* Amendment No. 4 removes the following subconsultants, who will no longer be performing work on this project: Ross Boulanger, HDR (formerly David Ford Consulting Engineers, Beyaz & Patel, Inc., Carnes & Associates, Engineering Solutions, and Geo-Ex

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED ATTACHMENT FOUR  
TO REVISED SCHEDULE D  
REFERENCE MATERIALS**

<b>Ref No.</b>	<b>Description</b>
1	Quality and Environmental Management System (QEMS) Fact-Sheet.
2	Santa Clara Valley Water District Non-Disclosure Agreement (NDA)
3	Personal NDA (PNDA)
4	GIS Product Standards July 2017 version
5	Santa Clara Valley Water District, April 2012, Supporting Technical Information Document (STID) for Guadalupe Dam
6	URS Corporation, 2012, Final Report SSE1B-C Volume 1 & Volume 2- Appendices, Seismic Stability Evaluation of Guadalupe Dam, May 22, 2012.
7	URS Corporation AMEC, 2012, Design Memorandum No. 7, Recommended Reservoir Restriction, Seismic Stability Evaluation SSE1B, Almaden and Guadalupe Reservoirs, February 28, 2012.
8	URS Corporation AMEC, 2012, Design Memorandum No. 8A (DM-8A), Conceptual Remedial Alternatives, Seismic Stability Evaluation SSE1B, Guadalupe Dam, March 7, 2012.
9	DSOD Letter dated April 25, 2012 regarding operating restrictions and Project Schedule for Guadalupe Dam
10	Santa Clara Valley Water District, 2012, Dam Maintenance Program, Final Program Environmental Impact Report, January 2012.
11	Santa Clara Valley Water District, 2012, Dam Maintenance Program, Final Program Environmental Impact Report- Appendices, January 2012.
12	Santa Clara Valley Water District, 2012, 2012 Water Supply and Infrastructure Master Plan, October 2012
13	Black & Veatch, 2012, Guadalupe Dam Intake Structure Evaluation, (memorandum), August 1, 2012
14	Cal Engineering and Geology, 2014, Geotechnical Data Memorandum Guadalupe Dam, dated August 2014
15	David Ford Consulting Engineers, 2014, Guadalupe Dam and Reservoir: Probable maximum flood (dam number 72-005), dated March 2014
16	Cal Engineering and Geology, 2014, Guadalupe Dam Borrow Study, Field Exploration Work Plan, dated September 2014
17	GEI Consultants, 2014, Borrow and Spoil Siting Suitability Study, Guadalupe Dam and Reservoir, dated August 2014
18	GEI Consultants, 2014, Problem Definition Report, Guadalupe Dam Volume 1 and Volume 2, dated September 2014
19	GEI Consultants, 2015, Guadalupe Dam INITIAL Staff Recommended Alternative Drawings, dated June 2015 (Preliminary)
20	GEI Consultants, 2015, Alternatives Report (Draft), Guadalupe Dam, Volume 1 and Volume 2, dated July 2015
21	GEI Consultants, 2015, Planning Study Report (Draft), Guadalupe Dam, dated August 2015.
22	Black & Veatch, 2018, Value Engineering Report, Guadalupe Dam Seismic Retrofit Project, dated June 2018

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*