

**AMENDMENT NO. 3 TO STANDARD CONSULTANT AGREEMENT A3676A  
BETWEEN SANTA CLARA VALLEY WATER DISTRICT  
AND URS CORPORATION, DBA URS CORPORATION AMERICAS**

This Amendment No. 3 (Amendment), retroactively effective on January 1, 2017, amends the terms and conditions of Standard Consultant Agreement A3676A (Agreement) dated August 27, 2013, as amended by Amendment No. 1 dated December 28, 2015, and Amendment No. 2 dated August 11, 2016, between SANTA CLARA VALLEY WATER DISTRICT (District) and URS CORPORATION, DBA URS CORPORATION AMERICAS (Consultant), collectively the "Parties."

**RECITALS**

**WHEREAS**, Consultant is providing professional engineering design services for the Anderson Dam Seismic Retrofit Project (Project); and

**WHEREAS**, the Agreement has an expiration date of December 31, 2016; and

**WHEREAS**, the Parties desire to amend the Agreement to extend its term to provide additional time for the Consultant to perform design services.

**NOW, THEREFORE**, in consideration for the mutual promises and agreements contained herein and notwithstanding anything to the contrary in the Agreement, Consultant and District hereby agree as follows:

1. The Agreement, STANDARD CONSULTANT AGREEMENT, SECTION II DUTIES OF CONSULTANT, paragraph #8. B. is revised to add reference to the federal Age Discrimination Act as follows:  
  
"8. B. The Consultant's policy must conform with applicable state and federal guidelines including the Federal Equal Opportunity Clause, "Section 60-1.4 of Title 41, Part 60 of the Code of Federal Regulations," Title VII of the Civil Rights Act of 1964 as amended; the American's with Disabilities Act of 1990; the Rehabilitation Act of 1973 (Sections 503 and 504); the Age Discrimination Act of 1975 (42 U.S.C. 6101 et seq.); California Fair Employment and Housing Act (Government Code Section 12900 et. seq.); and California Labor Code Sections 1101 and 1102."
2. REVISED APPENDIX THREE, SCHEDULE OF COMPLETION, is amended as set forth in the attached REVISED APPENDIX THREE, SCHEDULE OF COMPLETION, and incorporated herein by this reference.
3. All other terms and conditions of Agreement A3676A, Amendment No. 1 and Amendment No. 2, not amended herein, remain in full force and effect.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK  
SIGNATURES FOLLOW ON NEXT PAGE)*

AMENDMENT NO. 3 TO AGREEMENT A3675A

IN WITNESS WHEREOF, THE PARTIES HAVE SET FORTH BELOW THEIR CONSENT TO THE TERMS AND CONDITIONS OF THIS AMENDMENT NO. 3 TO AGREEMENT A3676A THROUGH THE SIGNATURE OF THEIR DULY AUTHORIZED REPRESENTATIVES.

SANTA CLARA VALLEY WATER DISTRICT  
"District"

By:   
Norma Camacho  
Interim Chief Executive Officer

Date: 2/21/17

District Address:

5750 Almaden Expressway  
San Jose, CA 95118

URS CORPORATION, DBA URS  
CORPORATION AMERICAS  
"Consultant"

By:   
Masood Mesbah  
Area Business Unit Lead

Date: 2/7/2017

Firm Address:

300 Lakeside Dr., Suite 400  
Oakland, CA 94612

(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)

### **REVISED APPENDIX THREE SCHEDULE OF COMPLETION**

1. This Agreement commences on the date specified in the introductory paragraph of this Agreement. This Agreement expires June 30, 2017, unless its term is modified by a written amendment hereto, signed by the Parties prior to its expiration.
2. Consultant will commence Tasks listed in Appendix One and Revised Appendix One of this Agreement upon receipt of the NTP issued by the District.
3. Consultant will perform and complete the Services described in Appendix One and Revised Appendix One, Scope of Services, in accordance with the Project Schedule table as shown below. Consultant will coordinate services with the District to provide the timeline of all tasks and subtasks including the site visits, document review, meetings and Deliverables. A detailed schedule including subtask deliverables will be included in the Project Guide.
4. The approved Project Schedule will be monitored monthly. Changes to the schedule for performance of Tasks and Deliverables are subject to advance written approval by District. Consultant's attention is directed to District's Standard Consultant Agreement, SECTION VII. DELAYS AND EXTENSIONS.
5. District's Project Manager and Consultant may agree to modify the schedule specified for Consultant's performance as an administrative modification to the Agreement.
6. Project Delays—The Consultant will make all reasonable efforts to comply with the Project Schedule as shown here in Revised Appendix Three. In the event the Project Schedule will be delayed, Consultant will notify the District as soon as possible, providing the reason why, the length of the delay, and a description of the actions being taken to address the delay. In the event Consultant is delayed in performance of its services by circumstances beyond its control, District may in its discretion grant a reasonable adjustment in the Project Schedule. This language will prevail should any conflict or discrepancy occur between this provision and SECTION VII. DELAYS AND EXTENSIONS.

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*

**REVISED APPENDIX THREE  
SCHEDULE OF COMPLETION**

**PROJECT SCHEDULE**

<b>Task</b>	<b>Description</b>	<b>Duration from NTP</b>
1	Project Management Services	Duration of Agreement
2	Data Collection and Investigations	52 months
3A	Basis of Design (Approved for Design)	46 months
3B	Basis of Design (Prior Approved Required)	46 months
4	30% Design Document Preparation	52 months
5	60% Design Document Preparation	TBD
6	90% Design Document Preparation	TBD
7	Final Design Document Preparation	TBD
8	Bid and Award Services	TBD
9	Supplemental Services during Design	Duration of Agreement

*(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)*